

Application of a Heat Integrated Post-combustion CO₂ Capture System with Hitachi Advanced Solvent into Existing Coal-Fired Power Plant

Award Number DE-FE0007395


Kunlei Liu, Heather Nikolic, and Jesse Thompson
University of Kentucky, Center for Applied Energy Research

<http://www.caer.uky.edu/powergen/home.shtml>





- 2 MWth (0.7 MWe) advanced post-combustion CO₂ capture pilot plant
- Capture and release program
- Designed as a modular process
- Testing at LG&E and KU EW Brown Generating Station, Harrodsburg, KY
- Includes several UKy-CAER developed technologies
- Testing of two solvents (MEA and H3-1)





DOE NETL
José Figueroa

EPRI
Abhoyjit Bhowan
JR Heberle
Andrew Maxson
David Thimsen

LG&E and KU
John Moffett
Donnie Duncan
Joe Beverley
Michael Manahan
David Link
Brad Pabian
Jeff Fraley
Eileen Saunders

KMPS
Tom Schafer
Elizabeth Manning
John Rec
Lindsay Turner
Stan Lam
Allyson Chazen

Worley-Parsons
Mike Bartone

SMG
Clay Whitney
Patricia Mason
Amy Osborn
Sara Smith
Bea Chapin


MHPSA
Song Wu
Sandhya Eswaran


BP1: October 1, 2011 to January 31, 2013 [16 months]

BP2: February 1, 2013 to August 31, 2013 [7 months]

BP3: September 1, 2013 to December 31, 2014 [16 months]

BP4: January 1, 2015 to July 31, 2016 [18 months]





Goal


- Develop a pathway to achieve the US DOE NETL post-combustion CCS target of 90% CO₂ capture with a cost increase (LCOE) of less than 35% (\$40/tonne CO₂ captured)

Objectives


- To demonstrate a heat-integrated post-combustion CO₂ capture system with an advanced solvent
- To collect corrosion data leading to selection of appropriate materials of construction for a 550 MWe commercial-scale carbon capture plant
- To gather data on solvent degradation, water management, system dynamic control and other information during the long-term verification campaigns
- To provide data and design information for larger-scale pilot plant followed by a commercial-scale project

Two Principles

1. Non-linear chemical absorption/desorption relationship between carbon loading and CO_2 partial pressure
2. Non-linear relationship between relative humidity for wet air and the wet-bulb temperature





VLE Data Collected at UKy-CAER.



Humidity Chart. Air-water at 1 atm.


McCabe, Warren L., Smith, Julian C., and Harriot, Peter. Unit Operations of Chemical Engineering. Fifth Edition. Mc-Graw-Hill, Inc. 1993.



Conditions at top of primary stripper
 T ~ 200 °F
 P ~ 20 psia

Conditions at top of secondary air stripper
 T ~ 180 °F
 P ~ 15 psia


Conditions at top of absorber
 T ~ 100 °F
 P ~ 15 psia







H3-1 has a lower regeneration energy, a higher CO₂ absorption capacity, and a lower degradation rate than 30wt% MEA. Experimental data for H3-1 was collected at UKy-CAER labs to fill in data gaps and complete an Aspen kinetic model.


Solvent emissions and degradation studies have been conducted at UKy-CAER. Solvent degradation product detection methods have been developed and are in practice.




Lab-scale corrosion studies have been performed to establish the corrosion resistant potential of the UKy-CAER developed coatings.



Ni Coating



Ni₂Al₃ Coating



55.8% increase in Cost of Electricity from RC9

\$46.93/tonne CO₂ Captured, lower than RC10 by \$14.38/tonne CO₂

All at 90% capture rate and CO₂ compression to 2200 psia.

- Liquid desiccant loop applicability to large-scale power plant
- Low bench-scale solvent degradation combined with air stripper exposure to be verified at pilot-scale during long-term testing
- Possible new byproduct is identified with an environmental, health, or safety risk
 - Periodic gas sampling and analysis will be conducted by UKy-CAER and EPRI, separately. If necessary, process modifications will be implemented or an alternate solvent will be considered
- Possibility of larger solvent losses due to a process upsets during test campaign
 - A root-cause analysis will be conducted to determine if process modifications are necessary

30 wt% MEA Campaign





Parametric Campaign
Transient, Load-following
Campaign
2000-hour
Long Term
Continuous
Campaign

H3-1 Campaign

Parametric Campaign
Transient, Load-
following Campaign
2500-hour
Long Term
Continuous
Campaign

Evaluation Parameters

Energy Requirements
Solvent and Water Loss
CO₂ Absorption Capacity
Solvent Degradation
Gaseous Emissions
Material Corrosion


Task Name	Start	Finish	11	2012	2013	2014	2015	2016	2017
			H2	H1	H2	H1	H2	H1	H2
1 Project Planning and Management	10/3/11	1/31/13	 <p>Planning</p>						
2 Detailed Update of Techno-Economic Analysis	6/8/12	12/31/12							
3 Initial EH&S Assessment	3/1/12	11/27/12							
4 Basic Process Specification and Design	5/1/12	12/3/12							
5 Project Planning and Management	2/1/13	8/31/13	 <p>Design</p>						
6 Slipstream Site Survey	2/1/13	4/8/13							
7 Finalized Engineering Specification and Design	2/1/13	5/16/13							
8 Test Condition Selection and Test Plan	2/1/13	6/4/13							
9 System Engineering Update and Model Refinements	3/1/13	4/1/14	 <p>Fabrication</p>						
10 Project Planning and Management	9/3/13	12/31/14							
11 Update of EH&S Assessment	9/3/13	7/31/14							
12 Site Preparation	9/1/13	7/1/14							
13 Fabrication of Slip-stream Modules	11/4/13	8/18/14							
14 Procurement and Installation of Control Room/Field Lab Section	9/3/13	9/30/14							
15 Fabrication of Corrosion Coupons	10/1/13	12/31/14							
16 Slipstream Facility Erection, Start-up, Commissioning and Shakedown	7/31/14	12/31/14							
17 Project Planning and Management	1/1/15	7/31/16	 <p>Testing</p>						
18 Slip-stream Test Campaign	2/12/15	4/26/16							
19 Final Update of Techno-Economic Analysis	6/22/15	6/28/16							
20 Final EH&S Assessment	7/30/15	6/28/16							



BP	Title	Completion Date
1	Preliminary Technical and Economic Analysis that details the viable technical merit of UKy-CAER CCS process for slipstream scale study	12/18/12
1	Initial EH&S report that details environmental implication of slipstream operation and proposed mitigation for anticipated environmental safety obstacles to operation, if any	11/27/12
2	Finalize P&ID for slipstream modular unit fabrication	5/16/13
2	UKy-CAER Finalize Test Plan for slipstream campaigns with completed P&ID specifications	5/15/2013
3	Pouring of foundations for platform for slipstream modular units setup which meets engineering design load/specifications	8/1/14
3	KMPS fabricates slipstream modular units and delivers to EW Brown Generating Station for installation	9/15/14
3	Control Room/ Field Lab Trailer Assembled and Setup	8/30/14
3	Tie Ins in place for slipstream modular units and control room/ field lab trailer	4/30/14
3	Slipstream pilot unit commissioning	12/31/14
4	MEA long term test campaign, 2000 hours of load-following run with 30 wt% MEA	8/21/15
4	H3-1 long term test campaign, 2500 hours of load-following run	4/26/16
4	Final Technical Economic Analysis and Final EH&S Assessment	6/28/16
4	Project Final Scientific Report	9/30/16

BP	Success Criteria	Percent Complete
1	A complete specification list for the proposed 2 MWth pilot slip-stream facility detailing major equipment sizing with mass and energy balances that will serve as a blueprint for the engineering design. The specification list will show that the proposed design is within the approved budget.	100%
2	A finalized detailed engineering process design package meeting the specifications from Task 4. The final package will include a $\pm 10\%$ accuracy price estimate of the system that is within the project budget stipulated in the agreement.	100%
2	A completed preliminary test matrix plan for the slip-stream test campaign to achieve the program objectives and success criteria of the 2MWth (0.7 MWe) pilot slip-stream modular facility.	100%
3	Inspection of the pilot plant site that has been appropriately graded for temporary parking, driveways, and the platform foundation sufficient for pilot plant erection by subcontractors.	100%
3	Documented delivery of the slip-stream modules and control room/field lab onto the plant site according to the design and construction specifications.	0%
4	A heat-integrated post-combustion CO ₂ capture system with (a) 15-25% less energy consumption compared to the DOE reference case using 30 wt% MEA; (b) partial CO ₂ recycling to enhance gaseous CO ₂ pressure at the absorber inlet; (c) much cooler recirculating cooling water compared to a conventional cooling tower at the same ambient conditions; and (d) an advanced solvent that has less degradation and corrosivity than a 30 wt% MEA.	0%
4	The completed final technical and economic analysis of the proposed process concept for a 550 MW power plant that shows a pathway to achieving carbon capture up to 90% with a LCOE increase less than 35% according to the DOE guidelines.	0%
4	Final technical report issued including analysis of CO ₂ capture, energy consumption, solvent make-up, coupon corrosion, water balance, solvent degradation, and gaseous emissions.	0%

BP	Description	Probability	Impact	Mitigation and Response Strategies
3	The performance of the heat-integrated air stripper during commissioning does not meet the success criteria due to heat source constraints in the pilot-plant.	Low	Moderate	An additional heat source for the slipstream facility has been identified and included in the module design.
3	The performance of the heat integrated cooling system during commissioning does not meet the success criteria due to heat source constraints in the pilot-plant	Low	Moderate	An additional heat source has been identified and incorporated into the design, in the event that it is needed.



BP3 Project Task 12 – Site Preparation





BP3 Project Task 13 – Fabrication of Modules


Module

Fabrication and Assembly



3D Model Review



Module Assembly Shop
Progress Check
and Dimension Verification Visit



BP3 Project Task 14 – Control Room/Field Lab



- Trailer Delivery expected in September 2014
- Alkalinity/CO₂ Loading/Density robot is currently being evaluated at UKy-CAER.

BP3 Project Task 15 – Corrosion Coupons


In-pipe Corrosion
Coupon Racks



Column Corrosion
Coupon Racks



Corrosion Coupons



Advanced technologies can be more closely studied

- Intercooler protocol development (cooling temperature and location variation)
- Application of sorbent to improve solvent stability or control heavy metals accumulation
- Solvent and water management for other second and third-generation system
- Solvent/mist mitigation options at the scrubber outlet
- Control logic to accommodate solvent specific dynamic behavior

Open, modular design


- Allows for ease of advanced process modification (such as addition of membranes or flash stripping, column design changes, etc.)

Technology Development Pathway

100-500 MWe
Full-scale Unit



0.02 MWe
(0.1 MWth)
Pilot-scale Unit



0.7 MWe
(2 MWth)
Pilot-scale Unit



10-25 MWe
Demonstration Unit
(LG&E KU and DEDI)

Shengli OFC 0.7 M ton/yr Unit
MoU Signed July 8, 2014

José Figueroa, DOE NETL

CMRG Members

John Moffett, LG&E and KU

Donnie Duncan, LG&E and KU

Joe Beverly, LG&E and KU

David Link, LG&E and KU

Michael Manahan, LG&E and KU

Brad Pabian, LG&E and KU

Jeff Fraley, LG&E and KU

Eileen Saunders, LG&E and KU