

*the Energy to Lead*

# Flue Gas Water Vapor Latent Heat Recovery for Pressurized Oxy-Combustion

Project **DE-FE0025350**

NETL Program Manager: Steve Markovich

DOE-NETL CO<sub>2</sub> Capture Technology Meeting

August 8-12, 2016 Pittsburgh, PA

---

Rick Knight – Institute Engineer  
Gas Technology Institute

# Project Overview

---

- ❑ Funding: \$2,648,945
  - DOE = \$1,999,795. Cost share = \$649,150 (24.5%)
- ❑ Performance dates:
  - Phase I: Sep 1 2015 – Aug 31 2016
  - Phase II: Sep 1 2016 – Aug 31 2017
- ❑ Participants:
  - Gas Technology Institute (lead)
  - Media & Process Technology
  - Florida International University
  - SmartBurn LLC

# Project Overview


---

## □ Overall Project Objectives

- Facilitate energy and water recovery to improve the efficiency of pressurized oxy-coal power boilers
- Design, build, and test a high-pressure modular version of the Transport Membrane Condenser (TMC) at pilot scale to evaluate its performance and analyze the results for future commercial-scale power plants.


# Technology Background

- ❑ Concept: recover water of combustion along with latent heat
- ❑ Investigated 4 modes of separation:
  - Molecular Sieving
  - Knudsen diffusion
  - Surface diffusion
  - Capillary condensation
- ❑ Working mode of porous membrane is critical for water vapor separation *and* transport
  - ✓ High permeate flux and high separation ratio could only be achieved in a capillary condensation mode for water vapor.



# Technology Background

- ❑ GTI developed Transport Membrane Condenser (TMC) technology
- ❑ Nanoporous ceramic membrane selectively recovers water vapor and latent heat from natural gas combustion flue gases
  - Increases boiler efficiency and saves water, avoiding corrosive condensate
- ❑ Commercialized for gas-fired industrial boilers



# Technology Background

- ❑ Package boilers (gas- and oil-fired)
- ❑ Non-boiler industrial applications (e.g., commercial laundry)
- ❑ Existing power plants (slipstream from coal-fired power boiler)



# Technology Background

---

## ❑ ADVANTAGES

- ✓ Latent heat recovery can boost power generation efficiency of oxy-coal boiler by 14%
- ✓ TMC can recover clean water from flue gas equal to 2.0% of steam demand
- ✓ No boiler modifications required
- ✓ Reduced dew point of flue gas

## ❑ CHALLENGES

- ✓ Durability of TMC in flue gas with coal-derived contaminants (particulates, SO<sub>2</sub>, and NO<sub>x</sub>)
- ✓ Integrity of ceramic multi-tube sealing in pressurized TMC operation
- ✓ Controllability and performance

# Approach/Scope

---

- ❑ Experimental design
  - Multiple TMC assemblies housed in pressure vessels, connected in parallel and/or series
- ❑ Work plan
  - Develop and build high-pressure modular version of the TMC
  - Install TMC skid at GTI's Flex Fuel Gasification Facility
  - Gasify PRB coal, combust and condition syngas to simulate exhaust from pressurized slurry-fed oxy-coal combustion with FGD at 1-3 MW<sub>th</sub> scale
  - Test TMC in combinations of series and parallel modes
- ❑ Success criteria
  - TMC performance conforms to model predictions
  - TMC meets expectations for controllability and durability



# Approach/Scope


Tasks	BUDGET PERIOD I												BUDGET PERIOD II											
	2015				2016								2017											
	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
0.0 Pre-Award Costs																								
1.0 Project Management and Planning			M1												M2									M4
2.0 Process Modeling and Design Evaluation																								
2.1 Process Modeling for System Design																								
2.2 CFD Simulation to Define TMC Design Parameters																								
3.0 TMC Unit Design, Fabrication, and Assembly for High Pressure																								
3.1 Spaced Tube Bundles Design, Fabrication and Testing																								
3.2 High Pressure Bundle Housing Design, Fabrication and Testing																								
3.3 TMC Unit Assembly and System Control Setup																								
4.0 Pressurized Oxy-Coal Pilot Test System Preparation																								
4.1 Feedstocks and Raw Material Preparation																								
4.2 Test System Modifications																								
4.3 Test Plan																								
5.0 Overall Test System Installation and Shakedown																								
5.1 TMC System Installation and Control Integration with Oxy-Coal Test Rig																								
5.2 System Shakedown																								
6.0 System Performance Testing for Latent Heat Recovery																								
6.1 TMC Performance Test #1																								
6.2 TMC Performance Test #2																								
6.3 Result Summary and Future Development Directions																								
7.0 Scale-Up and Integration Evaluation for Commercial Scale																								
ENTIRE PROJECT																								

**Milestones:**  
M1 = updated PMP  
M2 = Budget Period I Report  
M3 = Test Readiness Report  
M4 = Final Project Report

# Approach/Scope

## RISK MITIGATION

1. Pilot plant availability
  - Schedule and coordinate with other tests
2. Subcontractor/vendor delays
  - Formalize deadlines, biweekly update
3. Labor cost exceeds estimates
  - Forecasting, contract labor
4. Steam supply
  - Dedicated steam generator for syngas burner
5. Tar reformer untested as burner
  - HP burner design experience, earlier start
6. TMC pressure seal & control
  - New high-pressure seal design, delta-P control




# Progress & Current Status

## Task 2: Process Modeling and Design Evaluation

### Task 2.1: Process Modeling for System Design and Operation

- Model for commercial reference case is a 550-MW<sub>e</sub> slurry feed oxy-coal boiler using PRB coal with 50% moisture
- Flue gas is recirculated from downstream of FGD




# Progress & Current Status

## Task 2: Process Modeling and Design Evaluation

### Task 2.1: Process Modeling for System Design and Operation


- Developed and updated model for 2.7-MW<sub>th</sub> pilot simulation of commercial case
- Coal is gasified, syngas filtered, and slipstream combusted with oxygen, CO<sub>2</sub>, water, and steam to obtain conditioned flue gas for TMC testing
- Portion of TMC water is recycled and cooled to simulate plant water supply



# Progress & current status

## Task 2: Process Modeling and Design Evaluation






- Task 2.2: CFD Simulation to Define TMC Design Parameters
  - Single TMC module CFD study for different tube arrangement effect
  - Baffle effect has been studied, and the 3-baffle configuration shows optimum heat and mass transfer



# Progress & current status

## Task 2: Process Modeling and Design Evaluation

- Task 2.2: CFD Simulation to Define TMC Design Parameters
  - Six TMC modules arranged into different series and parallel configurations based on flue gas flow
    - 3x2 (3 in series, 2 parallel sets)
    - 2x3 (2 in series, 3 parallel sets)



# Progress & current status

## Task 3: TMC Unit Design, Fabrication, & Assembly for High Pressure

### ☐ Task 3.1: Spaced tube bundles design, fabrication, and testing

#### Dual Ended Bundles (2" Prototypes)

- ✓ Prepared several 2"-diameter spaced dual ended bundles
- ✓ Completed 2" bundle thermal cycling in a standard stainless steel module; no thermal mismatch problems encountered
- ✓ Tested at 200°C in 200-psig saturated steam

#### Dual Ended Bundles (4" Pilot Scale)

- ✓ Prepared first pilot scale 4"-diameter spaced dual ended bundle
- ✓ Completed 4" bundle thermal cycling in a standard stainless steel module; no thermal mismatch problems encountered
- ✓ Adapted Teflon baffles for enhancing flue gas side heat transfer

#### Next Phase

- ✓ Prepare six 4"-diameter pilot scale bundles

#### *4" Diameter x 36" Length Bundle w/ Teflon Baffles*



# Progress & current status

## Task 3: TMC Unit Design, Fabrication, & Assembly for High Pressure

### ❑ Task 3.2: High-Pressure Bundle Housing Design, Fabrication, and Testing

#### Standard “Rigid” Header Design

- ✓ Thermal cycling of a 2" x 36" glass reinforced epoxy potted bundle to 250°C with no failure of the tubes, potting, or seal
- ✓ Hydrothermal cycling of the 2" bundle at 200°C in 200 psig steam


#### Next Phase

- Six pilot scale modules under construction.


#### Floating Header Design

- Driver: thermal mismatch between stainless steel housing and ceramic tubes yields a potential 1/8" expansion difference at the application temperature
- ✓ On hold following successful testing of “rigid” header module

*Rigid Header Module*  
(Sealing fixture integral part of the housing)




*Pilot Scale Testing Module*





# Progress & Current Status


## Task 3: TMC Unit Design, Fabrication, & Assembly for High Pressure



- Task 3.2: High-Pressure Bundle Housing Design, Fabrication, and Testing
  - CFD simulation guided flexible layout
  - Two configurations for pilot testing

# Progress & Current Status


## Task 3: TMC Unit Design, Fabrication, & Assembly for High Pressure



**3x2**  
configuration

# Progress & Current Status

## Task 3: TMC Unit Design, Fabrication, & Assembly for High Pressure



**2x3**  
configuration

# Progress & Current Status



## Task 4: Pressurized Oxy-Coal Pilot System Test Preparation



# Progress & Current Status

## Task 4: Pressurized Oxy-Coal Pilot System Test Preparation

- Task 4.2: Test system modifications
  - Completed design of coal feeding lift line modification
  - Completed design and BOM for syngas burner integrated with existing tar reformer vessel
  - Burner components in fabrication





# Progress & Current Status

## Risk management

### RISK MITIGATION

1. Pilot plant availability
  - Schedule and coordinate with other tests
2. Subcontractor/vendor delays
  - Formalize deadlines, biweekly update
3. Labor cost exceeds estimates
  - Forecasting, contract labor
4. Steam supply
  - Dedicated steam generator for syngas burner
5. Tar reformer untested as burner
  - HP burner design experience, earlier start
6. TMC pressure seal & control
  - New high-pressure seal design, delta-P control


		LIKELIHOOD					
		0.1	1	2	3	4	5
CONSEQUENCE	5	←	6				
	4	←	1	2			
	3	←	3	4	5		
	2						
	1						
	0.1						

# Progress & Current Status

## Risk management

### RISK MITIGATION

1. Pilot plant availability
  - Schedule and coordinate with other tests
2. Subcontractor/vendor delays
  - Formalize deadlines, biweekly update
3. Labor cost exceeds estimates
  - Forecasting, contract labor
4. Steam supply
  - Dedicated steam generator for syngas burner
5. Tar reformer untested as burner
  - HP burner design experience, earlier start
6. TMC pressure seal & control
  - New high-pressure seal design, delta-P control





# Plans for Future

## Testing, development, commercialization

---

### ☐ Testing (this project)

- We plan to test each of two TMC configurations for at least 24 hours at steady state conditions
- Key variables will be TMC inlet water flow rate and temperature
- Test results will be used to validate CFD modeling, which can then be applied to evaluate more configurations and operating modes

### ☐ Future development

- Cost optimization for control and operation
- Cost optimization for membrane module manufacture
- Larger scale pilot study to evaluate commercial application

---

# Acknowledgment

U.S. Department of Energy NETL  
Illinois Clean Coal Institute  
Media & Process Technology  
Smartburn LLC

---

**Thanks!**  
**Questions?**