

FEED Study for Carbon Capture Plant Retrofit to a Natural Gas- Fired Combined Cycle Plant

DE-FE0031848

Bill Elliott

Bechtel National Inc.

U.S. Department of Energy

National Energy Technology Laboratory

**Carbon Capture Front End Engineering Design Studies and CarbonSafe
2020 Integrated Review Webinar**

August-17-19 2020

Program Overview

- \$1.54M total budget
 - Cost Share: 80% DOE, 20% Bechtel National Inc.
- Overall Project Performance Dates:

| Milestone | Milestone Title and Description | Planned Completion Date | Forecasted Completion Date | Actual Completion Date |
|-----------|--|-------------------------|----------------------------|------------------------|
| M1 | Mobilization and Kick-off | 12/9/2019 | 12/9/2019 | 15/11/2019 |
| M2 | Project Management Plan Submittal | 1/13/2020 | 1/13/2020 | 1/8/2020 |
| M3 | Initial Process Engineering Design Package (DP) | 3/30/2020 | 5/26/2020 | 5/21/2020 |
| M4 | Final Process Engineering DP and Initial Electrical, Automation Systems, Utilities and Other Engineering DP | 5/30/2020 | 9/15/2020 | |
| M5 | Layout DP | 6/30/2020 | 8/30/2020 | |
| M6 | Final Electrical, Automation Systems, Utilities and Other Engineering DP and Material Take-Off of Main Components DP | 9/30/2020 | 10/30/2020 | |
| M7 | Final FEED Study Package and Cost Estimation DP | 10/30/2020 | 12/31/2020 | |

Program Overview (continued)

– Project Participants:

- Bill Elliott (Principle Investigator and Project Director)
- August Benz (Principal Process Consultant)
- Vinay Singh (Project Engineering Manager)
- Martin Curtis (Lead Process Engineer)
- Jon Gibbins (Lead Technical Consultant)

– Overall Project Objectives:

- Utilize a low-cost generic solvent in design
- Provide balances and process data details to public domain
- Produce cost estimates and quantities that can be openly critiqued
- Provide operation economics consistent with actual operating regimes with Electric Reliability Council of Texas (ERCOT)
- Provide an implementation scenario consistent with prudent investment planning

Technology and Site Selection



Technology and Site Selection

- MEA open technology-based post combustion absorption of CO₂ at a gas fired combined cycle power plant.
- Commercially available proven technology
- Panda Sherman 2x2x1 plant selection based on:
 - Knowledge of Plant
 - Owner's support
 - Space availability

Technology and Site Selection

- Site selection based on economic, transportation, and storage considerations:
 - Future CO₂ pipeline likely close to the power plant
 - Saline basins in the area for CO₂ sequestration
 - Oil fields in vicinity – potential use of CO₂ in enhanced oil recovery
 - Low gas price

Technical Approach/Project Scope

a. Key Milestones:


| Milestone | Date (Actual or Forecast) |
|--------------------------------|----------------------------------|
| Issue Process P&IDs, PFDs, HMB | 8-Aug (A) |
| Electrical Design | 15-Oct |
| HAZOP | 21-Oct |
| Layout and Model | 30-Oct |
| Cost Estimate | 30-Nov |
| Preliminary Report | 15-Dec |

Technical Approach/Project Scope

- b. Project success criteria
 - a. Provide generic design available for public use, based on MEA
 - b. No technological gaps
 - c. Reliability of overall project cost within +/- 20%
 - d. On-time completion

- c. Significant project risks - Mitigation strategies
 - a. Noise exceeding current permit limits – Building, enclosures, or sound absorbing barriers around equipment
 - b. Client change of mind based on economic analysis – Change project location
 - c. Usage demand (EOR) – Move to saline sequestration

Progress and Current Status of Project



Integrated Plot Plan

Sherman Plant Data without Carbon Capture at 35°C and 43% RH

| | Fired Case | Unfired Case |
|---------------------|------------|--------------|
| MW- Gross, MW | 740.6 | 614.2 |
| MW-Net, MW | 719.2 | 594.1 |
| Flue Gas, kg/hr | 3,964,553 | 3,700,044 |
| Flue Gas, m3/hr | 4,187,800 | 3,982,520 |
| Flue Gas Temp, °C | 84.6 | 92.3 |
| Saturation Temp, °C | ~48 | ~48 |

Sherman Flue Gas Composition (Unfired Case)


| | Vol, % | Wt. % |
|-----------------------|-------------|-------------|
| CO₂ | 3.76 | 5.87 |
| N ₂ | 72.97 | 72.52 |
| H ₂ O | 10.20 | 6.52 |
| O ₂ | 12.22 | 13.87 |
| Ar | 0.86 | 1.21 |

Sherman Cross-Over Line Conditions (Summer Operation)


| Load,% | P(bara) / T(°C) Extrac. Steam | Steam Flow, kg/hr IP Exh / Extr. / To LP Turb* |
|-------------|----------------------------------|---|
| 100 (2 GTs) | 3.90 / 290.6 | 539,140 / 185,973 / 415,990 |
| 2GTs at 60% | 3.90 / 345.7 | 390,856 / 179,293 / 244,233 |
| 1GT at 100% | 4.24 / 391 | 274,707 / 174,032 / 127,900 |

* Flow to LP steam turbine includes additional LP steam from the HRSG.

Sherman Cross-Over Line Conditions (2x2x1, 100% Unfired)




Sherman Cross-Over Line Conditions (2x2x1, 60%)




Absorber

- Two Absorber Vessels
- Two Absorption Beds
- Water wash and demister sections
- Straight length: 44.3m
Diameter: 11.8m



Reclaimer

DUAL-PRESSURE CONTINUOUS RECLAIMER



Summary Slide

a. Summary:

- Process Design: Finalized Process Design Package including PFDs, HMB, and P&IDs. Reclaimer design is under review.
- Retrofit Design: Significant progress in steam and cooling water supply system designs, routing of flue gas and utilities, and integrated plot plan.
- Cost: MRs being issued to obtain pricing of major equipment


b. Future Plans:

- Finalize Reclaimer Design
- Finalize HAZOP and HAZID
- Complete cost estimate

Appendix


- Organization Chart, Slide 19
- Gantt Chart, Slide 20

Organization Chart



Gantt Chart

DOE SHERMAN SCHEDULE



Actual
 Forecast
 ★ Key Milestone