



Front End Engineering Design of Linde-BASF Advanced Post-Combustion CO₂ Capture Technology at a Southern Company Natural Gas-Fired Power Plant

DE-FE0031847

Landon Lunsford, PI
Southern Company Services

U.S. Department of Energy
National Energy Technology Laboratory
Carbon Capture Front End Engineering Design Studies and CarbonSafe
2020 Integrated Review Webinar
August-17-19 2020

A decorative graphic on the right side of the slide consists of several overlapping geometric shapes: a light blue triangle pointing left, a dark blue triangle pointing right, a light green triangle pointing right, a dark green triangle pointing left, a large red triangle pointing right, and a small dark red triangle pointing left. A horizontal red bar is positioned between the light green and dark green triangles, containing the text "Research & Development".

Research & Development

Disclaimer

This presentation was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by tradename, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

Project Overview and Objectives

Project Overview:

- Funding: **\$7,101,737**
 - DOE: \$5,674,533
 - Recipients: \$1,427,204
- Work Period: 10/1/2019 - 9/30/2021



Project Objectives:

- Complete a Front-End Engineering and Design (FEED) study for installing the Linde-BASF advanced aqueous amine solvent-based post-combustion CO₂ capture technology (PCC) at an existing domestic natural gas-fired combined cycle (NGCC) power plant within Southern Company's portfolio of assets.
- Provide a reference case for a more detailed understanding of CO₂ capture costs in a commercial application that will support the development of cost effective, environmentally sound, and high performing technologies for the reduction of CO₂ emissions from NGCC plants.

Linde-BASF Post-Combustion Carbon Capture (PCC) Technology

Reduced capital costs / energy costs


- Optimized BASF OASE® blue solvent
- Efficient CO₂ capture from low-pressure sources
- Longer solvent life (can handle higher O₂ conc)
- Lower solvent circulation rate

Notable Linde-BASF process improvements

(C, E) Dry bed water wash design to minimize solvent losses

(G) Stripper regeneration at 3.4 bars reducing CO₂ compressor cost and power consumption

(I) Advanced Stripper Interstage Heater to reduce regenerator steam consumption.



Linde-BASF Post-Combustion Carbon Capture (PCC) Technology



- Technology tested from 2009-2017 in two pilot plants
 - Different flue gas sources
 - Wide range of flue gas compositions and impurities
 - Achieved Technology Readiness Level of 6
 - Multiple process design improvements achieved
- OASE[®] blue solvent
 - Advanced aqueous amine solvent
 - Favorable kinetics and reduced steam energy requirements
 - Demonstrated solvent stability
 - Lower solvent circulation rate

Prior NGCC CO₂ capture studies conducted in 2011 and 2018 will be leveraged

Project Milestones

Task/Subtask Number	Milestone Title & Description	Planned Completion Date	Verification Method
1.1	<i>Project Kickoff Meeting</i>	<i>11/22/2019</i>	<i>Presentation file</i>
1.1	<i>Updated Project Management Plan</i>	<i>2/28/2020</i>	<i>PMP file</i>
2.2	<i>Host site evaluation and selection, including design basis</i>	<i>4/29/2020</i>	<i>Quarterly Progress Report</i>
3.2	Basic engineering complete	9/30/2020	Quarterly Progress Report
4.1	HAZOP complete	10/30/2020	Quarterly Progress Report, HAZOP report
4.0	Front-End engineering packages complete	6/30/2021	FEED Study Report
5.3	Finalized cost and schedule analysis	9/30/2021	Topical Report

Success Criteria and Decision Points

Decision Point	Date	Success Criteria
<i>Host site selected</i>	<i>4/29/2020</i>	<i>Letter of confirmation from selected host site; design basis created for that site</i>
Basic Engineering Completed Successfully	9/30/2020	Solvent system basic design complete. All information required to conduct initial HAZOP complete.
Front-End Engineering Design Complete	6/30/2021	All design packages ready for equipment/material estimation from vendors. HAZOP recommendations reviewed and addressed.
Cost and Schedule Estimate Complete	9/30/2021	Cost and schedule estimate completed and reviewed


Host Sites for Evaluation

- Alabama Power's Plant Barry Units 6 and 7
 - Located in Bucks, AL
 - Each unit: (2) GE 7FA gas turbines -> (1) Vogt triple pressure HRSG -> (1) GE TC2F D11 steam turbine, 525 MW net
 - Began commercial operation in May 2001
 - Estimated storage costs at \$3-4/ton from extensive pre-feasibility geological studies
- Mississippi Power's Plant Daniel Units 3 and 4
 - Located in Moss Point, MS
 - Each unit: (2) GE 7FA gas turbines -> (1) Vogt triple pressure HRSG -> (1) GE TC2F D11 steam turbine, 525 MW net
 - Began commercial operation in May 2001
 - Estimated storage costs at \$3-5/ton from pre-feasibility geological studies



Task 2: Requirements Definition and Host Site Evaluation

- Linde and SCS evaluated performance, utility availability, regulatory impacts, and plot space to select Plant Daniel host site
- A basis of design detailing major boundary conditions and operating scenarios was completed
- Developed PCC plant concept:
 - 2 PCC + Compression trains with common utility supply and facilities support infrastructure
 - Each train includes 2 DCC columns, 2 absorbers, and 1 desorber column.
 - Each compression train includes compressor w/ dryer and process condensate handling




3D design for 550 MW PCC plant based on earlier work

Task 3: Conceptual Design

Linde Scope (ISBL):

- BASF completed basic design based on OASE® blue solvent technology, including preliminary heat and material balances and key equipment sizing
- Linde has progressed basic engineering including development of the first version of PFD, detailed heat & material balances, P&ID, and plot plan.




SCS Scope (OSBL):

- Evaluating optimum integration of the steam cycle with the carbon capture system
- Evaluating integration of required utilities, including necessary additions/upgrades
- Evaluating permitting requirements for air and effluents
- Reconciliation between Linde and SCS design standards

Basic Engineering in Development

Key progress:

- Design basis document detailed to summarize quality & quantity of utility requirements and conditions at scope transitions
- Continued Linde-SCS interaction to define utility source points & availability
- Integration aspects related to steam cycle, flue gas duct layout considered



Synergy: DE-FE00031888, Project ECO₂S Phase III

- ~\$21.9M project, led by Southern States Energy Board (SSEB)
 - Project partners include 16 universities, labs, and private companies
 - *Project remains under negotiation*
- Prepare for a regional CO₂ host site in Kemper County, MS
 - Previous phase identified potential for complex capable of storing 900 million metric tons of CO₂
 - Current efforts will fully characterize the site through additional test well drills
 - CO₂ to be sourced from Plant Ratcliffe (NGCC), Plant Daniel (NGCC), and Plant Miller (Coal)
- Project deliverables
 - Final site geologic characterization
 - CO₂ capture feasibility assessments for proposed host sites
 - UIC Class VI Permit to Construct application



Challenges due to COVID-19:

- Travel restrictions eliminated the possibility of having in-person kickoff and host site visits
 - Team was able to build rapport and select the host site through virtual meetings
- HAZOP scheduled at the end of Task 3 / beginning of Task 4
 - Travel restrictions are expected to still be in place
 - There is a 7-hour time difference between the Linde Engineering team and the SCS engineering team
 - Team is exploring options for rescheduling or executing virtually

Summary

- Southern Company and Linde assembled a diverse team to develop a FEED study with detailed cost and schedule estimates.
- Despite major changes in work practices and plans due to the COVID-19 pandemic, the project team has adapted and continued the work.
 - No site visits and no in-person team kickoff.
 - Remote working conditions will continue for foreseeable future for many team members.
- The project team is working to complete basic engineering by 3rd quarter.
 - Primary basis of design complete.
 - Initial Process Flow Diagrams complete.
 - Equipment specifications and preliminary P&IDs in development.
- HAZOP will be conducted as basic engineering shifts to detailed design.
 - Virtual options are being considered due to travel restrictions; time zone differences pose a challenge.




Questions?

Appendix



Project Organization Chart



Project Gantt Chart

	Budget Period 1									
	Start Date	End Date	10/1/19-9/30/2021							
			Q1	Q2	Q3	Q4	Q5	Q6	Q7	Q8
Task 1.0 - Project Management & Planning	1/29/2020	9/30/2021								
Subtask 1.1 - Project Management	1/29/2020	9/30/2021								
Subtask 1.2 - Project Administration	1/29/2020	9/30/2021								
Subtask 1.3 - Project Controls	1/29/2020	9/30/2021								
Milestones:										
-Project kickoff meeting			◇							
-Updated Project Management Plan				◇						
Task 2.0 - Scope Definition and Design Basis	1/29/2020	4/29/2020								
Subtask 2.1 - Requirements Definition	1/29/2020	2/29/2020								
Subtask 2.2 - Host Site Evaluation and Selection	3/1/2020	4/29/2020								
Milestones:										
-Host site evaluation and selection including design basis					◇					
Task 3.0 - Conceptual Design	4/15/2020	9/30/2020								
Subtask 3.1 - Basic Design	4/15/2020	5/15/2020								
Subtask 3.2 - Basic Engineering	5/15/2020	9/30/2020								
Milestones:										
-Basic engineering complete						◇				
Task 4.0 - Front End Engineering Design Study	9/30/2020	6/30/2021								
Subtask 4.1 - Process Engineering	9/30/2020	6/30/2021								
Subtask 4.2 - Mechanical Engineering	9/30/2020	6/30/2021								
Subtask 4.3 - Instrumentation, Controls and Electrical Engineering	9/30/2020	6/30/2021								
Subtask 4.4 - Civil/Structural Engineering	9/30/2020	6/30/2021								
Subtask 4.5 - Facilities Engineering	9/30/2020	6/30/2021								
Milestones:										
-HAZOP complete							◇			
-Front-End Engineering packages complete									◇	
Task 5.0 - Cost and Schedule Estimation	1/1/2021	9/30/2021								
Subtask 5.1 - Procurement and Fabrication Planning	1/1/2021	9/30/2021								
Subtask 5.2 - Construction Management and Planning	1/1/2021	9/30/2021								
Subtask 5.3 - Cost and Schedule Estimation	1/1/2021	9/30/2021								
Milestones:										
-Finalized cost and schedule analysis										◇