

# Full-Scale FEED Study For a 816 MWe Capture Plant at the Prairie State Generating Company Using Mitsubishi Heavy Industries of America Technology



***Kevin C OBrien, PhD***  
***Director, Illinois Sustainable Technology Center***  
***Director, Illinois State Water Survey***  
***Prairie Research Institute***  
***University of Illinois at Urbana-Champaign***

***DOE/NETL 2020 Carbon Capture, Utilization, Storage, and Oil and Gas Technologies Integrated Review Meeting***  
***Pittsburgh, PA / August 17, 2020***



## Disclaimer

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

## Cooperative Agreement No. DE-FE0031841


### PROJECT OVERVIEW

**Funding: \$17,509,676**

DOE: \$14,004,676

20% Cost Share: \$3,505,000 (PSGC)

Work Period: 1 Jan 2020 – 31 Dec 2021




### PROJECT OBJECTIVES:

**Overall:** Perform a Front-End Engineering Design (FEED) study for the retrofit of the Prairie State Generation Company's (PSGC) coal-fired power plant with post-combustion carbon capture. The FEED study will outline the use of Mitsubishi Heavy Industries' (MHI) Advanced KM CDR Process™ to retrofit one of PSGC's two generating units (approximately 816 MWe). The FEED study will enable PSGC to move forward with actual build/operate in future work.

# Project Team Management Structure

*Well-defined roles based on relevant capabilities*




FRONT-END ENGINEERING DESIGN STUDIES FOR CARBON CAPTURE  
SYSTEMS ON COAL AND NATURAL GAS POWER PLANTS

# TECHNICAL BACKGROUND


# Solvent and System Designed for Improved Performance

*Benefits over other capture options*



# Project Technology Development 1990 - present

*Matured and ready for proposed large scale testing*



# Opportunity to Evaluate Improved Solvent (KS-21)

*Many advantages over the solvent used at Petra Nova (KS-1™)*

Parameters Relative to KS-1™	KS-1™	KS-21™
Volatility	100	50-60
Thermal degradation rate	100	30-50
Oxidation rate	100	70
Heat of absorption	100	85

## ✓ Thermal stability

- Reduce thermal degradation and allow higher stripping T and P, reducing compression work

## ✓ Oxidative stability

- Potentially more tolerant to impurities
- Reduce amine oxidation and HSS formation rate

## ✓ Volatility

- Reduce amine loss from emission and cost of water wash system
- Steam consumption savings outweigh cost increases due to higher solvent circulation



Key Activity

# TECHNICAL APPROACH / PROJECT SCOPE

# Project Tasks

*Designed to address deliverables and transition to actual build / operate*

Task #	Task
1.0	Project Management and Planning
2.0	Front-End Engineering Design (FEED) Study
2.1	Design Basis
2.2	Preliminary Engineering
2.3	ISBL Detailed Engineering
2.4	OSBL Detailed Engineering
2.5	Studies and Investigations
2.6	Cost Assessment
3.0	Regulatory and Permitting at Host Site
4.0	Final FEED Study Package

# Project Milestones

Task / Subtask #	Deliverable Title	Due Date
<del>1.0</del>	<del>Project Management Plan Update</del>	<del>3/3/2020</del>
2.0	Design Basis Document Complete	10/30/20
2.0	Report on Utility Requirements	11/19/20
3.0	Preliminary Regulatory and Permitting Pathway	2/18/21
2.0	HAZOP Review	4/30/21
2.0	Impact on Kaskaskia Watershed Document Complete	5/28/21
2.0	Constructability Review Complete	6/30/21
3.0	Regulatory and Permitting Analysis Complete	8/6/2021
2.0	Detailed Engineering Document Complete	11/30/21
4.0	Final Report Submitted	12/31/21
4.0	FEED Study Package Complete	12/31/21

# Risk & Mitigation Strategy

Description of Risk	Probability	Impact	Risk Management Mitigation and Response Strategies
<i>Technical / Scope Risks</i>			
Insufficient water supply	Low	Low	<ul style="list-style-type: none"> <li>Studies outlined in SOPO - explore various options to source the cooling and makeup the cooling and makeup water demands of the capture system including supply from host site vs. an external source.</li> </ul>
Uncertainty associated with the need of identifying steam and electric sourcing	Low	Low	<ul style="list-style-type: none"> <li>Studies outlined in SOPO - explore options to address these issues. Can apply learnings from Petra Nova Project.</li> </ul>
<i>Costs / Schedule Risks</i>			
Project cost and/or schedule overruns	Low	High	<ul style="list-style-type: none"> <li>Team has previous experience conducting FEED studies on budget and on time</li> </ul>
<i>Management / Planning Risks</i>			
Availability of key personnel for project	Low	Medium	<ul style="list-style-type: none"> <li>Commitments received from partner organizations</li> </ul>
Uncertainty of permitting agencies and timelines	Low	Low	<ul style="list-style-type: none"> <li>Meetings with relevant agencies for previous projects enabled baseline knowledge for timelines and requirements</li> </ul>
<i>EH&amp;S Risks</i>			
Air (amine and CO <sub>2</sub> ) emission management	Low	Low	<ul style="list-style-type: none"> <li>Leverage experience from Petra Nova Project to meet strict VOC permit requirements</li> <li>Built into ISBL design criteria</li> </ul>
Wastewater stream management	Low	Medium	<ul style="list-style-type: none"> <li>Studies outlined in SOPO – explore options to address these issues</li> </ul>
<i>External Factors Risks</i>			
Negative stakeholder response to FEED study	Low	Low	<ul style="list-style-type: none"> <li>Discussions with elected officials have received very positive support</li> </ul>
<i>Financial Risks</i>			
Cost share for project not obtained or insufficient	Low	High	<ul style="list-style-type: none"> <li>Cost share authorized by host site's Board of Directors</li> <li>Host site is financially stable</li> </ul>


Key Activity

# DESIGN BASIS

# FEED Design Basis Overview

- Build Location at PSGC
  - CC Unit Footprint Concept
- OSBL / ISBL Design Basis
- CO<sub>2</sub> Product Specification
- Flue Gas Measurement
- Flue Gas Desulfurization (FGD) Selection
- Preliminary List of Waste Streams
- Steam and Electric Sourcing Study
- Transportation Study
- Estimate of Water Needs
  - Water Sourcing Options
  - Water Storage

# Carbon Capture Unit Site Location



Source: Google Earth



# Design Basis

## OSBL and ISBL Design Basis

- Design basis is nearly set, pending results from flue gas stack testing

## CO<sub>2</sub> Product Specification

- The Carbon Capture Team worked with the CarbonSAFE team to select an appropriate CO<sub>2</sub> product specification that will allow for sequestration at various potential sites and for other beneficial use



# **Design Basis**

## **Flue Gas Measurement**

- Flue gas composition was analyzed at various operating conditions. The results will be used to determine design parameters

## **Flue Gas Desulfurization Selection**

- Integrated FGD system that uses caustic soda

## **Preliminary Waste Streams**

- Compiling a list of waste streams to work with regulators

# Design Basis

## Steam and Electric Sourcing Study

- Cogeneration; Steam and Electricity
- Auxiliary Boiler
  - Purchasing electricity from the grid

## Transportation Study

- Evaluate the transportation infrastructure around PSGC to assess the routes for shipping materials and determine the maximum dimensions/weight for the equipment that will be shipped to the build site

# Considerations Based on Estimate of Water Needs

## Water Sourcing Options

- Community water supply reservoirs
- Tributary streams
- Groundwater in the Kaskaskia River valley
- Federal lakes (Lake Shelbyville and Carlyle Lake)

## Water Storage

- 25-year Drought conditions
  - 26 days without being able to draw water
  - Reviewing options for mitigating risk

Key Activity

# NEXT STEPS

# Moving Forward

- Preliminary Engineering
- OSBL / ISBL Detailed Engineering
- Completion of all Studies and Investigations
  - HAZOP
  - Constructability
  - Impact on Kaskaskia Watershed
- Determine Regulatory and Permitting Pathway

# Acknowledgements

Name	Organization
Andrew Jones	National Energy Technology Laboratory / US Department of Energy
Don Gaston, Javier Arzola, Rich Meyer	Prairie State Generating Company
Yongqi Lu, Vinod Patel, Stephanie Brownstein, Jason Dietsch, Jason (Zhenxing) Zhang	Prairie Research Institute / University of Illinois Urbana-Champaign
Tiffany Wu, Tim Thomas, Cole Maas	MHIA
Keisuke Iwakura, Shintaro Kiuchi	MHIENG
Matt Thomas, Alison Brown, Bob Slettehaugh	Kiewit Engineering Group
Paula Guletsky, Anthony Baker	Sargent & Lundy

**This project is supported by the U.S. Department of Energy / National Energy Technology Laboratory (DOE/NETL) through Cooperative Agreement No. DE-FE0031841**