EERC. UN IVERSITYOF.

Energy & Environmental Research Center (EERC)

INITIAL ENGINEERING AND DESIGN FOR CO₂ CAPTURE FROM ETHANOL FACILITIES

Project Number: DE-FE0031938

U.S. Department of Energy National Energy Technology Laboratory Carbon Management and Natural Gas & Oil Research Project Virtual Review Meetings, August 2–31, 2021

> Jason Laumb Director of Advanced Energy Systems Initiatives

AGENDA

- Project Overview
- Red Trail Energy, LLC (RTE) CCS
- Technology and Scope
- Project Status
- Summary and Questions



PROJECT OVERVIEW

- Project Budget: \$1,949,954
 - \$1,559,954 DOE cash

- \$390,000 RTE in-kind match
- Period of Performance (POP): Oct 1, 2020 March 31, 2022
- Goal: Develop an initial engineering design (IED) and estimated cost for capture and compression of CO₂ generated from an operational ethanol production facility



PROJECT OBJECTIVES

- Design a hybrid capture system using CO₂ emissions from both bioprocessing and heat production at the RTE facility.
- Complete a pre-front-end engineering and design (FEED) analysis of the hybrid capture system which includes environmental health and safety (EH&S), constructability report, identification of permits, and corporate approvals.
- Complete a techno-economic assessment (TEA) in accordance with DOE's methodology, as demonstrated by the bituminous baseline study.



RTE CCS PROJECT: Partners and Progress









Schlumberger COMPUTER MODELLING GROUP LTD.

EERC UND NORTH DAKOTA

Critical Challenges. Practical Solutions.



RTE CCS SITE

EERC. UND NORTH DAKOTA.



Critical Challenges. Practical Solutions.



PROJECT TECHNOLOGY

EERC. UND NORTH DAKOTA.



ETHANOL-CCS PROCESS WITH NOVEL <u>HYBRID</u> CAPTURE SYSTEM





Critical Challenges. Practical Solutions.

PROJECT SCOPE

- 1. Project Management and Planning
- 2. Project Engineering and Design
- 3. Determine Pre-FEED Cost Estimate

>POP: Oct 1, 2020 – March 31, 2022

Milestone Title	Planned Completion Date
M1 – Design Basis Determined	End of Month 4
M2 – Complete Pre-FEED Analysis	End of Month 12
M3 – Complete Design	End of Month 12
M4 – Complete TEA	End of Month 15

	2020				2021									2022				
Task	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
1.0															M	4		
2.0				м	1							N	13					
3.0												N	12					



SUCCESS CRITERIA

Completion of design basis for hybrid capture at RTE.



Photograph by Lars Plougmann

- Completion of TEA for design basis at RTE.
- Pre-FEED-level cost estimate for implementation of hybrid capture technology at RTE.
- Designed capture process that provides negative CO₂ emissions for RTE.
- RTE management approval of hybrid capture design such that it is considered by the RTE Board.

RISKS AND MITIGATION

Risk Category	Perceived Risk	Mitigation/Response Strategy	Risk Category	Perceived Risk	Mitigation/Response Strategy		
Financial Risks	Insufficient Cost-Share Acquisition	Agree to cost-share terms with cost- share partners and DOE prior to start of project.	Management,	Inefficient Communication Leads to Schedule Overruns or Cost Overruns	Schedule regular or weekly stand-up meetings to ensure project priority is addressed and stakeholders are		
	Complete Project	priority is given to schedule and use of	Planning, and		and milestone dates.		
		allocated hours. Hours and schedule will be tracked using the EERC's internal project cost-tracking system.	Risks	Loss of PI, Task Lead, or Key Researcher(s) to Health Matters or Attrition	Ensure project goals, milestones, and schedule are communicated to task leads and researchers regularly. The		
	Inadequate Plant Information	RTE is committed to the project as evidenced by its letter of support. The			EERC has many qualified personnel to assist.		
Cost/Schedule		project team will communicate regularly to mitigate this risk.	EH&S Risks	Office-Based Work Unsafe	Employ safe office practices such as proper ergonomics.		
Risks	Subcontractor Delays	Subcontractors for this project have worked with the project team in the past. Regular communication will be key to mitigate this risk.		Unsafe Laboratory Conditions	Complete safety training. Follow industry standard laboratory safety practices such as proper use of personal protective equipment and		
	Data Lost Because of	Maintain the EERC's high internal		-	fume hoods.		
	Hacking or System/Human Failures	standards for data management. Ensure team is trained to comply with	External Factor Risks	Economic Conditions	The EERC will adjust scope items as necessitated by reduced funding		
Technical/ Scope Risks		existing internal data management plan. Ensure server data are regularly backed up.			- House and an an and an		
	Design Concept Not Feasible	The team has chosen commercial technologies to implement.					

TASK 1.0 – PROJECT MANAGEMENT AND PLANNING

Subtask 1.1 – Project Management Plan

- ✓ Update due 30 days after award.
- ✓ Updates submitted, as needed, throughout the project POP.
- Subtask 1.2 Technology Maturation Plan
 - ✓ Initial due 90 days after award.

Final due within 90 days of project completion.

- Subtask 1.3 TEA and Technology EH&S Risk Assessment
 Within 90 days of project completion.
- Subtask 1.4 State Point Data Table
 Updated within 90 days of project completion.
- Subtask 1.5 Life Cycle Assessment (LCA) Report

Final LCA results within 90 days of project completion.

TASK 2.0 – PROJECT ENGINEERING AND DESIGN

- Subtask 2.1 Design Basis
- Subtask 2.2 Utility Requirements
- Subtask 2.3 Flow Diagrams
- Subtask 2.4 Balance of Plant (BOP)
- Subtask 2.5 Develop Permitting Strategy
- Subtask 2.6 Optimization Studies



Image Credit: Willbros Engineering

TASK 2.0 – PROJECT ENGINEERING AND DESIGN

Subtask 2.1 – Design Basis

- Completed: Capture technology island capacity
- **Completed:** Site and operating conditions
- Completed: Expected fuel consumption
- **Completed:** Performance requirements

Subtask 2.2 – Utility Requirements

Completed: Water, electricity, and steam needs

Identify locations of utilities, strategies, and other site specifics

Determine potential impacts to the RTE site



Image Credit: Red Trail Energy

Critical Challenges. Practical Solutions.

TASK 2.0 – PROJECT ENGINEERING AND DESIGN (cont.)

Subtask 2.3 – Flow Diagrams

- **Completed:** Existing diagrams updated
 - \checkmark Process flow
 - \checkmark Block flow
- Completed: Major equipment list



Subtask 2.4 – BOP

- **Completed:** Interconnection requirements
 - ✓ Electrical power sources
 - ✓ Treated water
 - ✓ Steam for process heating
 - $\checkmark\,$ Water for process cooling
 - ✓ Interconnecting gas flues to support the capture island requirements
- Develop designs and technology island configurations
 - PFDs and site layouts
 - Equipment lists, preliminary piping, wiring routings
 - Preliminary foundation requirements

TASK 2.0 – PROJECT ENGINEERING AND DESIGN (cont.)

Subtask 2.5 – Develop Permitting Strategy

- **Completed:** Required information determined
 - ✓ Approvals, permits, concurrences, clearances, and environmental studies
 - ✓ Federal, state, and local
- Generate a permit matrix
 - ✓ Name or type of permit/approval
 - Regulatory agency issuing the permit/approval
 - ✓ Reason for permit/approval
 - □ Estimated agency review time
 - Potential permit application requirements
 - □ Permit fee (if required)

Subtask 2.6 – Optimization Studies

- **Completed:** Process equipment, redundancy, materials of construction defined
- **Completed:** Scoping/optimization
 - ✓ Effluent identification and disposition
 - ✓ Process heat recovery
 - ✓ Process heat integration
 - ✓ Redundancy evaluation
 - Cooling system evaluation (water availability)
 - ✓ Contracting approach

TASK 3.0 – DETERMINE PRE-FEED COST ESTIMATE

Subtask 3.1 – Develop Capture Island Cost Estimate

Determine pre-FEED-level costs

Estimate postcombustion capture costs

Integrate with compression and liquefaction subsystems

EERC | UND NORTH DAKOTA

Subtask 3.2 – Develop BOP Cost Estimate

Complete integration of the hybrid capture system with the remainder of the plant



Image Credit: Energy & Environmental Research Center

PROJECT SUMMARY

Tentative Takeaways

- Completed Milestone: Design Basis
 Determined
- Completed Deliverables
 - TMP (initial)
 - HAZOP Report
 - Updated PMP

Remaining Products

- Milestones
 - Pre-FEED Analysis
 - Design
 - TEA
- Deliverables
 - Pre-FEED Report
 - TEA and Technology EH&S Risk Assessment
 - TMP (final)
 - State Point Data Table
 - LCA Report



Questions?



Image Credit: Energy & Environmental Research Center



EERC. UN NORTH DAKOTA.

Jason D. Laumb Director of Advanced Energy Systems Initiatives

jlaumb@undeerc.org 701.777.5114 (phone) Energy & Environmental Research Center University of North Dakota 15 North 23rd Street, Stop 9018 Grand Forks, ND 58202-9018

www.undeerc.org 701.777.5000 (phone) 701.777.5181 (fax)



PROJECT ORGANIZATION



EERC JL57967.AI



Critical Challenges. Practical Solutions.

PROJECT TIMELINE

EERC | UND NORTH DAKOTA



Critical Challenges. Practical Solutions.

MILESTONES

Milestone Title	Task/ Subtask	Planned Completion Date	Verification Method
M1 – Design Basis Determined	2.1	End of Month 4 <i>Jan 31, 2021</i>	<i>Completed:</i> Reported in subsequent quarterly report.
M2 – Complete Pre-FEED Analysis	3.0	End of Month 12 Sep 30, 2021	Reported in subsequent quarterly report.
M3 – Complete Design	2.0	End of Month 12 Sep 30, 2021	Reported in subsequent quarterly report.
M4 – Complete TEA	1.3	End of Month 15 Dec 31, 2021	Reported in subsequent quarterly report.

DELIVERABLES

Task/Subtask Number	Deliverable Title	Due Date
1.1	D1 – Updated Project Management Plan	Completed: End of Month 1 (Oct 31, 2020)
1.2	D2 – Technology Maturation Plan (TMP)	Completed: The initial TMP is due 90 days after award (Dec 30, 2020). Updates to the TMP shall be submitted, as needed, throughout the project period of performance. A final TMP is due within 90 days of project completion (June 30, 2022).
1.3	D3 – TEA and Technology EH&S Risk Assessment	Within 90 days of project completion (<i>June 30, 2022</i>).
1.4	D4 – State Point Data Table	Updated state point data are due within 90 days of project completion (<i>June 30, 2022</i>).
1.5	D7 – Life Cycle Assessment (LCA) Report	The final LCA results are due within 90 days of project completion (<i>June 30, 2022</i>).
2.0	D5 – HAZOP Review	Completed: End of Month 10 (July 31, 2021)
3.0	D6 – Pre-FEED Report	End of Month 14 (<i>Nov 30, 2021</i>)

BUDGET: \$1,949,954

	FY 2	2021	FY 2	2022	Total		
	DOE Funds	Cost Share	DOE Funds	Cost Share	DOE Funds	Cost Share	
EERC – Prime	\$810,518	\$8,000	\$352,870	\$7,000	\$1,163,388	\$15,000	
Trimeric Corp. – Subrecipient	\$276,566	\$	\$120,000	\$	\$396,566	\$	
Red Trail Energy, LLC	\$	\$243,000	\$	\$132,000	\$	\$375,000	
Total	\$1,087,084	\$251,000	\$472,870	\$139,000	\$1,559,954	\$390,000	
Total Cost Share %	81.2%	18.8%	77.3%	22.7%	80.0%	20.0%	



PROJECT MANAGEMENT



Jason Laumb Principal Investigator (PI) Task 1.0 – Project Management and Planning



Kerryanne Leroux

Task 2.0 – Project Engineering and Design



John Kay

Task 3.0 – Determine Pre-FEED Cost Estimate



ROLES OF PARTICIPANTS

EERC, Lead Organization – Oversee all tasks and management activities.



ENGINEERING, REIMAGINED

- RTE, Project Partner
 - Allow access to facilities, drawings, etc., to facilitate design and pre-FEED objectives.
 - Participate in the IED and information gathering to determine the pre-FEED-level cost estimate.
 - Provide valuable insight into commercial application of the CO₂ capture technologies investigated that support the viability of the project design and costing support.
- **Trimeric Corporation**, *Project Partner* Design and costing of both components of the hybrid CO₂ capture system as well as compression.
- KLJ, *Project Partner* BOP, civil engineering design, and costing support.