

# Front End Engineering Design of Linde-BASF Advanced Post-Combustion CO<sub>2</sub> Capture Technology at a Southern Company Natural Gas-Fired Power Plant

DE-FE0031847

**Landon Lunsford, PI**  
**Southern Company Services**

U.S. Department of Energy  
National Energy Technology Laboratory  
Carbon Management and Natural Gas & Oil Research Project Review Meeting  
Virtual Meetings August 2, 2021



Research & Development

# Disclaimer

This presentation was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by tradename, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

# Project Overview and Objectives

## Project Overview:

- Funding: **\$7,101,737**
  - DOE: \$5,674,533
  - Recipients: \$1,427,204
- Work Period: 10/1/2019 - 9/30/2021\*
  - \*Project team has requested a no-cost extension that is being processed by NETL.



## Project Objectives:

- Complete a Front-End Engineering and Design (FEED) study for installing the Linde-BASF advanced aqueous amine solvent-based post-combustion CO<sub>2</sub> capture technology (PCC) at an existing domestic natural gas-fired combined cycle (NGCC) power plant within Southern Company's portfolio of assets.
- Provide a reference case for a more detailed understanding of CO<sub>2</sub> capture costs in a commercial application to support the development of cost-effective, environmentally sound, and high-performing technologies for the reduction of CO<sub>2</sub> emissions from NGCC plants.

# Linde-BASF Post-Combustion Carbon Capture (PCC) Technology



- OASE<sup>®</sup> blue solvent
  - Advanced aqueous amine solvent
  - Favorable kinetics and reduced steam energy requirements
  - Demonstrated solvent stability
  - Lower solvent circulation rate
- Technology tested from 2009-2017 in two pilot plants
  - Different flue gas sources
  - Wide range of flue gas compositions and impurities
  - Achieved Technology Readiness Level of 6
  - Multiple process design improvements achieved





# Linde-BASF Post-Combustion Carbon Capture (PCC) Technology

## Notable Linde-BASF process improvements


(C, E) Dry bed water wash design to minimize solvent losses

(G) Stripper regeneration at 3.4 bars reducing CO<sub>2</sub> compressor cost and power consumption


(I) Advanced Stripper Interstage Heater to reduce regenerator steam consumption.

## Reduced capital costs/energy costs

- Optimized BASF OASE® blue solvent
- Efficient CO<sub>2</sub> capture from low-pressure sources
- Longer solvent life (can handle higher O<sub>2</sub> conc)
- Lower solvent circulation rate



# Project Scope



*CO<sub>2</sub> Capture Boundary Limits*

- **General Responsibilities:**

- Southern Company is responsible for the design of interconnections to the existing plant facility, all modifications outside CO<sub>2</sub> capture boundary limits (OSBL), and all deep foundations.
- Linde is responsible for the design of all above-ground equipment and foundations inside boundary limits (ISBL).

- **Design Basis:**

- 90% capture at full NGCC load.
- Steam extracted from combined-cycle LP steam system.
- Product CO<sub>2</sub> at Kinder Morgan pipeline transportation specs.

# Project Milestones

Task/Subtask Number	Milestone Title & Description	Completion Date	Verification Method
1.1	<i>Project kickoff meeting</i>	11/22/2019	<i>Presentation file</i>
1.1	<i>Updated Project Management Plan (PMP)</i>	2/28/2020	<i>PMP file</i>
2.2	<i>Host site evaluation and selection, including design basis</i>	4/29/2020	<i>Quarterly Progress Report</i>
3.2	<i>Basic engineering complete</i>	12/2/2020	<i>Quarterly Progress Report</i>
4.1	<i>HAZOP complete</i>	12/17/2020	<i>Quarterly Progress Report, HAZOP report</i>
4.0	Front-end engineering packages complete	6/30/2021*	FEED Study Report
5.3	Finalized cost and schedule analysis	9/30/2021*	Topical Report

\*Project has requested a no-cost extension that is being processed by NETL.

# Success Criteria and Decision Points

Decision Point	Date	Success Criteria
<i>Host site selected</i>	<i>4/29/2020</i>	<i>Letter of confirmation from selected host site; design basis created for that site.</i>
<i>Basic engineering completed successfully</i>	<i>12/2/2020</i>	<i>Solvent system basic design complete. All information required to conduct HAZOP complete.</i>
Front-End Engineering Design complete	6/30/2021*	All design packages ready for equipment/material estimation from vendors. HAZOP revisions addressed.
Cost and schedule estimate complete	9/30/2021*	Cost and schedule estimate completed and reviewed.

\*Project has requested a no-cost extension that is being processed by NETL.



# Host Site - Plant Daniel Unit 4

- Located in Moss Point, MS
- (2) GE 7FA gas turbines -> (1) Vogt triple pressure HRSG -> (1) GE TC2F D11 steam turbine, 525 MW net
- Began commercial operation in May 2001
- Estimated storage costs at \$3-5/ton from pre-feasibility geological studies


Approximate Area of CO<sub>2</sub> Capture Equipment



## Task 3: Conceptual Design

### SCS Scope (OSBL):


- Evaluation and identification of the steam source and quality for the carbon capture system.
- Evaluation of utility availability and identification of any necessary additions.
- Reconciliation between Linde and SCS design standards.



### Linde Scope (ISBL):

- Basic design completed by BASF based on OASE® blue solvent technology. This includes preliminary heat and material balances and key equipment sizing.
- Linde completed basic engineering including, the development of the first version of PFD, detailed heat & material balances, P&ID, and plot plan.

## Task 4: FEED – Integration between organizations




- SCS created and implemented an integrated 3D model file transfer system so that all project engineers and designers are working from a common model.
- Biweekly project team updates are held.
- Discipline meetings are held as needed to address specific issues.
- Linde is providing their inputs for estimation, and SCS is rolling that into the overall estimate and schedule.




## Task 4 - ISBL

- Linde performed optimization of PCC plot plan, following the approach of 2PCC + Compressor trains with common utility supply and facilities support infrastructure.
- Linde and SCS reviewed and adjusted the plot to consider boundary limitations (e.g. underground systems), accessibility for power plant, and PCC plant.
- Optimization of tie-in points (regarding process conditions and locations).



## Task 4: ISBL


- Linde progressed ISBL cost development, incl. material take-offs and inquiries.
- Linde and SCS evaluated optimum of scope split (e.g. CEMS, control system)
  - Example: Appropriate structural steel scope split.






## Task 4: FEED – Civil/Structural Engineering


- Geotechnical investigation of the proposed project area used cone penetration testing in a grid pattern.
  - Testing indicated that augured cast-in-place piles (ACIPs) for deep foundations.
- Foundation design is balancing the ease of construction with required materials and necessary liquid containment.
- Structural steel design will conform to existing specifications to allow for modular construction.
- Original HRSG stack designer engaged for duct integration design.



# Task 4 – FEED: Process/Mechanical/ICE Engineering OSBL



- Design underway for supplies of steam, process water, firewater from existing plant sources.
- Design of new infrastructure for cooling tower, instrument air, electrical supply, and expansion of DCS controls.





## Challenges due to COVID-19:

- Travel restrictions eliminated the possibility of having in-person kickoff meetings, host site visits, and annual project team meetings.
  - The team has continued to use virtual meetings for these efforts.
- No in-person HAZOP meeting was possible for the two engineering organizations.
  - Travel restrictions were still in place.
  - There is a 7-hour time difference between the Linde engineering team and the SCS engineering team.
  - Linde team conducted HAZOP internally, and then SCS reviewed that HAZOP at a later date.

# Summary

- Southern Company and Linde have assembled a diverse team to develop a FEED study with accompanying cost and schedule estimates.
- Despite major changes in work practices and plans due to the COVID-19 pandemic, the project team has adapted and continued the work.
  - No in-person team kickoff, no Linde site visits, no in-person HAZOP.
  - All project team members have spent significant time teleworking, and many continue to do so.
- The project team is working hard per the revised project schedule to complete the FEED packages and turn that information over to estimating.

The top of the slide features a decorative header with overlapping teal and turquoise geometric shapes. The main body of the slide is white.

# Questions?




# Appendix



Research & Development

# Project Organization Chart



# Project Gantt Chart

	Start Date	Planned End	New End	Budget Period 1								No-Cost Extension	
				10/1/19-9/30/2021								10/1/2021-3/31/2022	
				Q1	Q2	Q3	Q4	Q5	Q6	Q7	Q8	Q9	Q10
<b>Task 1.0 - Project Management &amp; Planning</b>	1/29/2020	9/30/2021	3/31/2021										
Subtask 1.1 - Project Management	1/29/2020	9/30/2021	3/31/2021										
Subtask 1.2 - Project Administration	1/29/2020	9/30/2021	3/31/2021										
Subtask 1.3 - Project Controls	1/29/2020	9/30/2021	3/31/2021										
<b>Milestones:</b>													
-Project kickoff meeting				◇									
-Updated Project Management Plan					◇								
<b>Task 2.0 - Scope Definition and Design Basis</b>	1/29/2020	4/29/2020	4/29/2020										
Subtask 2.1 - Requirements Definition	1/29/2020	2/29/2020	4/29/2020										
Subtask 2.2 - Host Site Evaluation and Selection	3/1/2020	4/29/2020	4/29/2020										
<b>Milestones:</b>													
-Host site evaluation and selection including design basis						◇							
<b>Task 3.0 - Conceptual Design</b>	4/15/2020	9/30/2020	12/2/2020										
Subtask 3.1 - Basic Design	4/15/2020	5/15/2020	5/30/2020										
Subtask 3.2 - Basic Engineering	5/15/2020	9/30/2020	12/2/2020										
<b>Milestones:</b>													
-Basic engineering complete							◇	◇					
<b>Task 4.0 - Front End Engineering Design Study</b>	9/30/2020	6/30/2021	10/31/2021										
Subtask 4.1 - Process Engineering	9/30/2020	6/30/2021	8/31/2021										
Subtask 4.2 - Mechanical Engineering	9/30/2020	6/30/2021	8/31/2021										
Subtask 4.3 - Instrumentation, Controls and Electrical Engineering	9/30/2020	6/30/2021	9/30/2021										
Subtask 4.4 - Civil/Structural Engineering	9/30/2020	6/30/2021	10/31/2021										
Subtask 4.5 - Facilities Engineering	9/30/2020	6/30/2021	10/31/2021										
<b>Milestones:</b>													
-HAZOP complete							◇	◇					
-Front-End Engineering packages complete										◇			
<b>Task 5.0 - Cost and Schedule Estimation</b>	1/1/2021	9/30/2021	3/31/2022										
Subtask 5.1 - Procurement and Fabrication Planning	1/1/2021	9/30/2021	3/31/2022										
Subtask 5.2 - Construction Management and Planning	1/1/2021	9/30/2021	3/31/2022										
Subtask 5.3 - Cost and Schedule Estimation	1/1/2021	9/30/2021	3/31/2022										
<b>Milestones:</b>													
-Finalized cost and schedule analysis											◇		◇

Originally planned but not realized	
Realized as planned	
Extended Time	
Original Milestone Time	◇



Southern  
Company