

Engineering Design of a Linde-BASF Advanced Post-Combustion CO<sub>2</sub> Capture (PCC) Technology at a Linde Steam Methane Reforming H<sub>2</sub> Plant DOE Award No. DE-FE0031943

Minish M. Shah

Linde Inc.

August 3, 2021

U.S. Department of Energy National Energy Technology Laboratory Carbon Management and Natural Gas & Oil Research Project Review Meeting Virtual Session – "Integrated CCUS Projects and FEED Studies" August 2 – 3, 2021

"© Copyright 2021 Praxair Technology Inc. (a Linde Company). All rights reserved."





#### Acknowledgement

• This material is based upon work supported by the Department of Energy under Award Number DE-FE0031943.

#### Disclaimer

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

#### **Project Overview**



- Project cost \$1.969 MM: DOE funding \$1.5 MM; Linde cost share \$0.469 MM
- Project duration: 18 months (October 2020 to March 2022)
- Project participants:



# **Project Objectives**

- Engineering design of a Linde-BASF advanced post-combustion CO<sub>2</sub> capture technology at the H<sub>2</sub> Plant
- Site-specific engineering study to create a strong foundation to pursue a commercial project
  - Capture 90% of CO<sub>2</sub> from SMR flue gas and compress to 2200 psia
  - Estimate CAPEX and OPEX and perform technoeconomic analysis to determine CO<sub>2</sub> capture cost

# Technology Linde-BASF Post-Combustion Carbon Capture (PCC) Technology




- OASE® blue solvent
  - Tolerance to O<sub>2</sub> and FG impurities
  - Favorable kinetics and reduced steam energy requirements
  - Demonstrated solvent stability
  - Lower solvent circulation rate
  - Minimal solvent losses
- Technology tested from 2009-2017 in two pilot plants
  - Different flue gas sources
  - Wide range of flue gas compositions and impurities
  - Achieved Technology Readiness Level of 6
  - Multiple process design improvements achieved
- Scale-up
  - 30 Ton/d demo at Wilsonville, AL on coal flue gas in 2015-16
  - 250 Ton/d to be built at U. of Ill. 10 MW coal power plant in Springfield, IL

# Technology Progress of Continuous Improvements To Date



Reducing low pressure steam consumption:




Regenerator steam in  $GJ/MT CO_2$ 

#### Capex reduction:

- High-capacity structured packing (smaller diameter absorbers)
- Higher pressure regeneration (Reduced CO<sub>2</sub> compressor cost)
- Novel lower cost equipment (e.g., reboiler, inter-stage heater)
- Electrical energy reduction:
  - CO<sub>2</sub> compression power by operating at higher regenerator pressure
  - Reduced solvent recirculation flow
- Other features for lower OPEX:
  - Reduced solvent inventory
  - Fast dynamics for load following

### Technical Approach & Major Milestones





08/03/2021 "Engineering Design of a Linde-BASF PCC Technology at a Linde H2 Plant" – DOE NETL Carbon Management Project Review – Virtual Session 'Integrated CCUS Projects and FEED Studies' 6




Decision Point	Date	Success Criteria
End of Project goal	03/31/2022	Cost estimate completed for CO2 capture and compression plant from SMR with accuracy of +/- 25%

#### 08/03/2021 "Engineering Design of a Linde-BASF PCC Technology at a Linde H2 Plant" – DOE NETL Carbon Management Project Review – Virtual Session 'Integrated CCUS Projects and FEED Studies' 8

#### Progress Update Host Site Selection

- Selected one of the largest SMR plants from Linde's Gulf Coast fleet
  - Sufficient space available adjacent to existing SMR
  - Sufficient capacity for additional utilities
- 400+ miles of pipeline network connects multiple plants and customers
  - Includes H<sub>2</sub> storage cavern
- Proximity to CO<sub>2</sub> sequestration sites
  - Saline aquifers
  - Depleted oil and gas fields
  - Large storage capacities for >20 years operation







# Progress Update Design Basis



Feed - SMR Flue Gas	
Temperature, F	~320
Pressure, psia	14.7
Composition (mol%)	
$N_2 + Ar + O_2$	~62%
CO <sub>2</sub>	~18%
H <sub>2</sub> O	~20%
Trace impurities	< 100 ppm
CO <sub>2</sub> Product Specifications	5
CO <sub>2</sub> purity	>95%
Temperature, F	<120 F
Pressure, psia	2200
Water	< 630 ppm
Oxygen	<10 ppm
Nitrogen	<4%

### Plant concept


- Single train design with one DCC (direct contact cooler), single train amine unit with one absorber and one regenerator, one CO<sub>2</sub> compression train
- Minimal impact on SMR operation due to integration of PCC
- CO<sub>2</sub> capture capacity is ~1.4 million tonnes/year

# Progress Update Basic Technology Package



- BASF developed 90% and 95% CO<sub>2</sub> capture cases
  - Preliminary sizes of major equipment such as absorber, stripper, solvent pumps, heat exchangers were provided
  - Specific reboiler duties were estimated
- 95% capture case was selected based on the following
  - Incremental specific energy consumption was small at ~1.5% compared to 90% case
  - Both cases required single train design
  - Incremental absorber/stripper diameters for higher capture rate were minimal
  - Specific Capex per unit volume of CO<sub>2</sub> is likely lower due to economy of scale
- CO<sub>2</sub> purity of >99.9% (by vol. on dry basis) well exceeds the purity specification

# Progress Update Process Design





#### Key features

- 95% CO<sub>2</sub> capture rate
- Reboiler duty ~2.6 GJ/tonne
- Minimal solvent loss to atmosphere
- No amine disposal required with the use of reclaimer
- Structured packing in absorber
- Compression train with chiller to meet moisture specs
- Maximized wastewater recycle


# Progress Update Basic Engineering

- Completed Deliverables
  - Equipment list
  - Process data sheets
  - P&IDs
  - Analytical requirements
  - Electrical load list
  - Plant and environmental safety concept
  - Material specifications, and
  - Functional 3D layout of the plant
- HAZOP
  - No major design flaws were identified
  - Team identified several improvements to be incorporated into design to make it inherently safer
  - P&IDs have been updated based on HAZOP actions



# Progress Update Basic Engineering – 3D Layout







Risks Addressed To Date	Mitigations	
Host site initially proposed was unavailable	Alternative site from Linde's SMR fleet was identified and confirmed by Business as a suitable site	
Integration with operations at SMR plant	Engaged internal experts intimately familiar with the selected SMR	
Unavailability of utilities for capture plant	Host site confirmed capacity for providing additional utilities needed for the capture plant	
Large volumes of process condensate from DCC	Identified suitable reuse within the plant	
Safety issues arising from improper design	HAZOP was completed to make the design inherently safer	
Little to no commercial opportunity for CO <sub>2</sub> offtake	Companies interested in CO <sub>2</sub> offtake have already been identified	
Remaining Potential Risks	Mitigations	
Permitting requirements add project complexity/ cost	Detailed permitting analysis is planned to determine cost and schedule for new permits as well as impact on existing permits	
Cost/schedule risks	Frequent reviews of availability of resources and budget forecasts Proactive actions for alternative resources and cost efficiency	

#### Summary



- Host site selected with proximity to multiple sequestration sites
- Capture capacity of ~1.4 MM tonnes/yr
- Linde worked with BASF to develop the basic technology package
- 95% Capture case is selected for the engineering study
- Basic engineering has been completed
- Efforts are now focused on analyzing permitting requirements and developing EPC cost estimates
- Project remains on track for successful completion by Q1 2022




# Thank you for your attention.

Linde Inc. www.linde.com



#### **Project Organization Chart**





#### **Project Gantt Chart**



WBS	Task Name	Start	Finish	Q1 '21 Q3 '21 Q1 '22   Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar A	Q3
1	Project Management	Thu 10/1/20	Thu 3/31/22		printaj sun su
1.1	Project Management	Thu 10/1/20	Thu 3/31/22	<b>a</b>	LGNA, Linde
1.2	Technology Maturation Plan (TMP) Analysis	Thu 10/1/20	Thu 3/31/22	<b>b</b>	LGNA,Linde
2	Engineering Design Study	Thu 10/1/20	Fri 10/29/21	I	
2.1	Basic Design	Thu 10/1/20	Thu 12/31/20	BASF	
2.2	Basic Engineering	Thu 10/1/20	Wed 6/30/21	e-LEDD	
2.3	Equipment and System Specification	Thu 4/1/21	Fri 10/29/21		
3	Safety and Environmental Analysis	Fri 1/1/21	Thu 3/31/22		
3.1	Hazard and Operability Study (HAZOP) Review with Host Site	Fri 1/1/21	Mon 5/31/21	dleA	
3.2	Environment, Health, and Safety (EH&S) Analysis and Permitting Analysis	Tue 6/1/21	Thu 3/31/22	t h	LGNA,Linde
4	Cost Estimate Analysis and Commercialization	Fri 1/1/21	Thu 3/31/22		
4.1	Constructability Review	Wed 9/1/21	Fri 10/29/21	LEA	
4.2	EPC Cost Estimation	Mon 11/1/21	Thu 3/31/22		LEA
4.3	Techno-Economic Analysis (TEA)	Fri 1/1/21	Thu 3/31/22		LGNA, Linde