



Project DE-FE0032148 Cryogenic Carbon Capture From Cement Production



Christopher Hoeger Sustainable Energy Solutions, a Chart Industries Company

Cooler By Design.[™]





- Project Introduction
- CCC Technology Overview
- Previous CCC Demonstrations
- Progress and System Design

Project Introduction





30 TPD CCC Pilot

Design based off field-tested 1 TPD unit

Location at Sugar Creek Cement Plant near Kansas City, Missouri

Skid-based design that can be built mostly off-site with limited integration

Project Start:	Feb. 1 <i>,</i> 2022
Project End:	April 30, 2025

Three Phases of one year each


Partnership with National Energy Technology Laboratory (NETL)











Success Criteria






Decision Point	Date	Success Criteria				
Completion of Phase 1 1/31/2023		 The remaining cost of plant construction, operation, and decommissioning is less than or equal to the proposed remaining budget of Phases 2 and 3 as determined by the final plant design. The lead-times provided by the vendors allow for sufficient time to complete construction and commissioning by the end of Phase II, as determined by the construction plan provided by the EPC. 				
Completion of Phase 2	1/31/2024	 All operating and environmental approvals finalized. Detailed construction plan implemented. 				
Completion of Phase 3	1/31/2025	Commissioning Subsystems all certified, including: – The ability to cool the gas to at least -117° C – The multi-stream heat exchanger achieving 5°C minimum approach temperature Startup, shutdown, emergency, and standard operating procedures finalized. Testing – Complete continuous testing for a minimum of 2 months – Capture during the testing at 1.22 mol% CO ₂ in outlet stream (i.e., 95% capture with 19.8 mol% CO ₂ on a dry basis) and 95% CO ₂ purity at 30 tonnes/day CO ₂ . Decommissioning – Complete decommissioning of plant per the decommissioning plan TEA – Full-scale TEA showing energy of CO ₂ captured less than 0.83 MJ _e /kg CO ₂				

CCC Process Overview

Conceptually Simple Process








- Flue gas is cooled
- 2 CO₂ is separated as a solid from the light gases
- **3** CO₂ is melted and prepared for transport
- 4 Light gases are reheated and released to atmosphere



Preliminary Simplified CCC PFD










SES-Chart Collaboration



- SES acquired by Chart in 2020
- High degree of overlap in equipment used for CCC Process










Cost and Energy Savings







Based on Rev 2a Baseline NETL Study with Updated Costs. Additional value and revenues could be gained from CO₂ sales and energy storage.





Low energy and cost retrofit technology

Easy retrofit carbon capture technology

Robust to pollutants and captures most criteria pollutants

Produces high-purity, liquid CO₂

Very high capture rates, up to negative emissions (99%+)

Integrated grid-scale energy storage





"Of all these [carbon capture] processes, I regard the CCC process to have the greatest potential"

-Howard Herzog, MIT Energy Initiative











Previous Demonstrations

1 Ton/day Demo

Storage and Utility Skid

Pre-Treatment and Electrical Skid

Cryogenic Carbon Capture Skid

- 2-



Pre-Treatment and Electrical Skid

Cryogenic Carbon Capture Skid



Capture at Cement Plant

Use in Concrete

Small Pilot Operated by SES


CarbonCure Utilization Partner



Continuous Testing








Preliminary Plans for CCC Pilot at Sugar Creek

PFD of Sugar Creek Cement Plant







CCC Pilot/Small Commercial-Scale Preliminary Layout




















Skid-Based System Design

Conceptual Module Design







Conceptual Module Design







Cold Box Examples








- This image shows an example of an enclosed chart cold box module (blue).
- Eagle Materials CCC cold box will be similar but much smaller.
- Constructed by Chart and will include everything except for the concrete foundations (red).

Example M-3 Style Cold box





This is a Chart cold box being placed at a site, the cold box for this system will be smaller



Coldbox Internals







An example of the internals of a chart cold box are shown here. All of the internal equipment, piping and structural supports will be built into the box with exterior ports showing for process interconnects

Summary



- CCC Benefits
 - Lowest energy and cost retrofit technology
 - Easiest retrofit carbon capture technology
 - Produces high-purity, liquid CO2
 - Very high capture rates, up to negative emissions (99%+)

- Project Specifics
 - Nominally 30 TPD pilot on modern cement plant in Sugar Creek, Missouri
 - Design based off extensively field and in-house tested 1 TPD capture unit
 - Skid-based design that can be built mostly off-site with limited integration



 Thank you to the companies and organizations that are contributing to this project.




Appendix Slides

Organizational Chart





Project Team



Gantt Chart





ID	Task Name	Gaud	Finish	Half 1, 2022	Half 2 2022	11, 3033 - 4472, 2003 - 4471, 3034 - 4472, 2004 - 4477, 303
		- Cont	r tisti	4481,2022	N N N N N N N N N N N N N N N N N N N	11,2023
1	Task 1 - Project Management and Planning	Tue 2/1/22		_		
6	Subtask 1.1 - Project Management Plan Subtask 1.2 - Technology Maturation Plan	Tue 2/1/22				
4		Tue 2/1/22				
5	Subtask 1.3 - Host Site Agreement Subtask 1.4 - Technology EH&S Risk Analysis	Tue 2/1/22				
6	Subtask 1.5 - Full-scale Techo-Economic Analysis (TEA)	T us 2/1/22				
7	Subtask 1.5 - Poli-scale recro-contomic Analysis (TEA) Subtask 1.6 - Final reporting	Sat 2/1/25				
8	Phase 1	Tue 2/1/22				
9	Task 2 - Design of Engineering-Scale Plant	Tue 2/1/22				
10	Subtask 2.1 - Design Basis and Overall Project Design Criteria	Tue 2/1/22				—
11	Milestone 2.1 - Final Site-Specific PFD	Thu 4/20/23			÷ 4/30	
12	Subtask 2.2 - Develop and finalize P&ID diagrams	Sun 5/1/22				
13	Milestone 2.2 - Final Site-Specific P&ID	Sun 7/31/22	Sun 7/31/2	12	¢ 7/31	
14	Subtask 2.3 - Develop detailed construction timeline, drawings, and plans				+	
15	Milestone 2.3 - Construction plan including design and timeline	Tue 1/31/23	Tue 1/31/2	13		\$ 1/31
16	Task 3 - Preliminary Environmental and Operating Permits	Tue 2/1/22				
17	Subtask 3.1 - Engage all regulatory, safety, and public oversight bodies	Tue 2/3/22	Thu 7/28/2	2		
18	Milestone 3.1 - Preliminary permit applications submitted and/or approved	Sun 7/31/23	Sun 7/31/2	12	¢ 7/31	
19	Subtask 3.2 - Develop operational plans and report required for approvals	Tue 5/3/22	Sun 7/31/2	12		
20	Milestone 3.2 - Operational plans submitted to internal and external host	Sun 7/33/22	Sun 7/31/2	12	♦ 7/31	
	site for approval			_		
21	Task 4 - Site-Specific Process and Detailed Modeling	Tue 2/3/22				
22	Subtask 4.1 - Further develop in house process simulation and supporting	Tue 2/3/22	Set 4/30/2	2		
23	detailed models	a sector i		-		
23		Sun 5/1/22	Thu 10/27/22			
24	associated commercial plans	Fel T/A DA	Wed	-		
-	Subtask 4.3 - Develop preliminary technical, TEA, and commercialization plans with DOE and commercial partners	Fri 7/1/22	Wed 13/30/22			
25	Milestone 4 - Analysis of engineering-scale design for commercialization pla	Wed 21/20/	19	-	11/30	
26	Milestone 4 - Analysis of engineering-scale design for commercialization pla Task 5 - Sourcing of Major Equipment	Tue 2/1/22		23	0 11/30	
27		Tue 2/1/22				
28		Tue 11/1/22				
29	Milestone 5 - All major and long-lead-time equipment sourced	Tue 1/31/23				© 1/31
30	Phase I Go/No Go - Plant design and equipment within scope of proposed pro	Tue 1/31/23	1	_		U 1/31
31	Phase 2	Wed 2/1/23	Wed 1/31/	24		
22	Task 6 - Finalize Environmental and Operating Permits and Review of	Wed 2/1/23	Sun 4/30/2	13		
	Technical and Commercialization Plans					
33		Wed 3/1/23	Sun 4/30/2	13		
	approvals					
34	Subtask 6.2 - Review technical, TEA, and commercialization plans with DOE	Wed 2/1/23	Sun 4/30/2	13		
*	and commercial partners	Sun 4/10/21		_		♦ 400
36	Milestone 6 - Operating permits acquired Task 7 - Procure and Construct Engineering-Scale Plant	Wed 2/1/23		24		V
37	Subtask 7.1 - Procure and Construct Engineering-Scale Plant Subtask 7.1 - Procurement of balance of equipment	Wed 2/1/23				
30	Subtask 7.1 - Procurement or balance or equipment Subtask 7.2 - Finalize construction contracts and subcontracts	Mon 5/1/23				
30		Tue 10/31/2				 10/31
40	Subtask 7.3 - Implement detailed construction plan	Sat 7/3/23				
41	Milestone 7.3 - Engineering-scale system construction completed	Wed 1/31/2				0 1/31
42	Subtask 7.4 - Complete major equipment acceptance testing	Wed 13/3/2	Wed 1/31/	24		*
43	Subtask 7.5 - Acquisition of controls and programming of system	Wed 2/1/23	Wed 1/31/	24		
44	Phase 2 Go/No Go - Engineering-Scale Construction Complete and Equipment	Wed				© 1/31
	Acceptance Testing Completed	1/31/24				
45	Phase 3	Thu 2/1/24				
45	Task 8 - Commissioning	Thu 2/1/24				
ø		Thu 2/3/24				
48		Sun 3/31/24	5un 3/31/2	14		÷ 3/31
42	shutdown procedures	Thu 2/3/24	Man 617.12			
50	Subtask 8.3 - Shakedown system Milestone 8.1 - Shakedown testing complete	Thu 2/3/24 Sun 3/31/24		-		• 3/01
50		Sun 3/31/24 Fri 3/1/24		8		· ····
-	subtask 8.4 - Provide expected state variables for the process based on process flow diagram					
2	Milestone 8.2 - Controls and programming completed including safety cont	Sun 3/31/24		-		⇒ 3/21
53	Task 9 - Operation	Thu2/1/24	Mon 12/2/	24		
54		Thu 2/1/24				
	figures of merit					
55	Subtask 9.2 - Long-term testing of system to achieve success criteria	Mon 4/1/24		24		
56	Milestone 9 - Completed long-term testing	Wed 20/30/				 10/30
57	Task 10 - Decommissioning and Reporting	Sun 12/1/24				
58	Subtask 10.1 - Finalize and execute detailed decommissioning or transition	Sun 12/1/20	1 Fri 1/31/21	5		
	to commercialization plan					
50	Milestone 10.1 - Complete Decommissioning and Restoration	Fri 1/31/25		_		♦ 131
60	Task 11 - Process and Detailed Modeling	Thu 2/1/24				
61	Subtask 11.1 - Update simulation and detailed modeling tools	Thu 2/3/24		•		
æ	Subtask 11.2 - Use tools to update engineering-scale energy and TEA	Wed 5/1/24	Wed 10/30/24			
63	(full-scale TEA is in Task 1.3)	and the second second		_		
63	Subtask 11.3 - Update and finalize commercialization plan with DOE and commercial partners	Thu 2/3/24	Pri 1/31/25	°		
64	Subtask 11.4 - Compare and reconcile differences in observed and	Fri 33/3/24	Di 1/21/34			
-	Subtask 11.4 - Compare and reconcile differences in observed and predicted process performance		4 = 4 Z	í		
65	be an end for any loss of the second s			-		