

Polk Power Station Natural Gas Combined Cycle Carbon Capture Front-End Engineering and Design Study

DE-FE0032224

Nate Dilport

August 28, 2023

2023 Carbon Management Research Project Review Meeting



Agenda

- Project Overview
- Technology Background
- Project Scope
- Project Progress

An aerial photograph of an industrial facility, possibly a power plant or refinery, with a semi-transparent white overlay. A central blue-bordered box contains the text "PROJECT OVERVIEW". The facility features numerous pipes, tanks, and structures, with a body of water visible in the background under a blue sky with light clouds.

PROJECT OVERVIEW

KEY INFORMATION

- Funding: Total \$6,985,046
 - Federal: \$5,588,037
 - Recipient: \$1,397,009
- Period of Performance: March 1, 2023 – August 31, 2024
- Project Participants:
 - Recipient: Tampa Electric Company
 - Principal Investigator: Kris Stryker, VP Clean Energy and Emerging Technology
 - Co-Principal Investigator: Nathan Kirkconnell, Manager, Construction Projects
 - Subrecipient: ION Clean Energy
 - Key Vendors: Sargent & Lundy, LLC; Koch Specialty Plant Services; Siemens Energy

PROJECT OBJECTIVES

- The overall objective of the project is to complete a front-end engineering and design (FEED) study and cost estimate (AACE Class 3: -20% to +30%) for a commercial scale carbon dioxide capture facility retrofitted onto the existing Polk Power Station Unit 2 natural gas combined cycle (NGCC).
- The results of this FEED study will be used as the basis of evaluating a future full-scale installation.



**PROJECT/TECHNOLOGY
BACKGROUND**


POLK POWER STATION UNIT 2

- 4 x 4 x 1 Combined Cycle – 1,190 MW (1,168 MW Net)
- Commercial operation – January 2017
- Converted existing CT units 2,3,4 & 5 by adding 4 HRSGs and 1 Steam Turbine
- CTs are GE 7FA Combustion Turbine with DLN 2.6 Combustors
- CTs 2 & 3 are dual fuel (natural gas/oil) units
- Maintains peaking capacity with bypass dampers
- 500 MW Alstom Double Tandem Compound Reheat steam turbine
- 4 Vogt HRSGs with gas-fired duct firing (120 MW total)
- Produces about 10,000 ton/day of CO₂ at full load (~3.6 - 4.2%/vol CO₂ in flue gas)

SITE SUITABILITY FOR CCS

- Polk Unit 2 is a critical component of TEC's generating fleet representing 22% of total generating capacity.
- Polk Unit 2 is a highly efficient, heavily used asset in the current fleet, generating approximately 1/3rd of the total energy produced for our customers, and has consistently operated at a high capacity factors.
- TEC owns the site and controls all aspects of its operations.
- There is significant open area near the generating units that can accommodate the large footprint needed for the CCS equipment.
- The site is suitable for on-site large-scale geologic sequestration of CO₂.

CO₂ CAPTURE INTEGRATION




ICE-31 OVERVIEW

TECHNOLOGY OVERVIEW

- Water lean liquid absorbent-based capture
- World-wide Patents
- Utilization of standard thermal swing absorption engineering process optimized for ICE-31 chemical properties

KEY PERFORMANCE INDICATORS

- < 1,030 Btu/lb CO₂ (2.4 GJ/tCO₂)
 - Fast kinetics
 - Working capacity
 - Low heat capacity
 - Lower corrosion
- High stability in oxidative environment
- Extremely low emissions




An aerial photograph of an industrial facility, likely a power plant or refinery, with a semi-transparent white overlay. A blue-bordered rectangular box is centered over the image, containing the text "PROJECT SCOPE". The facility features numerous large pipes, storage tanks, and industrial buildings. In the background, there is a body of water and a clear sky with some clouds. A road with a few cars is visible in the foreground.

PROJECT SCOPE

POLK 2 CCS PROJECT

- The project will utilize the ICE-31 solvent-based CO₂ capture technology, developed and demonstrated by ION to be able to achieve CO₂ capture efficiencies greater than the 95% capture.
- The host site is currently dispatched directly behind TEC's renewable generation; this has led the team to aim to minimize overall net power reduction from the site.
- Natural gas fired auxiliary boilers were preliminarily selected for steam production.
 - Medium pressure steam generated will drive the CO₂ compressor,
 - Low-pressure steam will be used in the reboiler for solvent regeneration.
- The site has sufficient natural gas supply for the added heat input for the new aux boilers.
- The flue gas produced from the boilers will combine with the exhaust from PK2 and treated in the CCS system. Although this increases sizing and cost, the efficiency of the CCS system increases.

FEED STUDY SCOPE



PROJECT TIMELINE & MILESTONES

Project Tasks	Task Start Date	Task End Date	Cost per Task	Fiscal Year 2023 10/1/22 - 9/30/23				Fiscal Year 2024 10/1/23 - 9/30/24										
				Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3							
				Task 1. Project Management and Planning Milestone. DOE Kickoff Meeting Milestone. Updated Project Management Plan Milestone. Initial Workforce Readiness Plan Verified Milestone. Project Stakeholder Results Review ★ Milestone. Final DOE Report & Presentation	3/1/2023	8/28/2024	\$588,217											
4/13/2023 4/13/2023 3/30/2023 3/30/2023 1/30/2024 1/30/2024 6/26/2024 6/26/2024 8/27/2024 8/27/2024																		
★ Task 2. FEED Study Planning and Definition Milestone. Basis of Design for Project Finalized and Verified Milestone. Train Configuration Selection Verified Milestone. Balance of Plant Scope Defined and Verified	3/20/2023	8/3/2023	\$1,020,961															
5/19/2023 5/19/2023 6/15/2023 6/15/2023 8/3/2023 8/3/2023																		
★ Task 3. FEED Study Engineering and Design Milestone. Process Design Package Reviewed and Verified Milestone. Initial Site Layout Reviewed and Verified Milestone. Process P&IDs Reviewed and Verified Milestone. HAZOP Complete and Report Verified Milestone. Permitting Requirements Identified and Verified Milestone. Final Project General Arrangement Verified ★ Milestone. Final Engineering Design Package	3/15/2023	5/7/2024	\$4,086,707															
7/13/2023 7/13/2023 9/26/2023 9/26/2023 10/25/2023 10/25/2023 11/21/2023 11/21/2023 12/21/2023 12/21/2023 2/13/2024 2/13/2024 5/29/2024 5/29/2024																		
★ Task 4. FEED Study Project Cost Estimating Milestone. Cost Estimate Input Received and Verified ★ Milestone. Overall Cost Estimate and Cost of Capture Review	1/5/2024	5/14/2024	\$1,130,830															
4/24/2024 4/24/2024 5/14/2024 5/14/2024																		
★ Task 5. Project Planning Deliverables	7/5/2023	6/26/2024	\$158,502															

★ = KEY DELIVERABLE

RISK MANAGEMENT PLAN

Perceived Risk	Risk Rating			Mitigation/Response Strategy
	Prob.	Impact	Overall	
Financial Risks:				
Availability of Cost Share	Low	Low	Low	An estimated spend plan has been developed based on the schedule, subrecipient budget, and vendor proposals, allowing TEC, the source of cost share, to plan for the expected spend. TEC is committed to ensuring the minimum 20% cost share is met to complete the FEED study.
Budget Overruns	Low	Medium	Low	The technology vendor, subrecipient, has provided a budget justification form. In addition, the major vendors have provided detailed firm priced proposals. Additional vendor costs are based on typical costs for similar scopes.
Cost/Schedule Risks:				
Schedule Delays	Medium	High	Medium	A Level 1 schedule has been developed for the project. This schedule will be revised upon award to include additional detail. S&L will track the overall project schedule to ensure any adjustments to the schedule are identified early.
Resource Availability	Medium	Medium	Medium	Core project team members have been designated for each organization that will be assigned to support the project through its duration, commitment letters from each key organization have been provided. In addition, S&L has a large and flexible staff and will adjust resources as needed to maintain schedule.

- TEC has a comprehensive risk matrix.
- Throughout the project, TEC will impose risk mitigation (technical, schedule, and cost) steps to ensure that the project milestones and goals are met.
- Focusing on the following Key Risks:
 - Financial
 - Cost/Schedule
 - Technical/Scope
 - Management, Planning, and Oversight
 - External Factors
 - Environmental Health & Safety

An aerial photograph of an industrial facility, possibly a power plant or refinery, with a semi-transparent white overlay. A blue-bordered box in the center contains the text "PROJECT PROGRESS". The facility features numerous pipes, tanks, and structures, with a body of water visible in the background under a blue sky with light clouds.

PROJECT PROGRESS

PROJECT STATUS

- Preliminary Design Basis Issued
- Min / Max Operating Cases Confirmed
- CO₂ Process Modeling in progress
- Preliminary CO₂ Compression Specification Issued
- Steam Sourcing Study in progress
 - Natural Gas Fired Auxiliary Boilers selected for the preliminary design basis
 - CT Advanced Gas Path Upgrade/Steam Extraction looks promising
 - Final selection of steam source will inform compression drive selection
- Cooling Options being evaluated
 - Evaporative Cooling via Mech. Driven Cooling Towers Preliminarily Selected
 - Proposed redesign of absorber water wash will reduce cooling demand by ~40% over baseline

PROJECT STATUS

- Project Management Plan Issued
- Design Criteria complete
- Heat and Material Balance Match Case verified
- Vogt and GE engaged
 - First round of thermal performance information has been received from Vogt
 - GE contract in final negotiation
- Additional scenarios being considered as part of Steam & Electric Sourcing study has caused a small delay in the project, but overall end date is not expected to be impacted due to schedule efficiencies in later tasks

PROJECT STATUS

- Project team is meeting regularly for status updates, and has facilitated several in person meetings to discuss critical design and economic decisions such as the preliminary capture process design, facility constructability, construction schedule, and FEED schedule
- TEC's experience operating solvent-based gas treatment and the air separation unit for the co-located integrated gasification combined cycle facility has led to a number of suggested changes in the design to facilitate long term operability and maintenance of the capture process

PRELIMINARY DESIGN BASIS

Key items

- Process Design at 2x 50% trains for the Capture Island
- Each Train contains: direct contact cooler, absorber, stripper, compressor and various heat exchangers, tanks and pumps
- Large direct contact cooler and absorber vessel
 - ION/Koch can support the large size of the proposed absorbers
- Turndown
 - ION/Koch have confirmed that the large absorbers can support the necessary level of turndown (1x1 @ 75% CT Load)
- Redundancy within the trains is at N+1
- Utilities
 - Steam available at 600 psia
 - Cooling water Temperature at 88°F
- Materials of construction
 - 304/L, 316L and Duplex are acceptable steel EPDM, HDPE, Polypropylene and PTFE are acceptable gaskets
- The CO₂ product shall satisfy required discharge pressure and ≥95% purity

PRELIMINARY SITE PLAN

