



America's Premier Competitive Power Company  
... Creating Power for a Sustainable Future

## FECM Annual Project Review

*Deer Park Energy Center NGCC Carbon Capture System FEED Study  
Agreement No. DE-FE0032137*

**Acknowledgement :** This material is based upon work supported by the Department of Energy under Award Number DE-FE-0032137

Disclaimer: "This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof."

# DOE Support Acknowledgement

Calpine appreciates the opportunity to partner with DOE on this analysis.

Acknowledgement : This material is based upon work supported by the Department of Energy under Award Number DE-FE-0032137

Disclaimer: "This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof."

# Project Team

---


- Sponsor: U.S. Department of Energy, Office of Fossil Energy and Carbon Management
  - Program Manager: Nicole Shamitko-Klingensmith
  - Award Administrator: Rueben Kerns
  - Contracting Officer: Jeffrey Kooser
- Project Participants
  - Prime: Calpine Texas CCUS Holdings, LLC
  - Technology: Shell Catalysts & Technologies
  - Engineer: Sargent & Lundy, LLC
  - Administrator: Electricore, Inc.
  - Technical Support: Toshiba, Siemens, B&V



# Project Team



U.S. DEPARTMENT OF  
**ENERGY**





1 - Black & Veatch; 2 - Sargent & Lundy; 4 - Shell Catalysts & Technologies; 5 - Technip Energies; 6 - University of Houston; 7 - The Resource Company

# Calpine at a Glance

National generation portfolio of approximately 26,000 MW with complementary services platform



U.S. DEPARTMENT OF  
**ENERGY**



## INFRASTRUCTURE DEVELOPMENT

Energy storage pipeline; since 2000, constructed more MW in CA than any other entity




Serve customers in **23 states**, Canada and Mexico

Largest **geothermal** power producer in the world

More than **2,300** employees

## CCA DATA MANAGEMENT & CUSTOMER SERVICE

Data management and call center services




# Project Overview

---


- Award Period: 2/1/2022 through 7/31/2023
  - No cost extension to 11/30/2023 routing for approval
- Funding
  - Total Funding: \$6,093,785
    - Federal Funding: \$4,791,966
    - Cost Share Funding: \$1,301,819 (21.36%)
- Objectives
  - ✓ Conduct a Front-End Engineering Design (FEED) Study on a modular, commercial-scale, 6.5 million tonnes per annum (MTPA) sizing basis for carbon dioxide (CO<sub>2</sub>), Generation 2 Post Combustion Carbon Capture (PCC) System.
  - ✓ This PCC system will capture 95% of total CO<sub>2</sub> emissions from flue gas generated at Calpine's Deer Park Energy Center (DKEC), a natural gas combined cycle (NGCC) power plant located in Deer Park, TX.
  - ✓ Addition of a PCC system at DKEC will allow the unit to serve as a regional anchor for a nascent carbon capture and management industry in the Houston area, speeding the commercialization of NGCC PCC and other carbon capture technologies for deployment in the U.S.

# Technology Background

- Shell's CANSOLV PCC system uses a tailored, amine-based absorbent to capture pollutants from NGCC flue gas, producing pure CO<sub>2</sub> that can be permanently sequestered. The core of Shell's system is its high efficiency DC-103 aqueous amine solvent



# Calpine CCS Map






# Calpine Site Selection : Deer Park Benefits

---

- Scale : approximately 6.5 million tonnes per annum (MTPA) CO<sub>2</sub> potential.
- Technology : 95% capture, Generation 2 solvent + process. Focus on managing effects of high oxygen environments associated with NGCC vs Coal.
- Site Characteristics : Steam and Power co-generation facility with high existing capacity factor and steam generation potential.
- Infrastructure/Hub : There are 193 separate point sources proximate to DKEC in the greater Houston area eligible for 45Q tax credits totaling over 156 MTPA CO<sub>2</sub> emissions (GPI Carbon Hubs).
- Sequestration Potential : University of Texas Bureau of Economic Geology (UT-BEG) and Southeast Regional Carbon Sequestration Partnership (SECARB) geotechnical studies indicate large volume reservoirs adequate for safe, secure carbon storage exist proximate to DKEC.

# Deer Park Proximity to Large Point Sources



Deer Park Energy Center

Houston is home to a high number and concentration of diverse industries, including chemicals and petrochemicals production, natural gas processing, and petroleum refining. Facilities in the Houston hub emit 156.2 million metric tons (Mt) of CO<sub>2</sub>e annually, including 77.4 Mt from stationary combustion and 31.0 Mt from process emissions. There are 57 facilities in this regional hub that are eligible for the 45Q tax credit based on their current emissions profile.

- |               |                           |            |
|---------------|---------------------------|------------|
| Ammonia       | Gas power                 | Refineries |
| Cement & lime | Gas processing            | Steel      |
| Chemicals     | Metals, minerals, & other |            |
| Coal power    | Petrochemicals            |            |
| Ethanol       | Pulp & paper              |            |

# Technical Approach

---

1. Establish design inputs and design basis
2. Determine train configuration and major process sparing / redundancy requirements
3. Develop process equipment layout.
4. Coordinate overall facility layout, considering process island layout and land use limitations from property owner (Shell Chemical Manufacturing)
5. Develop ISBL and OSBL designs to ultimately support development of inputs to cost estimate
6. Develop capital cost, O&M costs, and equivalent cost of capture.
7. Identify next steps required for bridging phase or execution of CCUS project

# Project Schedule

Task/ Subtask	Milestone Title & Description	Completion Date
2.2	Project Design Basis Complete	07/15/2022
2.1	Project Scope and Design Complete	07/14/2022
2.3.1	Vendor Quotes for Inside Battery Limits received	12/19/2022
2.3.1	Inside Battery Limits CO <sub>2</sub> Capture Island Process Engineering Complete	02/21/2023
2.3.2	Vendor Quotes for Outside Battery Limits received	12/29/2022
2.3.2	Outside Battery Limits Process Engineering Complete	2/17/2023
2.3.3	Project Execution Plan and Constructability Review Complete	1/30/2023 & 3/3/2023
2.3.4	Hazard and Operability (HAZOP) Review Complete	12/08/2022
2.4	Project Cost Estimate Complete	3/3/2023
2.5	Steam and Power Sourcing Study Complete	08/19/22
2.5	Water and Wastewater Treatment Study Complete	08/19/22
2.5	Cooling Water Supply & Optimization Study Complete	06/27/2022
2.5	Flue Gas Cooling Options Study Complete	07/27/2022
3.1	Business Case Analysis	05/17/2023
3.4	Technology EH&S Risk Assessment	05/17/2023
3.2	Techno-Economic Analysis (TEA)	05/17/2023
3.3	Life Cycle Analysis (LCA)	05/17/2023
4.1	Environmental Justice Analysis	05/17/2023
4.2	Economic Revitalization and Job Creation Outcomes Analysis	05/17/2023
2.6	<b>FEED Summary Report</b>	05/17/2023

# Success Criteria

Performance Metric	Success Criteria	Status
Cost and Schedule Targets	Development of all items identified in SOPO within budget and schedule parameters as defined in this application.	Yes
Technical Documentation	Development of technical engineering documents per applicable engineering codes. Development of AACE Level 3 Estimate for scope defined by Calpine.	Yes
Train Configuration	Design of CCUS equipment to maximize unit throughput while minimizing total installed cost, while treating 100% of the flue gas from five units at DKEC and capturing 95% of the CO <sub>2</sub> in the flue gas.	Yes
Unit Derates	Integration of steam driven compressor and steam turbine into existing cycle confirming site-specific advantages of the excess steam capacity and CHP configuration.	Yes
Constructability	Development of a constructability plan that confirms the train configuration and integration options, minimize DKEC unit downtime, and phases the project per Calpine targets.	Yes
Cost of Capture	Project design results in a capital and O&M cost estimate within the AACE Class 3 range of accuracy that results in a cost of capture less than previously reported applications on NGCC facilities in NETL Cost and Performance Baseline for Fossil Energy Plants Volume 1 Bituminous Coal (PC) and Natural Gas to Electricity Case B31B.	Yes
Project Execution & Corporate Approval	Development of schedule based on equipment lead times and engineering completion date to result in start of construction no later than January 2026 and corporate approval of project execution.	Yes


# Project Award Management

Performance Metric	Success Criteria
Cost and Schedule Targets	Development of all items identified in SOPO within budget and schedule parameters as defined in this application.
Technical Documentation	Development of technical engineering documents per applicable engineering codes. Development of AACE Level 3 Estimate for scope defined by Calpine.
Train Configuration	Design of CCUS equipment to maximize unit throughput while minimizing total installed cost, while treating 100% of the flue gas from five units at DKEC and capturing 95% of the CO <sub>2</sub> in the flue gas.
Unit Derates	Integration of steam turbine into existing cycle confirming site-specific advantages of the excess steam capacity and CHP configuration.
Constructability	Development of a constructability plan that confirms the train configuration and integration options, minimize DKEC unit downtime, and phases the project per Calpine targets.
Cost of Capture	Project design results in a capital and O&M cost estimate within the AACE Class 3 range of accuracy.
Project Execution & Corporate Approval	Development of schedule based on equipment lead times and engineering completion date to result in start of construction no later than January 2026 and corporate approval of project execution.

Project scope completed under budget and on schedule.  
Thanks to DOE and Project Team Partners!

# NGCC - CCS Design Considerations

---



Ensure that tail (minor CCS optimizations) do not wag the dog (NGCC)

NGCC = Raw material supply source for CCS, high reliability is key.

Take adequate amount of technical risk for FOAK projects.

# CHP vs NGCC

---

## Standard NGCC


- Provides electrical energy to grid
- Typically paid for energy and/or power generation capacity
- Heat Recovery Steam Generator (HRSG) sized to generate steam equal to Steam turbine (ST) demand
- CCS steam demand results in ST derate

## Combined Industrial Heat & Power (CHP)

- Provides high temperature industrial heat (steam) to manufacturing site host (Host)
- Provides electrical energy to grid and Host
- HRSG sized to fit ST demand, Host demand and Host reliability needs
- CCS steam demand *may not* result in derate




# CHP Steam Profile Calpine Deer Park




1 - Assumes 7 KPPH/MW STG thermal to electrical efficiency

# Project General Arrangement




# ISBL Design - Overview



# ISBL Design - Overview

---



# Constructability Considerations

---

## 1. Site Host Reliability

- Shell site requires 24x7 reliable energy products to ensure safe & economic operation

## 2. Calpine Site Footprint

- Located adjacent to major highway, Shell Chemical Site, and Pemex tank farm


## 3. Heritage Brownfield Plot

- CCS project plot has 75+ years of operating history

## 4. Limited Plot Space Requires Vertically Oriented Design

Project site constructable with expected labor productivity decreases and capital cost increases due to site specific considerations.

# Constructability



# Constructability



# 5 CT Cost Overview

- AACE Class 3 (-20% / +30%)
  - EPC Cost Buildup
- Quotes for major equipment and commodities (ISBL and OSBL)
- Labor "penalties" for congested facility and limited laydown areas
- Capital Costs reported in \$2023-Q1

	CO <sub>2</sub> Capture System
Direct Cost (ISBL)	\$875,465,973
Direct Cost (OSBL)	\$389,919,595
Total Direct Cost	\$1,265,385,568
Project Indirect	\$754,338,147
Contingency	\$302,959,000
Escalation	\$0
Interest During Construction	\$0
CO <sub>2</sub> Technology Costs	\$59,200,000
<b>Total</b>	<b>\$2,381,882,715</b>

		CO <sub>2</sub> Capture System
Annualized Capital Cost	\$/yr	349,573,003
O&M Cost	\$/yr	213,727,354
CO <sub>2</sub> Captured	tonne/yr	5,575,825
Cost of Capture <sup>1</sup>	\$/tonne	101 <sup>2</sup>

Note 1: Cost of Capture reported without 45Q credits.

Note 2: Annualization Factor: 0.147

Interest Rate: 10% WACC

Payback Period: 12 Years



## 5-3 CT Cost Overview

---

- Scaled / Adjusted estimate - 5 CT costs as basis
- Considered AACE Class 4
- CCUS scaled to allow one train to treat flue gas from 3 CT's
  - Approximately 60% capacity, not 50% capacity from original design
- Phased approach
  - Phase 1 includes certain considerations for future addition of 2nd CCUS train.
  - Common systems support final CCUS capacity
  - Full size underground utilities
  - Full size back pressure turbine
  - 3x 50% CO2 compressors
  - Full size utility racks
  - Full capacity auxiliary power system
- Capital Cost Comparison:
  - Original Full Scope (5 CT / 2 CCUS): \$2,381,882,715
  - Phase 1 Scope (3 CT / 1 CCUS): \$1,691,857,310
- Phased approach expected to exceed total original full scope cost, due to inefficiencies in phased construction

# Conclusions

---

1. Site selection is critical.
  - Construction complexity and CapEx = f(site accessibility)
  - DCC & Absorber require stick building
2. Optimal scale major project trains = ~1.5-1.8 MTPA
  - Compressor is limiting major unit operation
  - Site specific logistics may affect optimal, maximum train size
  - DCC/Absorber cell count dictated by turndown requirements
3. CCS + Combined Heat & Power (CHP) limit power output reduction
  - "Latent steam" minimizes existing STG derate
  - Back-pressure turbine maximizes efficiency when using HP steam
4. Base train size repeatable to other Calpine CHPs
  - BOP/logistics dictate site specific design and cost

# Development and Commercialization Plans

---

## Deer Park Development & Commercialization

- Refine facility scope and estimate to support EPC contract negotiations
- Optimize facility size to maximize use of latent steam, decarbonize industrial heat and limit reduction of facility power production potential
- Optimize scope to standardize major equipment sizing with sister facility -> Baytown Energy Center

## Baytown Energy Center Development & Commercialization

- Calpine CHP located ~ 15 miles from DKEC
- FEED ongoing, similar capacity to half Deer Park Capacity (1 Train)
- Identical SCT solvent utilized
- Land availability and heavy haul shipping access decrease construction complexity
- Air Permit received
- Active CO<sub>2</sub> sequestration, PPA, and EPC negotiations

Calpine pipeline of 11 NGCC retrofits with 20+ MTPA emissions

# Thank You to DOE and the Project Team!



U.S. DEPARTMENT OF  
**ENERGY**



NATIONAL  
ENERGY  
TECHNOLOGY  
LABORATORY



electricore



**SIEMENS**



**TOSHIBA**

