



THE OHIO STATE UNIVERSITY



GTI ENERGY



U.S. DEPARTMENT OF
ENERGY

DE-FE0031946

Engineering Scale Design and Testing of Transformational Membrane Technology for CO₂ Capture

Shiguang Li,¹ Yang Han,² Winston Ho,² Timothy Tamale,¹ Weiwei Xu,¹ Travis Pyrzynski,¹
Mark Stevens,¹ Howard Meyer,¹ Andrew Sexton,³ and Will Morris⁴

1: GTI Energy, 2: The Ohio State University (OSU)

3: Trimeric Corporation (Trimeric), 4: Wyoming Integrated Test Center (ITC)





2023 Carbon Management Research Project Review Meeting

August 28 – September 1, 2023

Project Overview

- **Performance period:** October 1, 2020 – July 31, 2025
- **Total funding:** \$20,815,061 (DOE: \$16,650,507, Cost share: \$4,164,554)
- **Objectives:** 1) Design and build an engineering-scale CO₂ capture system using OSU's transformational membrane in commercial-sized modules; 2) Conduct tests on coal flue gas at ITC and demonstrate a continuous, steady-state operation for a minimum of two months; and 3) Gather data necessary for further process scale-up
- **Goal:** Achieve DOE's Transformational Carbon Capture performance goal of CO₂ capture with 95% CO₂ purity at a cost of \$30/tonne of CO₂ captured and at a cost of electricity (COE) at least 30% less than baseline CO₂ capture approaches by 2030

- **Team:**

Member	Roles
	<ul style="list-style-type: none"> • Project management and planning • Skid design, selection of skid fabricator, skid installation, and testing • Support TEA and EH&S assessment
	<ul style="list-style-type: none"> • Participate in project management and planning • Membrane and module fabrication and QA/QC testing • Support skid design and field testing, TEA and EH&S study
	<ul style="list-style-type: none"> • Site host, lead on testing site preparation
	<ul style="list-style-type: none"> • TEA and EH&S assessment

Testing on Coal Flue Gas at Wyoming Integrated Test Center




Component	Minimum	Maximum	Average
Pressure (psig)	0.36	0.54	0.45
Temperature (°C)	80	90	85
Gas composition (volume)			
CO ₂	12.0%	13.1%	12.7%
O ₂	1.7%	4.2%	2.5%
N ₂ + Ar	66.7%	66.7%	66.7%
H ₂ O	15.2%	18.3%	18.1%
Contaminant levels (volume)			
SO ₂	0.0 ppm	114.9 ppm	23.1 ppm
NO _x	19.2 ppm	38.4 ppm	27.8 ppm


Process Description

ITC and Dry Fork Facilities



OSU & GTI Skid Boundary



OSU Progression of Membrane Performance




Continuous Fabrication of Polymer Support





- 1,500 ft of quality support has been prepared

Continuous Fabrication of Transformational Membrane






- 1,400 ft of prototype membrane has been prepared

High CO₂/N₂ Separation Performance Achieved/Confirmed




Commercial-Size 8-inch Diameter Spiral-Wound (SW) Membrane Elements/Modules Fabricated




- 6 SW elements have been prepared

Individual SW Element QA/QC: Good Quality Confirmed




SW Module Scaled up to 105 m² Membrane Area



Two 105 m² modules have been fabricated

Separation Properties Validated for the 105-m² Modules



Initial TEA: Cost of Electricity and Cost of CO₂ Capture

	Unit	Case B12A (no CO ₂ capture)	Case B12B (90% capture)	Two Stage Membrane (90% capture)	Single Stage Membrane (70% capture)	DOE Goal
COE	mills/kWh	64.4	105.2	100.5	89.1	
Incremental Cost of CO₂ Capture	mills/kWh	-	40.8	36.1	24.7	
Increase in COE vs. Case B12A	%	-	63.4	56.1	38.4	30
Cost of CO₂ Capture	\$/tonne	-	45.63	40.32	38.62	30

Sensitivity study: costs can potentially decrease to \$36.38 (@ 90% removal) and \$33.61 (@ 70% removal) /tonne of CO₂ captured

Initial Design Completed, Bid Package Issued, Bids Received and Evaluated, Skid Fabricator Selected

Generate initial design package

- PFD, P&ID drawings w/ process description
- Equipment, sizing and data sheets
- Instrumentation and data sheets
- Data acquisition requirements
- Power and controls engineering
- Plant electricity, heat, and water consumption
- Waste generation and management
- Flue gas inlet and outlet conditions
- Start-up, steady-state operation, and shutdown procedures

HAZOP review and recommendations

Finalize package and send to bidders

Review bids and select skid fabricator


▪ Evaluation criteria:

- Project costs and clarifications
- Project schedule and ability to manage
- Ability to provide expected deliverables
- Project team, experience, references
- Approach to quality control

▪ **AmeriChem Systems, Inc. (ASI) selected**

Detailed Engineering Design of the Skid Ongoing, Schedule for Procurement, Construction, FAT and Site Installation Planned

Detailed engineering design of skid	Tue 10/31/23	
Conduct kickoff meeting	Fri 8/18/23	GTI
Vendor to schedule weekly progress update meetings with GTI	Fri 8/25/23	ASI
OSU to finalize membrane module design and specifications	Thu 8/31/23	OSU
Vendor generates detailed project schedule	Fri 9/8/23	ASI
Finalize construction deliverables and metrics for factory acceptance test	Fri 9/8/23	GTI
Conduct detailed process design review	Fri 9/15/23	GTI
Review 2D and 3D plant design	Fri 9/29/23	GTI
Conduct HAZOP Review	Fri 10/13/23	GTI,OSU,ASI
Submit finalized 2D and 3D plant design packet to DOE for review	Fri 10/20/23	GTI
Identify any potential cost saving approaches	Fri 10/27/23	ASI
Issue engineering plan design package	Tue 10/31/23	ASI
Procurement, construction, factory acceptance test of skid	Wed 7/31/24	
Long lead time equipment and material orders placed	Fri 12/1/23	ASI
Major equipment requisition submitted and purchased	Fri 12/29/23	ASI
Skid framing and grating complete	Fri 4/19/24	ASI
OSU to deliver membrane modules to vendor	Fri 4/26/24	OSU
Skid construction complete	Thu 5/30/24	ASI
FAT Complete at vendor	Fri 7/12/24	ASI
Skid ready for shipment	Wed 7/31/24	ASI
Skid Delivery, installation, and commissioning	Fri 1/31/25	
Skid delivered to ITC	Fri 12/20/24	ASI
Skid installation complete at ITC and installation verification complete	Fri 1/31/25	GTI,OSU,ASI



Lessons Learned and Mitigation Strategies Employed during Technology Development and Project Execution


- **Lessons learned:**

- Skid cost higher than budgeted due to significantly increased costs on equipment/material/labor

- **Mitigation strategies employed:**

- Actively worked with bidders for cost reduction; financial gap dropped from \$7,137,846 to \$3,650,507
- Requested additional funds from DOE
- Project Team committed additional cost share to mitigate financial risks on installation and testing at ITC

Plan/Roadmap for the Current Project



Technical Risk Assessment: Challenges and Mitigation Strategies

Technical Challenges/Risks

1) Corrosion or particulates fouling of membrane equipment

Mitigation:

- 1a: Select materials of construction based on lessons learned from GTI's previous engineering scale project
- 1b: Modify process conditions and add pre-treatments

2) 95% CO₂ purity not achieved


Mitigation:

- 2a: Adjust pressure, temperature, flow rate conditions


3) CO₂ capture cost not in line with the expected outcome

Mitigation:

- 3a: Optimize process design
- 3b: Optimize equipment selection



Technology Development Path / Future Plan



Summary

- GTI and OSU are scaling up OSU's FTM process to engineering-scale for carbon capture; initial TEA based on bench-scale testing data indicates potential to achieve \$33.61/tonne of CO₂ at 70% capture.
- Prototype membrane modules exhibited CO₂ permeance of ~3,500 GPU and CO₂/N₂ selectivity of ~160 at 77°C, consistent with the OSU Gen II membrane performance obtained previously.
- Prototype SW Module scaled up to 105 m²; gas separation properties validated.
- Initial design package completed; skid fabricator selected.
- Detailed engineering design of the skid ongoing; schedule for procurement, construction, factory acceptance test and site installation planned.

Acknowledgements

- Financial and technical support




U.S. DEPARTMENT OF
ENERGY



NATIONAL
ENERGY
TECHNOLOGY
LABORATORY


DE-FE0031946

- DOE: Andrew O'Palko, Mariah I. Young, Andy Aurelio, Dan Hancu, José Figueroa and Lynn Brickett
- Partners




TRIMERIC CORPORATION

Appendix – Project Organization and Structure



Appendix – Gantt Chart



Disclaimer

This presentation was prepared by GTI Energy and OSU as an account of work sponsored by an agency of the United States Government. Neither GTI Energy, OSU, the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors herein do not necessarily state or reflect those of the United States Government or any agency thereof.