



THE OHIO STATE UNIVERSITY

gti[®]



U.S. DEPARTMENT OF
ENERGY



NATIONAL
ENERGY
TECHNOLOGY
LABORATORY

DOE Contract DE-FE0031946

Engineering Scale Design and Testing of Transformational Membrane Technology for CO₂ Capture

Shiguang Li,¹ Yang Han,² Winston Ho,² Travis Pyrzynski,¹ Weiwei Xu,¹ and Howard Meyer¹

1: Gas Technology Institute (GTI)

2: The Ohio State University (OSU)

U.S. Department of Energy

National Energy Technology Laboratory





Carbon Management and Natural Gas & Oil Research Project Review Meeting

Virtual Meetings, August 13, 2021

Project overview

- **Performance period**: October 1, 2020 – March 31, 2025
- **Total funding**: \$16.25 MM (DOE: \$13 MM, Cost share: \$3.25 MM)
- **Objectives**: 1) Design and build an engineering-scale CO₂ capture system using OSU's transformational membrane in commercial-size, spiral-wound membrane modules; 2) Conduct tests on coal flue gas at the Wyoming Integrated Test Center (ITC) and demonstrate a continuous, steady-state operation for a minimum of two months; and 3) Gather data necessary for further process scale-up
- **Goal**: Achieve DOE's Transformational Carbon Capture performance goal of CO₂ capture with 95% CO₂ purity at a cost of \$30/tonne of CO₂ captured and at a cost of electricity (COE) at least 30% less than baseline CO₂ capture approaches by 2030


- **Team**:

Member	Roles
	<ul style="list-style-type: none">• Project management and planning• Lead on skid design, selection of skid constructor, skid installation, and field testing• Support TEA and EH&S assessment
 THE OHIO STATE UNIVERSITY	<ul style="list-style-type: none">• Participate in project management and planning• Membrane and module fabrication and QA/QC testing• Support skid design and field testing, TEA and EH&S study
	<ul style="list-style-type: none">• Site host, lead on testing site preparation
 TRIMERIC CORPORATION	<ul style="list-style-type: none">• Lead on TEA and EH&S assessment

Testing on Coal Flue Gas at Wyoming Integrated Test Center



GTI / OSU
membrane skid
will be
integrated
utilizing three
“small test bays”




Credit: Basin
Electric Coop

Process description


ITC and Dry Fork Facilities

OSU & GTI Skid Boundary




OSU membrane structure and transport mechanism


Simplicity of membrane for low cost: thin selective amine polymer layer on polymer support




High-selectivity due to facilitated transport mechanism




OSU funding history and progression of module scaleup




OSU progression of membrane performance




OSU membrane key features: high permeance and high selectivity



60–80% CO₂ capture




80–90+% CO₂ capture




OSU membrane long-term performance confirmed on simulated and actual flue gas at NCCC


- [Gen II](#): 2,500-h lab testing with simulated flue gas containing SO_2 , O_2 , H_2O



- [Gen I](#): 500-h testing with actual flue gas at National Carbon Capture Center (NCCC)




OSU sensitivity study indicates capture cost can be as low as <\$28.40/tonne at 70% CO₂ capture



Overview/roadmap

Task 1 Project management and planning (*throughout the project*)



Success criteria

Decision Point	Date	Success Criteria
Go/no-go decision points	6/30/22	<ol style="list-style-type: none"> 1) CO₂/N₂ selectivity ≥ 140 and CO₂ permeance $\geq 3,000$ GPU achieved for prototype membrane modules; and 2) Final engineering-plant design package submitted to DOE
Go/no-go decision points	9/30/23	<ol style="list-style-type: none"> 1) Skid constructed and passed factory acceptance testing; and 2) Skid installed at ITC
Completion of the project	3/31/25	<ol style="list-style-type: none"> 1) Demonstrated a steady-state operation for a minimum of two months with the CO₂ capture rate of 60-90% and 95% CO₂ purity achieved 2) Final TEA delivered to DOE with 95% CO₂ purity at a cost of \$30/tonne of CO₂ captured and at a COE at least 30% less than a supercritical pulverized coal power plant validated 3) Final EH&S and TMP reports delivered to DOE 4) Commercial membrane manufacturer identified for the next phase 10 MW_e scale development 5) Final technical report submitted to DOE (due 6/30/25)

Milestones

#	Task/ Subtask	Milestone Title/Description	Planned Completion Date	Actual Completion Date
M1.1	1.1	Submit updated Project Management Plan to DOE	2/28/21	2/26/21
M1.2	1.1	Complete Kickoff Meeting	6/30/21	7/20/21
M1.3	1.2	Submit Technology Maturation Plan to DOE	6/30/21	4/2/21
M1.4	1.3	Submit initial TEA and EH&S assessment topical reports	6/30/21	
M2.1	2	Achieve CO ₂ /N ₂ selectivity ≥140 (minimum requirement for 95 vol.% purity in the permeate side) and CO ₂ permeance ≥3,000 GPU for prototype membrane modules	6/30/22	
M3.1	3	Issue initial engineering plant design package for bidding	12/31/21	
M3.2	3	Complete selection of skid manufacturer	3/30/22	
M4.1	4	Issue engineering plant design package	6/30/22	
M5.1	5	Complete construction of the engineering scale skid	3/30/23	
M6.1	6	Sufficient modules fabricated for engineering scale testing; QC/QC tests indicate >3,000 CO ₂ permeance and CO ₂ /N ₂ selectivity ≥140 achieved for these modules	9/30/23	
M7.1	7	Complete site preparation at ITC	3/30/23	
M8.1	8	Complete engineering skid installation at ITC	9/30/23	
M9.1	9	Complete on-site system shake-down at ITC	12/31/23	
M10.1	10	Validate the achievement of 60-90% CO ₂ removal rate with 95% CO ₂ purity during parametric testing; continuous steady-state operation conditions identified	6/30/24	
M11.1	11	Complete steady-state operation for a minimum of two months; achieve a 60-90% CO ₂ removal rate with 95% CO ₂ purity	3/31/25	
M12.1	12	Commercial membrane manufacturer identified for the next phase development	3/31/25	
M13.1	13	Remove pilot-scale system and clean up the testing site	3/31/25	
M1.5	1.3	Issue final detailed TEA and EH&S assessment topical reports	3/31/25	
M1.6	1	Submit Final Technical Report	6/30/25	

Status of BP1 tasks

- Task 1.3 – TEA and EH&S Risk Assessment: **Ongoing**
- Task 2 – Fabrication and Testing of Prototype Membrane and Modules: **Ongoing**
- Task 3 – Design and Costing of the Skid, and Manufacturer Selection: **Commenced**
- Task 4: Detailed Engineering Design of the Skid: **Planned**

Generate initial design package

- PFD, P&ID drawings w/ process description
- Equipment, sizing and data sheets
- Instrumentation and data sheets
- Data acquisition requirements
- Power and controls engineering
- Plant electricity, heat, and water consumption
- Waste generation and management
- Flue gas inlet and outlet conditions
- Start-up, steady-state operation, and shutdown procedures

HAZOP review and recommendations

Finalize package and send to bidders

Review quotes and select skid fabricator

Detailed engineering design of the skid

- Review scope of work schedule
- Review programming, mechanical fabrication, electrical fabrication
- Review the quality assurance standard
- Determine acceptance testing standards
- Create initial 3D model
- Finalize the P&ID and detailed engineering design drawings for construction

Skid construction and acceptance testing

Task 3

Task 4

BP2

Risk assessment: challenges and mitigation strategies

Challenges/Risks

1) Particulates fouling the membrane

Mitigation:

- 1a: Membrane modules will be equipped with filters and guards for particulates

2) Corrosion or particulates fouling of membrane system equipment

Mitigation:

- 2a: Materials of construction will be selected based on lessons learned from GTI's previous engineering scale project
- 2b: Process conditions will be modified and pre-treatments added to address fouling issues

3) 95% CO₂ purity not achieved


Mitigation:

- 3a: Adjust pressure, temperature, flow rate conditions to achieve 95% CO₂ purity


4) CO₂ capture cost not in line with the expected outcome

Mitigation:

- 4a: Optimize process design
- 4b: Improve the manufacturing process to lower membrane costs



Technology development path



Summary

- The OSU Gen II transformational membrane with CO₂ permeance of 3,500 GPU and CO₂/N₂ selectivity of 160 has been successfully developed
- Long-term stability was confirmed on simulated flue gas for OSU Gen II membrane and on simulated and actual flue gas at NCCC for OSU Gen I membrane
- TEA based on bench-scale data suggests the membrane can achieve \$28.40/tonne CO₂ captured for a 70% CO₂ capture rate with a one-stage process and \$40/tonne for a 90% CO₂ capture rate with an innovative two-stage process
- We are designing an engineering-scale CO₂ capture system using OSU's transformational membrane and process for field testing at ITC
- Fabrication and testing of prototype membrane and commercial-sized membrane modules are underway

Acknowledgements

- Financial and technical support




DE-FE0031946

- DOE: Andrew O'Palko, Andy Aurelio, Dan Hancu, José Figueroa and Lynn Brickett
- Partners




TRIMERIC CORPORATION

Appendix – Project organization and structure



Appendix – Gantt chart



Disclaimer

This presentation was prepared by GTI and OSU as an account of work sponsored by an agency of the United States Government. Neither GTI, OSU, the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors herein do not necessarily state or reflect those of the United States Government or any agency thereof.