



Low Carbon Intensity Formic Acid Chemical Synthesis from Direct Air Captured CO₂ Utilizing Chemical Plant Waste Heat (ChemFADAC)

Project Number: DE-FE0032157

Front End Engineering Design Studies for Direct Air Capture Systems at Existing (retrofit) Domestic Industrial Plants Coupled with CO₂ Conversion Producing Low Carbon Intensity Products

Principal Investigator: Matt Atwood, Aircapture
Co-Principal Investigator: Arun Agarwal, OCOchem Inc.

Presenter: Andy Louwagie, Aircapture

U.S. Department of Energy
National Energy Technology
Laboratory
Carbon Management Project
Review Meeting
August 29th, 2023

Agenda


- Project Overview
- Technology Background
- Site Information
- Process Review
- Progress Highlights and Next Steps
- Acknowledgements and Questions

PROJECT TITLE		Budget Period 1																	
TASK No.	Month	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
	DESCRIPTION	22-Jul	22-Aug	22-Sep	22-Oct	22-Nov	22-Dec	23-Jan	23-Feb	23-Mar	23-Apr	23-May	23-Jun	23-Jul	23-Aug	23-Sep	23-Oct	23-Nov	23-Dec
1.0	Task 1.0 - Project Management and Planning																		
1.1	Subtask 1.1 - Project Management Plan																		
1.2	Subtask 1.2 - Technology Maturation Plan (TMP)		D																D
1.3	Subtask 1.3 - Workforce Readiness Plan																		
1.4	Subtask 1.4 - Cross-cutting Project Management and Site Access	M1																	M7
2.0	Project FEED Study																		
2.1	Subtask 2.1 - Project Scope and Design																		
2.2	Subtask 2.2 - Project Design Basis			M2															
2.3	Subtask 2.3 - Engineering Design Package								D					M3					
3.0	Project Economics and Business Case Analysis																		
3.1	Subtask 3.1 - Project cost estimate & cost model																		
3.2	Subtask 3.2 - Business Case Analysis (BCA)																	M6	
4.0	Life Cycle Analysis and EH&S Analysis																		
4.1	Subtask 4.1 - Life Cycle Analysis (LCA)																		D
4.2	Subtask 4.2 - Environmental Health and Safety (EH&S) Analysis																		M4
5.0	Social and Environmental Impact																		
5.1	Subtask 5.1 - Environmental Justice Analysis																		
5.2	Subtask 5.2 - Economic Revitalization and Job Creation Outcomes Analysis																		M5

Project Background

Project Funding Summary

Total Project:	\$3,703,308
Fed Share (80%):	\$2,943,828
Cost Share (20%):	\$759,480



Project Objectives


1. Conduct FEED study with Class 3 project cost estimate using waste heat from host site
2. Perform LCA from the results of the FEED Study
3. Perform BCA from results of the LCA, FEED Study, and cost estimate
4. Quantify socio-economic impact through environmental justice, economic revitalization and job outcomes analysis



DAC Technology Background

Step 1 (Capture): CO₂ is collected by moving air or mixtures of air and CO₂ rich gases across a proprietary contactor which adsorbs CO₂.

Step 2 (Regeneration): The contactor is moved into a regeneration box where low-temperature steam flows across the contactor, removing CO₂ from the contactor, and the CO₂ is collected.



Polymeric Amine Sorbent

Monolithic Contactor

- Low pressure drop
- Low thermal mass
- High geometric surface area
- Compatible with various construction methods



Adsorption


- 900 seconds / monolith in ambient air

Desorption

- Saturated Steam in less than 90 seconds

Monoliths & sorbents provided by Global Thermostat

DAC Technology – Aircapture Modular DAC Unit



DAC Technology Background



SN1: Berkeley, CA – August 2022




SN2: Berkeley, CA – Present



SN1: NCCC, Wilsonville, AL - March 2023 to present

Formic Acid Electrolysis Process




Formate Electrolyzer:

Cathode Reaction (gas diffusion electrode):




Anode Reaction:




OCOchem Scale-up Progress and Plans

- OCOchem is iteratively scaling its technology to full, industry sized, multi-cell systems



Industry Height Electrolyzer System & Full Size Cell



Fully assembled 0.16 m² cell, with its electrolyte, CO₂ gas and electrical connections



Cathode current collector and GED support plate with the CO₂ support plate underneath (1.5 m²)




Anode (plate coated with MMO) plate with the anolyte flow assembly underneath (1.5 m²)


Site Visit – Kennewick Fertilizer Operations – Q4 2022



OCOchem
Process Building




ChemFADAC
Proposed Site
Layout






General Process Flow – Updated per 2023 FEED Heat and Material Balance



Process Flow Diagram



7050/5,000 MT Gross/Net CO₂ Reduction


Steam Accumulator
Modular DAC Forest
Oxygen Scavenger Unit

Electrolyzer
Electrodialysis
Two-step Extractive Distillation



>98% Renewable Energy
100% Waste Heat Utilization

Initial Computational Fluid Dynamic (CFD) Modeling

Single DAC Velocity Vectors
Typical Fan Speed




Representative Single DAC Unit in Forest




Representative DAC Row In Grove

DAC Forest Calm (0 mph wind)




Preliminary HAZOP

- HAZOP completed for Aircrafture DAC Unit (NCCC)
- DAC Forest, AC downstream, and OCO to be updated later in FEED



Initial LCA and BCA

DACUS Initial LCA Based on FEED HMB Lifecycle GHG Inventory (ABS, 100-yr)



BCA

Pre-FEED Preliminary
(5,000 tpy FA)

To be updated post-FEED package

IRR (10-yr): 17.2%.

IRR (20-yr): 23.2%.

Assumptions:

- Revenue (per MT FA): \$1,000;
- Depreciation (years): 20;
- Working Capital (of CAPEX): 3%;
- Cost of Capital: 5%;
- Credit Facility Tenor (yrs): 10

EJ & EJIA (Pre-FEED)

Process	Industry	No. Jobs ¹	Nature of the Jobs Created				
			MWE Occupation Text (code)	Wages ²	Edu. ³	Exp.	Trn. ⁴
DACUS System Construction	Equipment	40	-Ind. machinery mechanics (499041)	\$23.15	HS	-	LT
			-Ind. production mgrs. (113051)	\$52.25	BS	5 yr	-
			-Misc. assemblers & fab. (512090)	\$13.51	HS	-	MT
	Construction	20	-First-line supervisors (471011)	\$29.87	HS	5 yr	-
-Constr. & extraction ops. (470000)			\$18.94	HS	-	App.	
Cement & Steel	1 & 3	-General & ops mgrs. (111021)	\$43.24	BS	5 yr	-	
		-Production occupations (510000)	\$15.95	HS	-	ST/MT	
Engineering	16	Architecture & engineering (170000)	\$36.08	AS/BS	-	Int.	
Energy	Electricity	<i>Satisfied by existing jobs at FNP</i>					
	Heat						
DACUS Operations	Chemicals	1	<i>See DAC System Construction / Cement & Steel</i>				
	O&M	7	-Install, maintenance, repair (490000)	\$27.57	Vary	-	Vary
			-Maintenance & repair, gen (499071)	\$17.24	HS	-	MT

Notes: 1. Number of jobs scaled by factor of 0.025 from Rhodium Group study^{iv} on 1 mil. tonne/year DAC system. 2. Average hourly wages for time-based pay. 3. Educational requirements: High School (HS), Associate's Degree (AS), Bachelor's Degree (BS). 4. Training: Short- (ST), medium- (MT), and long-term (LT) on-the-job training or apprenticeships (App.).



ChemFADAC Project Creates:
 Additional 59 regional jobs
 5,000 MT CO₂
 \$3.9M in payroll
 \$1.6M tax revenue

Progress Highlights and Next Steps

- Initial Heat and Material Balance (Q1 2023)
- Heat optimization to meet FOA net 5000 MTA requirement (Q2 2023)
- Design capacity set to use all available waste heat to meet FOA requirement (Q2 2023)
- Initial DAC Forest CFD Modeling Concept Validation (Q3 2023)
- Initial LCA performed based on completed combined HMB (Q3 2023)
- Finalize FEED Package with Vendor Input (Task 2)
- BCA, LCA, EJ/EJIA scheduled to begin post FEED package (Tasks 3, 4, 5)



Aircapture



THE UNIVERSITY OF
ALABAMA[®]

Acknowledgements

Elliot Roth, Department of Energy Project Manager

Cost Share Partners





Questions?

Low Carbon Intensity Formic Acid Chemical Synthesis from Direct Air Captured CO₂ Utilizing Chemical Plant Waste Heat (ChemFADAC)

U.S. Department of Energy
National Energy Technology
Laboratory
Carbon Management Project
Review Meeting
August 29th, 2023