Engineering-Scale Testing of the Biphasic Solvent Based CO₂ Absorption Capture Technology at a Covanta Waste-to-Energy Facility (DE-FE0032219)

Presenter: Yongqi Lu Prairie Research Institute University of Illinois at Urban-Champaign

FECM/NETL Carbon Management Research Project Review Meeting

September 1, 2023







Acknowledgements

DOE/NETL Project Manager: Krista Hill

Project Members

- Covanta: Joey Neuhoff; Ken Armellino; Michael Van Brunt; Shanee Halevi; Michael Rathbun; Chetan Chauhan
- University of Illinois: Kevin O'Brien; Hafiz Salih; Peng Zhang; Scott Prause; Vinod Patel; Hong Lu







1. Project Overview (1)

Overall objectives:

- Design, build, and test a 2.5 TPD engineering-scale, biphasic solvent-based carbon capture system at a waste-to-energy (WTE) facility
- Demonstrate and evaluate the techno-economic viability and environmental performance of the technology for deployment at WTE plants

Participants:

- University of Illinois:
 - ISBL design, testing, and evaluations
- Covanta:

Host site, OSBL design, permitting, procurement & construction








Project Overview (2)

Duration (48 months from Feb 2023 to Jan 2027)


- BP1: 15 mon (Feb 2023 Apr 2024) Design, permitting & quotation
- BP2: 21 mon (May 2024 Jan 2026) Procurement/fab, construction & commissioning
- BP3: 12 mon (Feb 2026 Jan 2027) Testing and evaluation

Funding Profile:

- DOE funding: \$4,999,708
- Cost share: \$1,285,668(20.5% of total cost)



2. Technology Background: Biphasic CO₂ Absorption Process (BiCAP)



Impact on absorber:

- Higher absorption rate compared with MEA
- Applicable for high-viscosity solvents via multi-stage LLPS to enhance rate

Impact on stripper:

- Reduced solvent mass to stripper leads to low sensible heat use & small equipment size
- Enriched CO₂ loading increases stripping P & lowers stripping heat
- Cold bypass further reduces stripping heat use


Impact on compressor:

 High stripping pressure (4-6 bar) leads to low CO₂ compression work

Novel Biphasic Solvents Developed from Previous Work

Biphasic solvents:


- Tunable partitions of volume and species in two liquid phases
- CO₂ loading highly concentrated (>95%) in rich phase
- □ Water-lean (<30 wt% water)




lean phase CO_2 rich phase

Two-phase system


Two top-performing solvents identified from the previous lab-scale screening study of ~80 solvents and validated in 40 kWe bench-scale slipstream testing at a power plant



Progression of BiCAP Technology Development




Waste-to-Energy (WTE) and CO₂ Capture & Storage



Benefits of WTE for net GHG avoidance:

- WTE avoids GHG emissions by diverting waste from landfills (landfill methane avoidance, metals recovery, energy generation)
- □ WTE has lower carbon footprint than fossil fuel power generation due to MSW containing biogenic carbon
- With CCS, particularly the storage of biogenic CO₂ (>60% of WTE stack CO₂ is from organic sources) would further amplify these benefits. WTE+CCS is BECCS leading to negative GHG emissions

3. Technical Approach / Project Scope: Task Flow & Success Criteria




Success metrices:

- □ 95% CO₂ removal
- □ 95% CO₂ purity
- Heat duty <2,300 kJ/kg CO₂ captured
- Stripping pressure of >4 bar
- 2-month continuous operation of the system integrated into the WTE plant

Project Risks and Mitigation Strategies

Description of Risk	Key Mitigation Strategies
	Complete and accurate engineering specs for key equipment and parts.
	 Select equipment suppliers/vendors with good reputation in cost & schedule control.
Cost overrun	Fixed pricing strategy during equipment ordering.
(equipment and construction)	 A detailed constructability review to assess construction access, lay-down areas, lift plans, and sequencing of construction work to minimize costs.
	 Bids preferably from local construction contractors or those familiar with the host site.
	Multiple bidders invited for each scope of work for review and selection.
Schedule overrun	 Chose equipment vendors and suppliers reputable for cost/schedule control.
(equipment and	Firm schedule commitments made during equipment ordering.
construction)	 Use many of equipment fabricators and suppliers used with previous experience.
	Close communication and oversight during fabrication to ensure schedule.
	A detailed constructability review to assess and identify sequencing of construction work.
	 Use established engineering practices to estimate hours for each scope of work.
Host site agreement	Close communication through project planning stage
	Develop a strategy for changes in site status, schedule, and availability
Environmental permits	 Review permitting needs, timelines and other factors; Develop permitting strategies early.
·	Closely communicate with local and state regulatory compliance agencies.
Aerosols & contaminants in	Collect and analyze available WTE flue gas data.
WTE flue gas and impacts	Leverage learnings from previous lab/bench-scale studies.
on solvent emissions	 Measure/monitor solvent emissions during pilot testing to guide operations as necessary.
Integration with operations	Work closely with the host site to understand utilities supply and locate the best tie-in points.
Integration with operations	 Incorporate site conditions (e.g., steam) into design, control logics, and operations.
at WTE facility	Keep close interaction between OSBL and ISBL design teams.
Wastewater and waste	• Review permitting and treatment needs of wastewater and waste discharge (e.g., flue gas condensate).
management	Evaluate possible technical options for wastewater management that allows recycling or reuse.

4. Progress and Current Status of Project: Pilot Process Design



Schematic of 2.5 TPD Pilot-Scale BiCAP Unit

Design of Key Equipment: Learnings from Previous Work

Except for the phase separator, all equipment is not specialized for CO₂ absorption processes

Liquid-liquid phase separator

- > Remains a static settling design via a density difference between two liquid phases
- > Design method reviewed and optimized based upon previous bench-scale test data and new measurements

Reboiler

- Remains a forced flow design with forced solvent flow on tube-side and steam flow on shell-side (vs. plate-&frame and thermosiphon designs)
- > Flow control upgraded to avoid any steam/solvent disruption during dynamic operations with T/P fluctuations

Cross-over heat exchanger

- Uses a plate-&-frame cross exchanger
- > Design modified including the addition of pressure regulation to minimize vaporization (e.g., <15%)

Solvent emissions control


- > Design modified to enhance water wash as well as allow measurement of solvent emissions
- Controls updated to allow better temperature and flow controls and recycling of blowdown discharge to the process

Design of Key Equipment (Example): Translating Bench- to Pilot-Scale Phase Separator

- Phase separation performance demonstrated during previous bench-scale power plant slipstream operations
 - Efficient phase separation based on static settling
 - Level of liquid-liquid interface automatically stabilizes based on a static pressure balance
- Design modifications/upgrading learned from previous work
 - Critical geometric parameters (e.g., h₁/h₂ and h₃) optimized for solvent/process conditions
 - Structures (e.g., coalescence baffles) considered to minimize emulsion layer



Lab-Scale Phase Separator







Illustration of Phase Separation

Pilot-Scale (2.5 TPD) Separator in this Project


Initial Techno-Economic Analysis: Process Energy Performance




Initial Techno-Economic Analysis: Cost Analysis

CO₂ capture cost with BiCAP:

- □ At scale of 100,000 TPY: \$82/tonne (~27% lower than MEA)
- At average WTE plant size in the US (~330,000 TPY): \$57.8/tonne; at 1,000,000 TPY scale: \$42.26/tonne




Capture cost vs. plant size (All costs in December 2018 dollars)



WTE plants in the US

(Data source: Michaels & Krishnan. 2018 Directory of Waste-to-Energy Facilities. Energy Recovery Council.)

Initial Life Cycle Analysis (LCA)



System boundary for a cradle-to-gate LCA for WTE with CCS in the base case with electricity generation only

(Note: Plant construction was not considered in this Initial LCA as the construction phase and raw materials don't dominate in LCA. However, they will be included in the Final LCA)


WTE without CCS has low carbon footprint of <u>+168</u> <u>kg CO₂-e /tonne of MSW</u> because of high biogenetic carbon (i.e., ~61%) in MSW

WTE with BiCAP-CCS is BECCS, with net negative emissions of <u>-665 kg CO₂-e /tonne of MSW</u>

5. Plans for Future Work: in This Project

	Secure the Host Site
	Obtain environmental permits
Remaining of BP1	Complete 2.5 TPD detailed engineering design
(by 4/30/24)	Obtain quotes/bids for all ISBL and OSBL equipment;
	Obtain quotes/bids for construction/install and a construction contractor is selected
BP2	Purchase all equipment
	Complete the pilot system installation
(5/1/24-1/31/26)	Conduct pre-commissioning and commissioning of the pilot system
	Parametric testing (~3-month);
BP3 (2/1/26-1/31/27)	2-month continuous testing
	Complete evaluations (TEA, LCA, EH&S, etc.)

Plans for Future Work: Next Stage Development after This Project




Summary

- □ WTE combustion process and flue gas conditions (e.g., 6-12 vol% CO₂ concentration) are comparable to those of coal-fired power plants, making them viable sources for CCS applications
- Learnings from previous testing/operations applied to the pilot system design:
 - > Design of pilot process/equipment and selection of materials/parts updated/improved
 - > Operational reliability, system flexibility, and weather conditions taken into consideration
 - Environmental controls incorporated
- □ Initial TEA shows that BiCAP for WTE is advantages to the conventional technology (MEA):
 - Parasitic power loss reduced by ~38%;
 - \succ CO₂ capture cost reduced by ~27%

WTE has low carbon footprint and is a promising source for BECCS. Initial LCA shows that BiCAP for WTE results in significantly negative carbon emissions

Appendix 1. Organization Chart



Appendix 2. Gantt Chart

0	Task Name	Start	Finish
1	Task 1.0 – Project Management and Planning.	2/1/23	1/31/27
2	Subtask 1.1 – Project Management Plan.	2/1/23	1/31/27
3	Milestone a: Updated Project Management Plan Submitted.	2/28/23	2/28/23
4	Subtask 1.2 – Technology Maturation Plan.	2/1/23	1/31/27
5	Milestone b: Initial Technology Manturation Plan Submitted.	4/30/23	4/30/23
6	Milestone c: Host Site Agreement.	10/27/23	10/27/23
7	Milestone n: Final Technology Manturation Plan Submitted.	10/30/26	10/30/26
8	Task 2.0 – Design of the Pilot Scale BiCAP System.	2/1/23	4/30/24
9	Subtask 2.1 – Site Design Basis and Initial Test Plan.	2/1/23	4/30/23
10	Subtask 2.2 – Basic Engineering Design ISBL.	3/1/23	6/15/23
11	Subtask 2.3 –Basic Engineering Design OSBL.	3/1/23	6/15/23
12	Subtask 2.4 – Detailed Design ISBL.	6/16/23	11/30/23
13	Subtask 2.5 – Detailed Engineering OSBL.	6/16/23	11/30/23
14	Subtask 2.6 – HAZOP Review.	12/1/23	12/15/23
15	Subtask 2.7 – Constructability Review.	12/16/23	
16	Subtask 2.8 – Solvent Procurement and Logistics Plan.	12/16/23	
17	Subtask 2.9 – Environmental permitting and compliance.	2/1/23	1/31/24
18	Subtask 2.10 – Host Site Agreement.	2/1/23	7/31/23
19	Subtask 2.10 – Host Site Agreement. Subtask 2.11 – Equipment Bid/Quote Solicitation.	12/1/23	4/30/24
20	Milestone d: Equipment specs and detailed ISBL/OSBL design completed and reviewed	1/31/24	1/31/24
21	Task 3.0 – Initial Techno-Economic Analysis (TEA) and Life Cycle Analysis (LCA).	3/1/23	9/30/23
22	Subtask 3.1 – Initial Techno-Economic Analysis (TEA).	3/1/23	9/30/23
23	Subtask 3.2 – Initial Life Cycle Analysis (LCA).	3/1/23	9/30/23
24	Milestone e: Initial TEA submitted	9/30/23	9/30/23
24	Milestone f: Initial LCA submitted	9/30/23	
25			9/30/23
20		4/30/24	4/30/24
	Task 4.0 – Equipment Procurement and Fabrication.	5/1/24	1/31/25
28	Subtask 4.1 – ISBL Procurement.	5/1/24	1/31/25
29	Subtask 4.2 – OSBL Procurement.	5/1/24	1/31/25
30	Subtask 4.3 – Other ISBL Procurement and Fabrication.	5/1/24	1/31/25
31	Subtask 4.4 – Other OSBL Procurement and Fabrication.	5/1/24	1/31/25
32	Milestone g: All equipment procurement and fabrication completed	1/31/25	1/31/25
33	Task 5.0 – Site Preparation and Foundation for Installation.	10/1/24	1/31/25
34	Task 6.0 – Plant Construction and Installation.	2/1/25	11/30/25
35	Subtask 6.1 – Module and Equipment Installation.	2/1/25	6/30/25
36	Subtask 6.2 – Onsite Construction and System Integration.	7/1/25	8/31/25
37	Subtask 6.3 – OSBL Onsite Construction and Tie-ins.	7/1/25	11/30/25
38	Milestone h: Engineering-scale capture unit construction & install completed	11/30/25	11/30/25
39	Task 7.0 – Pre-commissioning, Commissioning and Test Plan.	12/1/25	1/31/26
40	Subtask 7.1 – Pre-Commissioning.	12/1/25	12/31/25
41	Subtask 7.2 – Commissioning.	1/1/26	1/31/26
42	Subtask 7.3 – Finalize Test Plan.	1/1/26	1/31/26
43	Milestone i: Shakedown and commissioning of the engineering-scale capture system comple	1/31/26	1/31/26
44	Decision Point B: Pilot system meets design specs and ready for testing	1/31/26	1/31/26
45	Task 8.0 – Start-up and Operational Tests.	2/1/26	2/28/26
46	Task 9.0 – Operations and Testing.	3/1/26	7/31/26
	Milestone j: Continuous testing of the engineering-scale capture system for 2 months	7/31/26	7/31/26
47	Task 10.0 – Analysis of Test Campaign Results	6/1/26	8/31/26
47 48		5/1/26	10/31/26
48	Task 11.0 – Technology Environmental Health and Safety (EH&S) Risk Assessment.		-,,
48 49	Task 11.0 – Technology Environmental Health and Safety (EH&S) Risk Assessment. Milestone k: Technology EH&S submitted		10/31/26
48 49 50	Milestone k: Technology EH&S submiitted	10/31/26	10/31/26
48 49 50 51	Milestone k: Technology EH&S submiitted Task 12.0 – Final Techno-Economic Analysis (TEA) and Life Cycle Analysis (LCA).	10/31/26 2/1/26	10/31/26
48 49 50 51 52	Milestone k: Technology EH&S submiitted Task 12.0 – Final Techno-Economic Analysis (TEA) and Life Cycle Analysis (LCA). Subtask 12.1 – Final Techno-Economic Analysis (TEA).	10/31/26 2/1/26 2/1/26	10/31/26 10/31/26
48 49 50 51 52 53	Milestone k: Technology EH&S submiitted Task 12.0 – Final Techno-Economic Analysis (TEA) and Life Cycle Analysis (LCA). Subtask 12.1 – Final Techno-Economic Analysis (TEA). Milestone I: Final TEA submitted.	10/31/26 2/1/26 2/1/26 10/31/26	10/31/26 10/31/26 10/31/26
48 49 50 51 52	Milestone k: Technology EH&S submiitted Task 12.0 – Final Techno-Economic Analysis (TEA) and Life Cycle Analysis (LCA). Subtask 12.1 – Final Techno-Economic Analysis (TEA).	10/31/26 2/1/26 2/1/26	10/31/26 10/31/26

