

# Sand Thermal Energy Storage (SandTES) Pilot Design - DE-FE0032024

FECM / NETL

Spring R&D Project Review Meeting

Scott Hume  
Technical Executive

EPRI

20<sup>th</sup> April 2023



# Sand Thermal Energy Storage (SandTES) Pilot Design



- **Phase I**

- **Awarded:** 03/01/2021
- **Funding:** \$249k
- **Timeline:** 03/01/2021–02/28/2022

- **Phase II**

- **Awarded:** 03/01/2021
- **Funding:** \$995k
- **Timeline:** 09/01/2022–08/31/2023

- **Site Host:** Southern's Plant Gaston

- **Team:** EPRI (prime), Andritz, CDM Smith, Southern Company, and Technische Universität Wien (TUW)

## Objectives

**Phase I:** Perform a feasibility conceptual study on the integration of a 10 MWhe SandTES system to Southern's coal-fired Plant Gaston.

**Phase II:** Perform a pre-front-end engineering and design for a next-step pilot at Plant Gaston. By enacting the pilot, SandTES will advance to Technology Readiness Level (TRL) 6 and enable commercial readiness by 2030.

# SandTES Overview

## How It Works:


Heat from a thermal plant or electricity transferred to and from sand in a counter-current bubbling-bed heat exchanger to generate steam for a steam turbine generator.

## Benefits:

- Low-cost material with high availability: \$46/tonne
- Small plant footprint
- System inertia
- Zero fire risk

## Challenges:

- Heat transfer process is more complex with a solid material
- Requires extensive solids handling equipment that may introduce reliability issues



*Courtesy of Technische Universität Wien*

## Applications:

Integration with existing thermal power plants or pumped heat energy storage systems

## Vital Statistics

**AC RTE:** 35–45%

**TRL:** 5


**Life:** 30 years

**Largest Pilot:** 280 kWth

# SandTES Heat Exchanger Operation

Sand is mildly fluidized


Sand flows countercurrent



Sand is not elutriated

Heat transfer enhancement

# Overall System Operation



# Phase II Goals



- Fit into the existing infrastructure and footprint for the Concrete TES (CTES)  
→ *Proposed concept fits seamlessly, reducing risk and cost – a significant portion of the next-step pilot cost would have been constructing infrastructure (>\$2.5M)*
- Large enough to advance SandTES to TRL 6 → *1 MWe with 10 hours duration was chosen to achieve TRL 6. This is a scale up by factor of ~10. 10 hours was chosen to illustrate the capability to go to longer durations.*
- Two tank or four tank? → *Two-tank design chosen to reduce costs and complexity and fits with most of the commercial designs as well.*
- Keep costs under \$5M → *Goal as stated in the bid*

**Goal: Develop a pilot design with the highest chance of success**



# Phase II Tasks



1. **Project Management and Planning:** Monitor and control the project and project reporting and review needs for the next-step pilot.
2. **Complete a Pre-FEED Study:** Detailed design effort for the integration of SandTES to the designated host site, Plant Gaston, at 10-MWhe scale, including AACE Class 4 capital costs and performance estimates.
3. **Update the Phase I Technoeconomic Study:** Update on the cost and performance for commercial-scale applications of SandTES integrated with a thermal power plant for several markets.
4. **Update the Phase I Technology Gap Assessment:** Update based on learnings from the pre-FEED study on potential gaps of SandTES and how they will be addressed to be commercial by 2030.
5. **Complete an Environmental Information Volume:** Compilation of an Environmental Information Volume (EIV) for the site, in preparation for the National Environmental Policy Act (NEPA) process.
6. **Update the Technology Maturation Plan:** Update the technical review of the technology readiness level (TRL) for the system and the plan to advance it through TRL 9, commercial readiness.
7. **Update the Commercialization Plan:** Update the plan for commercializing SandTES based on the evolving energy storage market.


**Seven tasks in the one-year project**

# Project Org Chart



NATIONAL  
ENERGY  
TECHNOLOGY  
LABORATORY




DOE-NETL  
Project Officer  
Jason Hissam






# Existing Site and Proposed Pilot

- Concrete TES (CTES) testing underway this year
- CTES modules will be removed, steam supply and condensate management infrastructure will be available for the SandTES installation



**SandTES pilot system will utilize existing test site**

# Interface with Existing System



- Electrical panel confirmed to support SandTES pilot loads:
  - Bucket elevator
  - Fluidization fan
  - Damper actuators
- Existing CTES control system will be removed, SandTES dedicated system will be installed

**Main steam and condensate lines are only HP interfaces**

PERMISSIVE OVERIDES THE VALVE CLOSED, HARDWIRED DIGITAL INPUTS TO THE PLANT DCS PROVIDE VALVE FULLY OPENED AND FULLY CLOSED STATUS.

- MASS STEAM FLOW IS PROVIDED AS A HARDWIRED ANALOG OUTPUT TO THE PLANT DCS IN KUBARK ENGINEERING UNITS.
- 304 SS 80 SCH 40 DRAIN LINE, FIELD ROUTE TO SAFE LOCATION.
- 8" PIPING TO 80 SCH 80.
- 12" SCH 130 SURVE TO BE ATTACHED TO SURVEY INLET FLANGE.
- AS3-8 SCH 80 DRAIN LINE, FIELD ROUTE TO SAFE LOCATION.

NOTE 1: HPS1 (0001) HPS2 (0002)

NOTE 2: HPS1 (0001) HPS2 (0002)

NOTE 3: HPS1 (0001) HPS2 (0002)

NOTE 4: HPS1 (0001) HPS2 (0002)

NOTE 5: HPS1 (0001) HPS2 (0002)

NOTE 6: HPS1 (0001) HPS2 (0002)


FROM D-401

DEMOT PER PROJECT 22-4141

TOYFROM D-401 HPS1 FROM/TO HTX102


Existing from CTES project

# Interfacing Condensate System




Existing from CTES project

# Process Operations – Charging



**Supercritical steam condensed, cooled, and stored**

# Process Operations – Discharging




**Generated steam measured and disposed**



# SandTES Pilot Detail


- System is charged using supercritical steam from Gaston Unit 5
- Sand from cold silo is fed into heat exchanger
- Hot sand exits exchanger and drops down to feed chute for bucket elevator
- Sand is lifted to the top of hot silo and falls in by gravity



**Compact design developed to fit existing site**

# Pilot Plant Design Detail

- 2.5 MWth system (1 MWe eq.)
- Charges using full pressure steam from Unit 5 (3500 psig/1000°F)
- Sand stored at 960°F
- Condensate cooled and stored locally for discharge
- Discharged at supercritical pressure and 915°F
- Split needed to balance sand/water heat capacity through water-steam conversion



# Pilot Capital Cost Summary

Item	Amount
Structural	\$140,000
Electrical	\$215,000
Mechanical	\$1,039,000
Engineering	\$181,000
Construction Management	\$139,000
Contractor OH&P	\$257,000
TUW Equipment (fluidized-bed heat exchanger)	\$1,000,000
<b>Total Costs</b>	<b>\$2,971,000</b>

Quotes from: Advance Tank (silos) and Materials Handling Equipment Company (sand material handling equipment)

# Environmental Information Volume

- Draft completed March 2023
- Information collected:
  - Land Use No change
  - Atmospheric Low risk
  - Hydrologic NPDES permit
  - Geologic/Soil Developed
  - Wildlife Low risk
  - Socioeconomic Low Income
  - Historic/Cultural Developed
  - Visual Resources Industrial
  - Health and Safety Factors Low risk
  - Solid and Hazardous Wastes Low risk



# Remaining Tasks



- Conclude Pre-FEED Activities
- Update the Commercial Design and Costs
- Update Technology Gap Assessment
- Update the Technology Maturation Plan
- Update the Commercialization Plan
- Final Report – August 2023



# Q & A



# Thank you!

**Scott Hume | Technical Executive | Advanced  
Generation & Bulk Energy Storage**

**[shume@epri.com](mailto:shume@epri.com)**

Electric Power Research Institute | [www.epri.com](http://www.epri.com)  
1300 West W.T. Harris Boulevard | Charlotte, NC  
28262-8550 USA



# Acknowledgement and Disclaimer



## Acknowledgement

This material is based upon work supported by the Department of Energy under DE-FE0032024.

## Disclaimer

"This presentation was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof."

A blue-tinted photograph of four people standing in a row. From left to right: a man with curly hair and glasses wearing a lab coat; a man with glasses wearing a lab coat; a woman wearing a hard hat and a lab coat; and a man with glasses and a beard wearing a button-down shirt. The text 'Together...Shaping the Future of Energy®' is overlaid in white in the center.

**Together...Shaping the Future of Energy®**