

# ION Novel Solvent System for CO<sub>2</sub> Capture DE-FE0013303

Alfred “Buz” Brown, PhD  
ION Engineering

.....  
2015 NETL CO<sub>2</sub> Capture Technology Meeting



# PROJECT OVERVIEW

---

# Original Project: DE-FE0013303 ION Solvent System for CO<sub>2</sub> Capture



- 45 Month Project (Oct. 2013 – Jun. 2017)
- Design, Build and Operate 0.5 MW Pilot at NPPD Gerald Gentleman Station in North Platte, Nebraska
- \$20.2M Total Project Funding
  - \$15.0M DOE
  - \$5.2M ION and Partners

## Original Project Partners:

---



**Nebraska Public Power District**  
*Always there when you need us*



**SULZER**

**Optimized Gas Treating**. Inc.


## Overall Objective

Using ION's proprietary advanced solvent demonstrate progress towards DOE's targets:

- 90% capture
- 95% purity
- $\leq$  \$40/tonne




# Project Scope Change




- **Host Site Selection**
  - Nebraska Public Power District
  - National Carbon Capture Center
    - Pilot Bay 2 – ION Slipstream Unit (ISTU)
    - Existing NCCC Pilot Slipstream Test Unit (PSTU)

# Scope Changes: Key Tasks


## Original Project Scope



## Revised Scope: PSTU



# Current Project Participants & Roles




# TECHNOLOGY OVERVIEW

---

# Innovation

*ION has developed a patented solvent technology that produces a more efficient & lower cost way to capture CO<sub>2</sub> than traditional methodologies*



# The ION Advantage


ION's proprietary technology has shown the following improvements

## Solvent Performance

- Increased CO<sub>2</sub> Solubility
- Increased Solvent Kinetics
- Increased Solvent Working Capacity
- Decreased Regeneration Energy

## Overall Impact

- Lower CAPEX
- Lower OPEX
- Lower Parasitic Load on the power plant



# BUDGET PERIOD 1 – RESULTS

---



# Budget Period 1 – Results

Task #	Task Description	Key Objectives	Accomplishments
1	Project Management	<ul style="list-style-type: none"> <li>Coordinate and plan project activities</li> <li>Maintain Budget, Schedule, Task Reviews, and Costs</li> </ul>	<ul style="list-style-type: none"> <li>PMP and related tasks were updated throughout project</li> <li>Weekly progress meetings held for Slipstream activities</li> </ul>
2	Initial Slipstream Project Reviews	<ul style="list-style-type: none"> <li>Technology EH&amp;S Risk Assessment</li> <li>Initial Techno-Economic Analysis</li> </ul>	<ul style="list-style-type: none"> <li>Initial EH&amp;S Assessment completed by Hellman &amp; Associates</li> <li>Initial TEA completed and accepted by DOE</li> </ul>
3	Site Selection & Permitting	<ul style="list-style-type: none"> <li>Finalize host site selection</li> <li>Obtain necessary permits of pilot construction &amp; operation</li> </ul>	<ul style="list-style-type: none"> <li>Host site selection process had two key decision points</li> <li>Final host site determined to be PSTU at NCCC</li> </ul>
4	Final Pilot System Design	<ul style="list-style-type: none"> <li>Final Pilot System Design</li> <li>Cost to Build System</li> </ul>	<ul style="list-style-type: none"> <li>Final Design Package for ION Built Slipstream Unit at NCCC completed</li> <li>Final Design Package for PSTU modifications at NCCC completed</li> </ul>

# INITIAL TECHNO-ECONOMIC ANALYSIS

---

# Initial Techno-Economic Analysis Basis




- Perform bottoms up simulation of ION solvent for economic analysis
- Modeling Platform – ProTreat<sup>®</sup>, Optimized Gas Treating
  - ION specific software package developed by OGT in collaboration with ION
  - ProTreat<sup>®</sup> software provides true rate based simulation package for chemically and physically reactive systems.
- Design Basis
  - 550 MWe net output
  - 90% CO<sub>2</sub> Capture
  - Per DOE Case 11/12 & QGESS Guidelines, July 2014

# The ION Advantage

ION's proprietary technology has shown the following improvements

## Using DOE's Prescribed Methodology, ION's Advanced Solvent Demonstrated:

- 47% Decrease in Capital Cost
- 28% Decrease in Regeneration Energy
- 27% Decrease in CO<sub>2</sub> Capture Cost



# BUDGET PERIOD 2 - PROGRESS

---

# Budget Period 2 – Task Overview



Task #	Task Description	Key Objectives	Progress
1	Project Management	<ul style="list-style-type: none"> <li>• Coordinate and plan project activities</li> <li>• Maintain Budget, Schedule, Task Reviews, and Costs</li> <li>• On-Boarding of Personnel</li> </ul>	<ul style="list-style-type: none"> <li>• Regular meetings with project team, NCCC, and DOE</li> <li>• ION Personnel needed for PSTU Testing have been on-boarded</li> </ul>
5	Host Site Preparation	<ul style="list-style-type: none"> <li>• Modifications necessary to PSTU</li> <li>• ION Solvent Delivery</li> <li>• Installation of mobile lab</li> </ul>	<ul style="list-style-type: none"> <li>• Complete June 2015</li> </ul>
6	Operational Preparation & Shakedown	<ul style="list-style-type: none"> <li>• Develop Procedures for Operations</li> <li>• Develop Test Plans</li> <li>• Pilot System Commissioning &amp; Shakedown Testing</li> </ul>	<ul style="list-style-type: none"> <li>• Complete June 2015</li> </ul>
7	ION Solvent Testing	<ul style="list-style-type: none"> <li>• Solvent Testing on PSTU at NCCC</li> </ul>	<ul style="list-style-type: none"> <li>• PSTU Testing Start June 22, 2015</li> </ul>
8	Data Acquisition, Storage & Analysis	<ul style="list-style-type: none"> <li>• Installation of Data Acquisition Systems</li> <li>• Data Acquisition &amp; Analysis</li> <li>• Solvent lifetime testing with SINTEF</li> </ul>	<ul style="list-style-type: none"> <li>• Data analysis of PSTU data on-going throughout testing</li> <li>• SINTEF project to begin Q3</li> </ul>
9	Decommissioning	<ul style="list-style-type: none"> <li>• Removal of ION related equipment</li> </ul>	<ul style="list-style-type: none"> <li>• N/A</li> </ul>
10	Final Systems Analysis	<ul style="list-style-type: none"> <li>• Final Techno-Economic Analysis</li> <li>• Final EH&amp;S Risk Assessment</li> </ul>	<ul style="list-style-type: none"> <li>• N/A</li> </ul>

# Milestones for Budget Period 2



#	Milestone	Target Completion Date	Completion Date
1	PSTU Modifications Complete	5/15/2015	6/15/2015
2	ION Proprietary Solvent Delivery	5/29/2015	4/29/2015
3	Pre-Startup Safety Review	5/29/2015	6/16/2015
4	Pilot System Shakedown Complete	6/12/2015	6/20/2015
5	ION Solvent Testing Complete	9/30/2015	
6	Final TEA and EH&S Risk Assessment	2/26/2016	
7	Solvent Performance & Stability Assessment	2/26/2016	
8	Decommission & Dismantle	11/27/2015	
9	Final DOE Report & Presentation	3/31/2016	



# Revised Project Schedule



ION Engineering CO2 Capture Slipstream Project Schedule		Budget Period 1												Budget Period 2																		
		2013			2014									2015									2016									
		Q1			Q2			Q3			Q4			Q5			Q1			Q2			Q3			Q4			Q5			
		O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	
Task	Description																															
1	Project Management																															
<b>Budget Period 1</b>																																
2	Initial Slipstream Project Review																															
3	Site Selection & Permitting																															
4	Final Pilot & Systems Design Package																															
<b>Budget Period 2</b>																																
5	Host Site Preparation																															
6	Operational Preparation & Shakedown																															
7	ION Solvent Testing																															
8	Data Acquisition, Storage & Analysis																															
9	Decommissioning & Dismantle																															
10	Final Systems Analysis																															

# DOE Slipstream BP2 Cost Summary



Source	Budget Period 1 (Oct 2013 – Dec 2014)	Budget Period 2 (Jan 2015 – Mar 2016)	New Scope Budget Total	Original Project Budget Total	Difference
<b>DOE Funding</b>	\$ 3,548,773	\$ 5,167,440	\$ 8,716,213	\$ 15,000,000	(\$6,283,787)
<b>Cost Share</b>	\$ 1,336,755	\$ 845,560	\$ 2,182,315	\$ 5,194,044	(\$3,011,729)
<b>Total Project</b>	<b>\$ 4,885,528</b>	<b>\$ 6,013,000</b>	<b>\$ 10,898,528</b>	<b>\$20,194,044</b>	<b>(\$9,295,516)</b>

# NCCC PSTU TESTING UPDATE

---

# PSTU Testing Preparation

- ION Solvent Delivered
- PSTU Modifications Complete
  - Mobile Lab Installation
  - Process Modifications
- Analytical Lab Technicians Onboarded and Trained
- Data Acquisition Systems Implemented and Tested
- Testing Begins: 6/22/15
  - Parametric Testing
  - 1,000 hour Steady-State



# ION Solvent Testing

- **Parametric Testing Parameters**
  - Solvent Flow Rate
  - Heat Rate
  - Flue Gas Flow Rate
- **1,000 hr Steady State Test**
  - Optimized Conditions Based on Parametric Testing



# NCCC PSTU Test Plan

## Parametric Tests (24 hour Holds, 3 Groups, 3 Parameters, 4-5 Set points)

### A. Thermosiphon Flow Testing & Warm –Up

Confirm Mass and Energy Balances

### B. Parametric Group 1 - LG @ 3.0 Adjust Reboiler Steam to Achieve % Capture

1. Parameter 0 - Target CO2 Capture 80%

Data Analysis and Set Point Verification

2. Parameter 1 - Target CO2 Capture 80%

3. Parameter 2 - Target CO2 Capture 90%

4. Parameter 3 - Target CO2 Capture 93%

System Idle and Analysis

### C. Parametric Group 2 - LG @ 2.5

1. Parameter 1 - Target CO2 Capture 80%

2. Parameter 2 - Target CO2 Capture 90%

3. Parameter 3 - Target CO2 Capture 93%

System Idle and Analysis

### D. Parametric Group 3 - LG @ 4.0

1. Parameter 1 - Target CO2 Capture 80%

2. Parameter 2 - Target CO2 Capture 90%

3. Parameter 3 - Target CO2 Capture 93%

System Idle and Analysis

### E. Stability Study

1. Stability Study – Target 1,000 hours

System Idle and Analysis

# NEXT STEPS

---





# Technology Center Mongstad (TCM)

2016

# Preliminary TCM Test Objectives & Timeline



## Project Objectives:

1. Demonstrate ION's Advanced Solvent Technology Exceeds DOE's Performance Goals for 2<sup>nd</sup> Generation CO<sub>2</sub> Capture Technologies: 90% Capture and < \$40/tonne CO<sub>2</sub>
2. Demonstrate Readiness for Large Scale Demonstration by end of 2017

TCM 13 MW Pilot	2015		2016			
	Q3	Q4	Q1	Q2	Q3	Q4
Activities	1.) Resolution of Risks Identified by TCM: Test results from PSTU, and ION/SINTEF Collaboration, 2.) Contract Negotiations, and 3.) Final Approvals from DOE and TCM	Permitting		Test Period 1	TCM Planned Outage	Test Period 2
		Solvent Procurement				
		Test Plan Development, Etc.				



***From the Technical Staff at ION:***

*Nate Brown  
Grayson Heller  
Tyler Silverman  
Greg Staab  
Rene Kupfer  
Reid Brown  
Chuck Panaccione*

*Dan Swanson  
Jenn Atcheson  
Dillon Manzanares  
Trent Hollis  
Troi Bateman  
Taikisha Enwright  
Eric Negrey*

*Jason Bara (Univ.  
Alabama)*


***Thanks to Our Partners:***



**Nebraska Public Power District**  
*Always there when you need us*



**ProTreat**  
The industry's most  
powerful gas treating  
simulation tool.



**TRIMERIC Corporation**



**SINTEF**



# QUESTIONS

---

