A photograph of a modern multi-story office building with a glass facade and a dark grey frame. The building features a prominent sign on the top left that reads "SOUTHERN COMPANY" in white capital letters next to a red logo consisting of a stylized arrow pointing upwards and to the right. The sky is blue with scattered white clouds.

# Development and Demonstration of Waste Heat Integration with Solvent Process for More Efficient CO<sub>2</sub> Removal from Coal-Fired Flue Gas

DE-FE0007525

Project Review Meeting

August 9, 2016

# Heat Integration with 25 MW KM-CDR at Plant Barry

SOUTHERN  
COMPANY

- **Funded by industry consortium**
- **Fully integrated CO<sub>2</sub> capture/compression**
- **Storage in Citronelle Dome**
- **500 metric tons CO<sub>2</sub>/day**



# Project Participants



**Nick Irvin**  
**Jerrad Thomas**



**Tim Thomas**  
**Shintaro Honjo**




**Katherine Dombrowski**  
**Mandi Richardson**  
**Jack Cline**





**Bruce Lani**

# Total Project Budget (\$MM)



- DOE Share
- Cost Share

# Waste heat sources include flue gas and CCS plant streams




# Boiler feed water will be heated with CO<sub>2</sub> Cooler and Flue Gas Cooler



## CO<sub>2</sub> Cooler


Standard heat exchanger

### CO<sub>2</sub> Cooler



## Flue Gas Cooler

MHI proprietary heat exchanger



# Flue Gas Cooler proven on low S coals



Carbon steel tubes in good condition after  
2 years operation at Japanese plant



What happens with higher sulfur coals  
( $>1\%$  S) fired in US?

# Flue Gas Cooler captures $\text{SO}_3$



- Operates downstream of the APH
- Mechanism for removal of  $\text{SO}_3$  from flue gas
  - $\text{SO}_3 (\text{g}) + \text{H}_2\text{O} (\text{g}) \rightarrow \text{H}_2\text{SO}_4 (\text{g})$
  - $\text{H}_2\text{SO}_4 (\text{g}) \rightarrow \text{H}_2\text{SO}_4 (\text{l})$
  - $\text{H}_2\text{SO}_4 (\text{l})$  condenses on fly ash in flue gas and a protective layer of ash on tube bundles
- Flue Gas Cooler tube skin temperature <  $\text{SO}_3$  dewpoint
  - Alkaline species in fly ash (Ca, Na) neutralize  $\text{H}_2\text{SO}_4$
  - Silicates, etc. physically adsorb  $\text{H}_2\text{SO}_4$




# Other benefits of Flue Gas Cooler




- Improve removal of Hg, Se, SO<sub>3</sub> across the ESP
- Reduce AQCS cost
  - Improve ESP performance
  - Improve FGD performance
  - Improve CCS performance
- Potential to simplify boiler/steam turbine cycles
- Improve plant heat rate


# Heat integration eliminates LP heaters 1-3




# Heat integration eliminates LP heaters 1-3



# Heat integration increases plant efficiency



# Heat integration decreases cost of CCS



Analysis per 2010 DOE Cost and Performance Baseline

# Heat Integration Challenges



- Highly integrated systems incorporating waste heat recovery have yet to be demonstrated at any scale in the U.S.
- Overcome skepticism in U.S. by proving system reliability
- Process control during transients/perturbations, which are typical in power plant operations
- Removal performance of specific impurities not yet quantified for varying operating conditions
- Uncertainty around the reliability of the system with higher sulfur fuels ( $> 1\% \text{ S}$ )

# Project Objectives



Quantify tangential benefits

- Better ESP performance
- Increase SO<sub>3</sub>, Hg, Se capture
- Reduce CCS solvent consumption
- Reduce FGD H<sub>2</sub>O consumption


Resolve operational problems of integration



Quantify energy efficiency improvements




# PROJECT = Boiler feed water will be heated with CO<sub>2</sub> Cooler and Flue Gas Cooler







# General Layout




# Flue Gas Cooler Area – Plan View



# Flue Gas Cooler Installed



# CO<sub>2</sub> Cooler General Arrangement



# CO<sub>2</sub> Cooler Installed



# Baseline Performance



## Confirmed heat integration performance

- 240-300 MMBTU/hr heat recovery for 550 MW base plant (Case 9)
- Up to 65% reduction of FGD makeup water

Source	Data collected	Units	w/o HES heat integration	w/ HES heat integration	w/ HES heat integration
			12/16/2015	9/9/2015	9/1/2015
FGC	Flue gas flow rate	scfm	49,998	60,640	60,631
	Flue gas temp FGC inlet	degF	288	323	314
	Flue gas temp FGC outlet	degF	NA	200	186
	Recovered heat	MMBtu/h	NA**	8.66	9.09
CO <sub>2</sub>	Flue gas flow rate*	scfm	73,800	73,800	73,800
	CO <sub>2</sub> removal performance*	%	> 90	> 90	> 90
	BC flow rate	stph	0	38	50
	BC temp CO <sub>2</sub> cooler inlet	degF	NA	128	123
	BC temp CO <sub>2</sub> cooler outlet	degF	NA	167	167
	Recovered heat	MMBtu/h	NA	2.9	4.4
Plant	Boiler Load net	MW	721	783	680
	BC flow rate	stph	0	38	50
	BC feed temp	degF	NA	128	123
	BC return temp	degF	NA	280	264
	Recovered heat	MMBtu/h	NA	11.1	13.6
	Recovered heat for 550 MW base plant	MMBtu/h	NA	244	300

# Impurities Removal Test



## ● Test Conditions

- No FGC 300F: No water flowed through the FGC, the flue gas was not cooled
- FGC 203F + SO<sub>3</sub>: The flue gas was cooled to 203F and SO<sub>3</sub> was injected
- FGC 203F: The flue gas at the FGC outlet was cooled to 203F
- FGC 185F: The flue gas was further cooled down to 185F


## ● Test Methods and Locations

Sampling Location	Sampling Method Analyte
FGC Inlet	US EPA Method 17/Method 29 Particulate Matter and Metals (total)
	IGS/Method 29 Metals (gas-phase)
ESP Inlet	US EPA Method 5 Particulate Matter
ESP Outlet	US EPA Method 5/Method 29 Particulate Matter and Metals (total)
	IGS/Method 29 Metals (gas-phase)

# Impurities Removal Test Results



- Impurities removal is enhanced by the Flue Gas Cooler operation due to operation of the FGC:
  - Native mercury removal by fly ash increased significantly from 22 to >85%
  - ESP Outlet  $\text{SO}_3$  decreased by 40%
  - Selenium removal increased from 95 to 98%
  - No discernable effect due to temperature decrease from 203 to 185F






# Impurities Removal Test Results



## ● SO<sub>3</sub> Injection Inhibits Mercury Capture, No Effect on Selenium or Particulate Matter Due to SO<sub>3</sub> Injection:

- Mercury removal decreased from 93 to 40%
- But removal still higher than without FGC operation
- Selenium removal unchanged
- Particulate matter removal unchanged



# Impurities Removal Summary



- Confirmed ESP performance improvement
  - PM removal: > 99.5%
  - SO<sub>3</sub> removal: less than 0.05 ppm at ESP outlet
  - Hg removal: > 85% w/o SO<sub>3</sub> injection, ~40% w/ SO<sub>3</sub> injection
  - Se removal: > 98%

Condition, Day	Run Number, Day	SO <sub>3</sub> con. at ESP outlet	Percent Removal Across FGC/ESP		
		ppmd at 3% O <sub>2</sub>	PM	Hg	Se
NO FGC 300F	R3-0 Day 2 (12/16/15)	0.03	99.2%	22%	95%
FGC 203F+ SO3	R3-2 Day 1 (12/18/15)	0.04	NM	40%	98%
FGC 203F	R3-1-1 Day 2 (09/24/15)	0.02	NM	>92%	98%
FGC 185F	R3-1-2 Day 2 (09/26/15)	0.02	99.6%	85%	98%

# Durability Test (Preliminary)



- No significant corrosion on tube bundles
  - 4 wks w/o  $\text{SO}_3$  injection, 3 wks w/  $\text{SO}_3$  injection
  - Detailed analysis is in progress



(a) Before operation



(b) October, 2015



(c) January, 2016\*

\*The remaining fly ash can be easily removed by soot-blowers.

# Techno-Economic Analysis



Case		11	12	12a	12b
Plant Configuration		Supercritical PC w/out CCS	Supercritical PC w MEA CCS	Supercritical PC w KM CDR <sup>®</sup> CCS	Supercritical PC w KM CDR <sup>®</sup> CCS w heat integration
Avoided Cost	\$/ton		95.9	78.5	75.0
CO <sub>2</sub> Captured Cost	\$/ton		66.4	59.9	58.8
Cost of Electricity	mils/kWh	80.95	147.27	135.94	133.73
Percent Decrease in COE from Case 12		-	-	7.7%	9.2%

# BP3 completes by December 2016

SOUTHERN  
COMPANY

BP1

- FEED and Target Cost Estimate
- Permitting



BP2

- Engineering, Procurement, Construction



BP3

- Operations
- Field Testing Analysis



# Remaining project work



**Commission**


**June 2015**

**Operations  
and Testing**

**Dec 2015**

**Data Analysis,  
Reporting &  
Decommission**

**Jan 2016 – Dec 2016**

- 
- Data analysis
  - Estimate reduction of power penalty
  - Detailed measurement of tubes corrosion & erosion
  - Reporting

# Summary



- Completed operation & testing
- Confirmed heat integration performance
  - 240-300 MMBTU/hr heat recovery for 550 MW base plant (Case 9)
  - Up to 65% reduction of FGD makeup water
- Confirmed ESP performance improvement
  - PM removal: > 99.5%
  - SO<sub>3</sub> removal: less than 0.05 ppm at ESP outlet
  - Hg removal: > 85% w/o SO<sub>3</sub> injection, ~40% w/ SO<sub>3</sub> injection
  - Se removal: > 98%
- Confirmed no significant corrosion on tube bundles
  - 4 wks w/o SO<sub>3</sub> injection, 3 wks w/ SO<sub>3</sub> injection
  - Detailed analysis is in progress
- Data analysis & reporting will be completed by December 2016

Questions?