

the Energy to Lead

Oxy-Combustion Pressurized Fluidized Bed with Carbon Dioxide Purification

W. Follett
Gas Technology Institute
August 12, 2016

Contact info:

William.Follett@gastechnology.org

818-813-2694

Agenda


- Project Overview
- Background
- Technical Approach / Project Scope
- Progress and Current Status
- Future Plans
- Summary

Phase II Oxy-fired Pressurized Fluidized Bed Combustor (Oxy-PFBC) Overview

Description and Impact

Phase II Description

- Advance Oxy-PFBC technology to TRL 6 through pilot testing
- Budget: \$19.1M (\$12M DOE funding)
- Period of Performance: 33 months (7/1/2014 - 3/31/2017)
- Impact: Exceed DOE Goals of >90% CO₂ capture with no more than 35% increase in cost of electricity



Team Members and Roles

- **Gas Technology Institute (GTI)** – Lead, PFBC technology
- **Linde, LLC** – Gas supply, CPU technology, HEX design
- **CanmetENERGY** – Pilot plant test facility and test support
- **Alstom** – PFBC design support and commercialization partner
- **Pennsylvania State University (PSU)** – Fuel & limestone testing, agglomeration model development
- **Electric Power Research Institute (EPRI)** – End user insight, review of process and cost modeling
- **Utility End User - TBD** – End user insight, demo plant site and demo plant design support

Project Objectives

- Assess the components of the system designed in Phase I to confirm scalability, performance, and cost
- Test the system at subscale pilot facility to evaluate system performance and operability
- Develop algorithms to model the components and system for scale-up
- Use the validated models to predict commercial scale cost of electricity
- Develop Phase III project plan, risk mitigation status and TRL advancement, and identify partners and sites for 30-50 MWth plant

Schedule

Tasks	Year 1	Year 2	Year 3
Program Management	Final Report		
Component testing	Cold Flow Test	Component Tests	
Design	Pilot Design	Demo Plant Pre-FEED Design	Material & TRL Evaluation
Analysis		MFIX Modeling	
Pilot Test	Go/No Go Decision Gate for Testing	Pilot Fab	Pilot Testing
Commercialization Plan	Demo and Commercial Plant Economics		Permit Risk Assessment
			TRL 6 Demonstrated

Agenda

- Project Overview
- **Background**
- Technical Approach / Project Scope
- Progress and Current Status
- Future Plans
- Summary

Oxy-PFBC Technology Overview

INNOVATION

- High power density reactor for coal-fired plants with CO₂ capture
 - In-bed heat exchanger for ultra-compact combustor
 - Elutriated flow removes ash and sulfur prior to CO₂ recycle
 - 1/3 the size and half the cost of traditional boiler

BENEFITS


- Produces affordable electric power with near zero emissions
- Produces steam for heavy oil recovery using low value feedstock (petcoke, coal, biomass)
- Produces pure CO₂ for Enhanced Oil Recovery (EOR)

MARKETS

- Electric power generation with CO₂ capture, including CHP
- Heavy oil production (once-through steam)
- Light oil production (CO₂ floods)


STATUS

- Long-life, in-bed heat exchangers demonstrated in 1980s
- Two active DOE contracts
- Next step: TRL 6 by Spring 2017 with Pilot scale (1 MWth) testing




Commercial Scale PFBC Concept

Heritage Rocketdyne
Test Facility that
Demonstrated
Long Life In-bed Heat
Exchanger



Phase 1 Economic Analysis Results




- PFBC system provides affordable COE with additional upgrade paths
- No net increase in COE for CO₂ prices/credit > \$30/ton, or \$18/ton with SCO₂

Agenda


- Project Overview
- Background
- **Technical Approach / Project Scope**
- Progress and Current Status
- Future Plans
- Summary

Technical Approach




- **Success Criteria:** Provide knowledge for target operating conditions and design features for the demonstration and commercial scale units. Examples:
 - Use test data to calibrate models for combustion, bed stability and heat removal, enabling a trade of bed height and staging strategy for commercial plants
 - Pressurized staged oxy-combustion system operation is characterized to develop operability criteria and scaled-up system requirements

Risks for Commercial System Development



Risks/mitigation

- 1) Reaction chemistry is too fast/slow
Mitigation: Coal and sulfation reaction testing, Pilot plant testing
- 2) Bubbling bed fluidizing velocity inappropriate or unstable
Mitigation: Cold flow fluidized bed testing, Pilot plant testing
- 3) In-bed HEX erosion/corrosion shortens life
Mitigation: Cold flow fluidized bed testing & CFD analysis, Pilot plant testing
- 4) Flue Gas does not meet emissions or pipeline specs
Mitigation: Pilot plant testing
- 5) Pulverization and drying of coal lowers efficiency by using too much CO₂ or heat
Mitigation: Use waste heat for drying
- 6) Inert particles change size over time leading to inoperable conditions
Mitigation: Pilot plant testing and analysis
- 7) Corrosion in convective HEX or recycle gas due to exceeding acid dewpoint limits
Mitigation: Pilot plant testing and analysis



Agenda

- Project Overview
- Background
- Technical Approach / Project Scope
- **Progress and Current Status**
- Future Plans
- Summary

Significant Accomplishments


- Completed coal reactivity tests
 - Kinetics model validated, supports performance predictions
- Agglomeration model developed and validated
 - Predictions indicate minimal risk of agglomeration
- Completed pressurized elutriation testing
 - Quantified impact of elevated pressure on residence time; Sufficient time for complete carbon burnout
- Completed pre-FEED design
- 1 MWth pilot construction underway at CanmetENERGY
 - Major equipment installed
 - Gas cleanup skids design complete, fabrication underway
 - Component commissioning started

Testing and analysis results support performance predictions

Coal Kinetics Testing Approach

- Pressurized fluidized bed oxy-combustion coal reactions with gas evolution data
 - CO, CO₂, temperature
 - Flow CO₂ and O₂ in specified ratio
 - Measure time for gas to return to initial concentration
- Reaction rate determined from exit gas composition versus time


PSU Test Rig Schematic




PSU Test Rig




Coal Kinetics Testing Results



T=800C, P=8 bar, 7.2% O₂



T=850C, P=8 bar, 7.5% O₂




T=875C, P=8 bar, 16% O₂

- GTI coal reactivity models anchored with PSU test results
 - Test results validate GTI coal kinetics models at expected pilot test operating conditions; Reasonable prediction of burnout time

Reduced the risk of reaction kinetics driving combustor temperatures outside of operational limits, and validated residence time requirements

Agglomeration Model Results




Validation Results - Model based on FactSage/MFIX

Bed temperature (°C)	Superficial gas velocity (m/s)	Particle diameter (µm)	Defluidization time (h)	Defluidization time obtained from model (h)
800	0.25	425–500	15.36	13.9
850	0.25	425–500	7.23	8.0
900	0.25	330–355	7.22	6.9

Predictions indicate low risk of agglomeration at planned operating conditions

Pressurized Elutriation Testing

- **Objective:** Determine effect of pressurization on fine particle elutriation rates and residence time
- **Approach**
 - Continuous injection and capture of fine particles (fuel)
 - For operations at $P > 1$ bar, the fluidization gas is recycled via a centrifugal compressor with a variable speed drive
 - Each filter contains interchangeable filter bags to measure entrainment rate




Parameter	Value
Column Diameter	0.15 m (6 inch)
Fluidization Section Height	2.95 m
Column Material	Stainless Steel
Gas Type	Air
Gas Velocity Tested	1.5-2.5 U_{mf}
Gas Pressure Tested	1, 6, 9, 12 bar
Gas Temperature Tested	$24 \pm 1^\circ\text{C}$
Inert bed material surrogate	Glass beads ($\rho = 2500 \text{ kg/m}^3$)
Particle size distribution	0.8-1.2 mm
Coal surrogate (fines)	Glass beads ($\rho = 2500 \text{ kg/m}^3$)
Particle size distribution	30-158 μm
Fines feeding rate	5.9 kg/h
Inert Bed Static Height	0.50 m
L/D	3.3
Fluidization Time	28 minutes

Pressurized Elutriation Test - Results


- Steady state entrainment is reached by approximately 8 min
- 3 entrainment rate measurements are done at 8, 18 & 28 min
- Mass of fines in the bed (m_{FB}) is measured by capturing the entrained fines for 5 min after shutting off the feeder
- Fines residence time in the bed: $\theta = m_{FB} / \dot{E}$ (\dot{E} is the entrainment rate at steady state)

Conclusions


- Effect of gas velocity, operating pressure, and presence of a tube bank on the fines residence time in the bed was determined
 - **Increase in pressure decreased the fines residence time with tube bank present**
 - The presence of tube bundle only augmented residence time of the larger particle while that of smaller particles on average remained similar.
 - An increase in gas velocity decreased the fines residence time
 - Presently collecting data where effect of pressure is determined by keeping the $U-U_{mf}$ constant.



1.9 U_{mf} – 5.9 kg/h – Tube Bank present
6 bar vs. 12 bar (cross hatch)




6 bar – 1.9 U_{mf} – 5.9 kg/h
With (cross hatch) vs. without tube bank



1 bar – 5.9 kg/h – No Tube Bank
1.5 U_{mf} (cross hatch) vs. 1.9 U_{mf}

CO2 Purification Unit (CPU) and Heat Recovery System

- Detailed engineering & procurement of CO2 purification unit for pilot completed
 - Process Description and PFD
 - P&IDs and equipment layout
 - 3-D model of CPU
 - Piping and structural design
 - Factory testing of distributed control system, control logic and display graphics
- Fabrication of skid sub-assemblies are in progress in Linde's Port of Catoosa facility
- DCC and LICONOX columns and other equipment shipped to Canmet in Ottawa. All skids expected to be shipped by Oct. 2016.



CPU equipment enables reduced cost relative to traditional cryogenic units


**Engineering and procurement of CPU completed;
Skid assembly is in progress**

CPU Sub-systems

Process simulation for pilot confirms that all critical systems can achieve target performance

System	TRL	Target Performance	Achieved
DCC	6	Complete Removal HCl Temperature <60deg C	
LiCONOX	5	> 90% Nox removal >95% SOx removal	
De-OXO	5	<100 ppm O2	

Flue Gas Feed	
Temperature (deg C)	230
CO2 (mol%)	66
H2O (mol%)	31
O2 (ppm)	20,000
SOx (ppm)	482
NOx (ppm)	1000
HCl (ppm)	1025



DCC Output	
Temperature (deg C)	60
CO2 (mol%)	94
H2O (mol%)	1.8
O2 (ppm)	29,000
SOx (ppm)	683
NOx (ppm)	1505
HCl (ppm)	0

LiCONOX® Output	
Temperature (deg C)	38
CO2 (mol%)	95.4
H2O (mol%)	0.6
O2 (ppm)	29,000
SOx (ppm)	29
NOx (ppm)	128
HCl (ppm)	0

CO ₂ Product	
Temperature (deg C)	118
CO2 (mol%)	98.4
H2O (mol%)	1.2
O2 (ppm)	100
SOx (ppm)	29
NOx (ppm)	128
HCl (ppm)	0

Pilot Plant Construction


- Enhancement of building utilities (structural, water, electrical, compressed air) complete. Canadian Federal government funding used for all building enhancements.
- All contracts for major equipment awarded
- Pilot plant equipment installation in progress (40% complete) including:
 - Bulk gas supply systems for O₂, N₂, CO₂, and NG
 - Bulk fuel and sorbent handling systems
 - GTI equipment including combustor and pressure vessel, particulate filter, convective heat exchanger
 - Linde direct contact cooler and Liconox™ columns



Pilot Plant Layout & Hardware Progress



Coal & limestone hoppers




CHX2 + pressure vessel



Fly ash filter



PFBC Pressure Vessel



Combustor pool



DCC & Liconox bases

Canada

Natural Resources Canada

Ressources naturelles Canada

gti


Agenda

- Project Overview
- Background
- Technical Approach / Project Scope
- Progress and Current Status
- **Future Plans**
- Summary

Future Plans

➤ Phase II plans

- Fabrication and testing of the pilot scale rig
 - Update performance and techno-economic analysis
 - Material and TRL evaluation
 - Anchor analysis codes
- CFD modeling
- Complete commercialization activities



*1 MWth pilot
scale Oxy-PFBC*


Oxy- PFBC Commercialization Plan

Phase I – 2012 – 2013

Phase II – 2014 – 2017

Phase III – 2017 – 2021


Phase IV – 2020 – 2025



Plan for commercial scale demonstration by 2025

Summary

- Component testing completed and validates performance predictions
- Agglomeration model validated and indicates low agglomeration risk
- 1 MWth pilot plant construction well underway with major equipment installed
- Pilot testing expected to start late this year



Commercial scale
Oxy-PFBC

This material is based upon work funded in-part by the United States Department of Energy under Award Number DE-FE0009448.

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

Neither the prime contractor, its members, nor any person acting on behalf of any of them:

- a. Makes any warranty or representation, express or implied with respect to the accuracy, completeness, or usefulness of the information contained herein.
- b. Assumes any liability with respect to the use of, or for any and all damages resulting from the use of, any information, apparatus, method, or process disclosed in this report; any use of, or reliance on, this information by any third party is at the third party's sole risk.

NETL Program Manager: Robin Ames