A photograph of a modern multi-story office building with a glass facade and a dark frame. The Southern Company logo is visible on the top left of the building. The sky is blue with white clouds.

# Development and Demonstration of Waste Heat Integration with Solvent Process for More Efficient CO<sub>2</sub> Removal from Coal-Fired Flue Gas

DE-FE0007525

Project Review Meeting

July 10, 2012

# Presentation Outline



- Project Overview
- Technology Description and Background
- Technical Approach
- Techno-economic Results
- Summary and Path Forward

# Project Overview

# Project Scope





- Develop viable heat integration methods for CCS
- Integrate a waste heat recovery technology termed Mitsubishi High Efficiency System (HES) into an existing amine-based CO<sub>2</sub> capture process and host coal unit
- Evaluate improvements in the energy performance and emissions profile of the integrated plant

# Work Plan

- A 25-MW High Efficiency System will be designed and installed to operate for 12 months in conjunction with the existing 25-MW MHI KM-CDR CCS pilot process at Southern Company's Plant Barry.
- Waste heat in flue gas and CO<sub>2</sub> will be recovered to preheat a 25 MW slipstream of boiler condensate in the Plant Barry steam cycle.
- A 0.5 MW pilot ESP will be installed to test the tangential benefits of HES.

## High Efficiency System



# Goals



- Quantify energy efficiency improvements to the integrated process.
- Identify and resolve operational and control problems of the integrated plant.
- Assess the flue gas cooler long term deployment in an acid mist environment.
- Quantify the tangential benefits of the HES technology
  - Improved ESP performance
  - $\text{SO}_3$  concentration reduced in existing systems
  - Reduced solvent consumption by reducing impurity load to the  $\text{CO}_2$  capture process island
  - Reduced water consumption in FGD due to lower flue gas temperature at the inlet

# Relevance of Work



- Typical steam systems extract a significant amount of steam from the turbines to preheat boiler feed water
- Heat integration system between boiler and CO<sub>2</sub> plant will reduce LCOE by minimizing the amount of steam extracted for reheating condensate and reduce steam to the CCS plant
- Trace metals and SO<sub>3</sub> in flue gas result in amine solvent wastage, hazardous waste, and additional costs.

# Project Budget



	<b>DOE Share</b>	<b>Recipient Share</b>	<b>% Cost Share</b>
BP1	\$515,630	\$150,558	
BP2	\$8,573,466	\$2,503,363	
BP3	\$2,894,610	\$845,196	
<b>TOTAL</b>	<b>\$11,983,706</b>	<b>\$3,499,117</b>	<b>22.5%</b>



# Project Team



Organization	Project Manager/ Project Engineer
SCS	Nick Irvin, Todd Wall, Morgan French
MHIA	Dale Wilterdink, Takahito Yonekawa, Shintaro Honjo, Cole Maas
URS	Katherine Dombrowski
DOE-NETL	Bruce Lani

---

## Host Site:

Southern Company's Plant Barry: 25 MW amine-based CO<sub>2</sub> capture process

# Schedule



- Budget Period 1: through June 2013 (extended)
  - Task 2: Front End Design and Target Cost Estimate
  - Task 3: Permitting
- Budget Period 2: July 2013 – July 2014 (delayed)
  - Task 4: Engineering, Procurement, and Construction
- Budget Period 3: Aug 2014– February 2016 (delayed)
  - Task 5: Operations
  - Task 6: Field Testing and Analysis

# Completed Work in BP1: Tasks 2 and 3



- Task 2: FEED and Target Cost Estimate
  - Deliverable: Final design package with cost to build
  - Basic Engineering
    - Heat and material balances
    - General arrangement drawings (3D Model)
    - Equipment sizing and duties
    - Control system architecture
    - Process control philosophy
- Task 3: Permitting
  - Confirmed that no permits required, received approval letter from AL Department of Environmental Management

# Technology Description and Background

# 25 MW KM-CDR at Plant Barry

SOUTHERN  
COMPANY



# 25 MW KM-CDR at Plant Barry




- Funded by an industry consortium
- Started operation: June, 2011
- Fully integrated CO<sub>2</sub> capture and compression facility
  - Replicates conditions of a commercial unit
  - Designed for 90% CO<sub>2</sub> capture and compression to 1500 psig
  - Produces 500 metric tons CO<sub>2</sub> per day (>99.9% purity)
- Transport and storage in a saline formation at a nearby oil field (SCS and SECARB)

# Flue Gas Cooler




- Low temperature flue gas cooler with finned tubes
- Carbon Steel construction
- Captures waste heat at APH outlet (300°F)
- Corrosion mitigated by controlling ash to SO<sub>3</sub> ratio in flue gas, metal surface temperature, and SO<sub>3</sub> condensing onto ash
- Several installations in Japan
  - low-sulfur, coal-fired power plants in Japan
  - Re-heat scrubbed flue gas to eliminate visible plumes
- Technology has not been demonstrated in U.S.
  - Recovered heat can be used in the turbine cycle



# History of Flue Gas Cooler

SOUTHERN  
COMPANY


## Hirono P/S Japan - 600MW






# Outline of HES Process Flow

## Traditional Configuration




## With High Efficiency System




# Outline of HES Process Flow

## Traditional Configuration




## With High Efficiency System



# Technical Approach


# Heat Integration with Power Plant




# Boiler System



- Highly integrated heat recovery system can simplify the LP steam cycle




# Simplified Boiler System





Reduce/Replace LP Feedwater Heaters

# CO<sub>2</sub> Capture Plant Tie-in




# General Layout






# Flue Gas Cooler Area-Plan View


SOUTHERN  
COMPANY




# Flue Gas Cooler Area – Plan View




# With Grating



# CO<sub>2</sub> Cooler General Arrangement



# CO<sub>2</sub> Cooler



# Techno-Econ Snapshot



Plant Configuration		Subcrit-PC Base	w/MEA Base*	w/MHI KM-CDR*	KM-CDR & HES
Net Plant Efficiency	(HHV)	36.8%	26.2% (29% Drop)	28.9% (21% Drop)	29.7% (19% Drop)
Overnight Cost**	\$MM	1,098	1,991	1,800	1,771
COE**	Mills/kWh	59.4	117.6	101.5	98
COE Ratio	-	1.0	1.98	1.71	1.65

\* SBS injection (atomized sodium carbonate) for SO<sub>3</sub> Control

\*\* 2007 \$\$

Note: Base cases outlined in Cost and Performance Baseline for Fossil Energy Plants (DOE/NETL, 2010)

# Field Testing and Analysis



- Baseline Testing
- Test Campaigns
  - Corrosion and Erosion
  - Feedwater Purity Testing
  - SO<sub>3</sub> and Trace Metal Removal Performance
- Data Analysis
  - Verification of heat integration effect
  - Heat recovery for boiler feedwater
  - Reduction of FGD water consumption

# Future Plans



- Awaiting approval of continuation application for BP2
- Begin EPC phase in 2013 (BP2)
- Start operations and testing in 2014 (BP3)