### First Ever Field Pilot on Alaska's North Slope to Validate the Use of Polymer Floods for Heavy Oil Enhanced Oil Recovery (EOR)

#### a.k.a Alaska North Slope Field Laboratory (ANSFL) DE-FE0031606

Abhijit Dandekar (University of Alaska Fairbanks) and Reid Edwards (Hilcorp Alaska LLC)


U.S. Department of Energy

National Energy Technology Laboratory Addressing the Nation's Energy Needs Through Technology Innovation – 2019 Carbon Capture, Utilization, Storage, and Oil and Gas Technologies Integrated Review Meeting August 26-30, 2019

## **Presentation Outline**

- ANSFL Overview
- Pilot Wells, Patterns and Polymer Slicing Unit
- Technical Approach and Status
- Task-wise Project Progress
- Accomplishments to Date
- Lessons Learned
- Synergy Opportunities
- Project Summary
- Appendix

#### Alaska North Slope Field Laboratory (ANSFL): Overview



Source: AK DNR, Division of Oil & Gas

- Significant heavy oil resource (20-25 billion bbls); too large to ignore.
  - <u>Poor waterflood sweep due</u> <u>to mobility contrast</u>.
- Limitation of deploying
- thermal methods due to


"permafrost".

 Light crude diluent still available for high viscosity oil transport through Trans Alaska Pipeline System.

# **ANSFL** Overview

- Joint efforts among government, academia, and industry
- Primary objectives
  - ✓ Utilize multiple technologies to develop heavy oil EOR process
  - $\checkmark$  Observe field performance to optimize design
  - $\checkmark$  Minimize disruption to field operations
  - ✓ Resolve technical issues regarding heavy oil polymer flooding
  - ✓ Integrate lab work, reservoir simulation, field pilot performance, injection conformance and flow assurance studies in an iterative optimization process

# **ANSFL Overview**




- Milne Point Unit
- ~50,000 acres
- ~250 wells -12 pads 1 CFP
- Field Development 1985
- Cumulative Production -353 MMBO
  - Light oil 267 MMBO
  - Heavy oil 86 MMBO
- Current oil rate: ~30 MBD
- WIO: Hilcorp 50%, BP 50%

Polymer Test Site - J Pad

#### Ning et. al. URTeC, 2019

# **Polymer Flooding**

- What is polymer -
  - Non-toxic polyacrylamide powder
- What does it do -
  - Increases the viscosity of injected water
- Why inject it -
  - Increases sweep efficiency by reducing the mobility ratio (viscosity oil / viscosity water)
- Timing -
  - Typical polymer flood design 0.5 to 1 pattern pore volume
  - Long term, several years of injection








Image Source - https://www.surtek.com/chemical-eor/chemical-enhanced-oil-recovery/

# **Target Formation**

- Schrader Bluff
  - Shallow marine / Fluvial deltaic
  - 3,400' 4,500' SSTVD
  - Gross thickness ~250' (Net 60')
  - ~7 intervals
- Target Interval Nb sand:
  - Net pay = 10-18 ft
  - Porosity =  $\sim$ 32%
  - Permeability = 500-5,000 md
  - Oil gravity = ~15 API
  - Oil viscosity = ~300 cp



## **Pilot Wells and Patterns**



# Polymer Slicing Unit



#### Polymer currently in use is Flopaam 3630S





# **Technical Approach**

- No large scale polymer projects in the US, and many unresolved issues that need to be addressed via:
- Laboratory corefloods (*Tasks 2 and 3*)
  - optimization of injected polymer viscosity/concentration, quantification and retention.
  - optimization of injection water salinity and identification of conformance control strategies.
- Reservoir simulation (*Task 4*)
  - history matching (HM) of laboratory corefloods, field waterflood, and polymer flood pilot.
  - optimization of the polymer injection strategy for the project reservoir.
  - scale up to full field oil recovery from polymer injection.

# **Technical Approach**

- Implementation of polymer flood field pilot (*Task 5*)
  - prior lab studies used in initial polymer selection.
  - interactively integrate lab tests, reservoir simulations, and field tests.
  - long time (years) required for polymer injection to quantify the benefit.
- Flow assurance (*Task 6*)
  - develop literature based initial strategy to deal with produced fluids from a separation and processing standpoint.
  - revise flow assurance strategy concurrently.

### **Technical Status**

Milestones	Task No.	Planned Completion Date	Actual Completion Date	Verificatio n Method	Comments	
Project Management Plan	1a	o 9/30/2022	o Ongoing (latest revision 4/30/2019)	Report	None	
Data Management Plan	1b	o 8/31/2018	o 7/20/2018 (latest revision 4/30/2019)	Report	None	

• Quantify polymer retention	2	o 3/31/2019	o Some tests completed but is ongoing	Report	None
<ul> <li>Effect of water salinity on S<sub>or</sub></li> <li>Screening of gel products for conformance control</li> </ul>	3	o 4/30/2019 o 6/30/2019	o Some tests completed but is ongoing o Initiated	Report	None


### **Technical Status**

Pilot area model waterflooding	4	o 12/312018	o 2/1/2019	Report	None
<ul> <li>Flot area model waterhooding history match</li> </ul>	4	0 12/512018	0 2/1/2019	Report	None
Coreflooding model history match		o 4/30/2019	• Some		
			completed but is		
• Updated area model for polymer		o 5/31/2019	ongoing		
flood prediction			<ul> <li>Completed but is also</li> </ul>		
			ongoing		
. Decembra de line anne d		5/01/0010	refinement		
<ul> <li>Reservoir modeling report</li> </ul>		0 5/31/2019	<ul> <li>Extensively reported in</li> </ul>		
			Quarterlies,		
			but a formal report will be		
			completed by		
			the middle of		
			July 2019 as special status		
			report		

### **Technical Status**

•	Injection profile with polymer inj. PFO (post-polymer) Tracer tests (post-polymer)	5	o 12/31/2018 o 12/31/2018 o 12/31/2018	o Ongoing o Ongoing o Ongoing Note – all have been completed, but also ongoing	Report	None
•	Initial treatment plan recommendation based upon literature survey Finalization of the fouling flow loop design	6	o 12/31/2018 o 06/30/2019	o Ongoing (challenges with spent polymer present) o Ongoing	Report	None


### Task 2 – Polymer Retention



## Task 2 – Polymer Retention


					k <sub>w</sub> at	Overburden	len Polymer retention, μg/g		
Sand	Polymer	Dv(10), μm	Dv(50), μm	K, md	S <sub>or</sub> , md	pressure, psi	Nitrogen	Viscosity	
1 <sup>st</sup> NB	3630	36	166	10900	7000	0	28	45	
1 <sup>st</sup> NB	3630	36	166	548	50	1000	372	931	
2 <sup>nd</sup> NB	3630	73	179	625	73	1700	533	844	
OA	3630	41	97	233	19	800	126	593	
OA	3630	41	97	158	No oil	500	87	246	
OA	3430	41	97	328	No oil	1000	0	33	

### Task 3 – Optimization of Injection Water Salinity




17

### Task 3 – Optimization of Injection Water Salinity




	Lower Limit	Upper Limit
No	0.8	5
Nw	0.8	5
Shear thin		
Coefficient	0.3	0.9




HSWF	LSWF	HSPF	LSPF

Oil Production History Match


### Task 3 – Optimization of Injection Water Salinity




	Lower Limit	Upper Limit
No	0.8	5
Nw	0.8	5
Shear thin Slope	0.3	0.9
Channel Thickness, cm	0.01	1.124
K_Ratio	1	100




Oil Production History Match




**Injection Pressure History Match** 







Multiple permeability heterogeneity models



#### 26-blocks/strips model history match using relative permeabilities



The <u>new</u> heterogeneous model is developed by re-interpreting the seismic data.



24

#### **Ensemble smoother method**

Model parameters can be updated by assimilating production data at all timesteps simultaneously in ES method.


**ES-MDA** analysis equation


$$m_j^u = m_j^p + C_{MD} \left( \alpha_i C_D + C_{DD} \right)^{-1} \left( d_{uc,j} - d_j^p \right), \quad j = 1, 2, \cdots, N_e$$
  
 $d_{uc} = d_{obs} + \sqrt{\alpha_i} C_D^{1/2} z_d$   
 $\sum_{i=1}^{N_a} \frac{1}{\alpha_i} = 1, \quad i = 1, 2, \cdots, N_a$ 


*m*: model parameters (porosity, permeability and relative permeability, etc.);


*d*: observation data (oil production rate, water cut and bottom hole pressure, etc.);


 $C_{MD}$ : cross-covariance matrix between the prior vector of model parameters and predicted data;  $C_{DD}$ : auto-covariance matrix of predicted data;  $C_D$ : covariance matrix of observed data measurement errors.
















#### Pre Polymer Tracers

- Pumped 8/3/18 (3 week prior)
- → J-23A to J-27 70 days
- → J-23A to J-28 160 days
- → J-24A to J-27 240 days

#### Post Polymer Tracers

- Pumped 3/28/19
- As of 7/24/19 No observed tracer response (118 days)








#### Emulsion studies













#### Fouling of heater tubes






### Accomplishments to Date

- Successful continuation into BP2; project on track.
- Two conference papers in a year. 2019 SPE WRM abstract received the highest TPC rating.
- Multiple polymer retention values determined.
- Consistent experimental evidence of increased oil recovery using low salinity water and low salinity polymer solution.
- History matched reservoir simulation model established.
- Pilot operations are ongoing as planned; no breakthrough yet.
- A reasonably effective emulsion breaker has been screened from bottle tests.
- Added new scope to flow assurance studies: heater tube fouling prevention.

## Lessons Learned

- Multi-disciplinary industry academia teamwork is a prerequisite for successful execution of a research program of this scale.
- Abnormally high polymer retention values and complex O/W/O and W/O/W emulsions are scientific disappointments that constitutes some challenges for the project.
- Variability in the characteristics of the oil samples (some already containing water), including from the different pad, and uncertainty in the water composition received from the field posed challenges to some of the experimental tasks.
- More detailed reservoir heterogeneity description is necessary to achieve reasonable history match.

# Synergy Opportunities



- BP Alaska, as a working interest owner, is fully supportive of the project.
- ConocoPhillips Alaska is keenly watching the developments, and is engaged in dialog with Hilcorp on the specifics of the field pilot.
  - We believe that the short term polymer
    injectivity test and planned pilot
    polymer flood test by Eni Petroleum in
    Nikaitchuq was inspired by this field
    pilot.
- The (success) of this project will be anexcellent segue into unlocking thestranded heavy oil in the Ugnu area.
- Access to field samples and data in the near future, conducive to continued<sub>38</sub>
   public private partnership.

## **Project Summary**

- The project is currently on track and within budget, and has met all BP1 objectives and deliverables by the end of BP1, and has embarked on BP2.
- Given the (field) nature of this project, it is important to recognize that the polymer flood pilot is integrated with all the other supporting tasks, i.e., lab work, reservoir simulation, and flow assurance in an iterative optimization process.
- Resolved 2 biggest concerns: Pilot wells exhibited better polymer injectivity than predicted by models; No fast polymer breakthrough after nearly 1 year of polymer injection.
- It is still too early to quantify incremental oil recovery from polymer injection; however, the team is cautiously optimistic.

# Appendix

- These slides will not be discussed during the presentation, but are mandatory.


## Benefit to the Program

- The primary goal of ANSFL project is to validate the use of polymer floods for heavy oil Enhanced Oil Recovery (EOR) on Alaska North Slope (ANS).
- Benefits to accrue from the proposed research:
  - 8-10% of OOIP recovery increment over waterflooding.
  - Extrapolate the results to the heavier Ugnu oil deposits on ANS.
  - Extend the life of the Trans Alaska Pipeline System.
  - Environmentally friendly EOR method.

#### **Project Overview** Goals and Objectives

- The specific objectives that would enable the achievement of project goals:
  - assess polymer injectivity into the Schrader Bluff formations
  - evaluate water salinity effect
  - estimate polymer retention
  - assess incremental oil recovery vs. polymer injected
  - assess effect of polymer flow back on surface facilities
- Major decision points and the success criteria based on:
  - polymer injectivity
  - conformance control
  - impact of produced polymer on facilities
  - switching from polymer to water injection
  - feasibility of polymer flood

## **Organization Chart**



### **Gantt Chart**

Start Fri 6/1/18											Finish Fri 9/30/22
		ab Experiments for Optimization of Polymer Viscosity/Concentration and wantification of Polymer Retention									
	Optimization of polymer viscosity/concentration										
	Lab Experiments for Optimization of Injection Water Salinity and Identification of Contingencies for Premature Polymer Breakthrough in the Field										
	Optimize Injection Water Salinity										
	Reservoir Simulation Pilot Test Injection		Corefloodi	ng Expe	riments and	Optmiz	zation of	Field			
	Analysis of Effectiv	e Water Treat	ment contai	ining Po	olymer						
	Implementation of Polymer Flood at Milne Point										
									endation for looding		
polyme test 8	stone: Pre- er injectivity & injection ofile Log	Milestone: Poly Mixing Facil Installation a Commission Complete	ity ind ing		Recommend for polyr flooding Schrader I	ner in			Deliveral derived r numbers and comparise	retention reported final	

# Bibliography

- Samson Ning, John Barnes, Reid Edwards, Kyler Dunford, Abhijit Dandekar, Yin Zhang, Dave Cercone, Jared Ciferno: First Ever Polymer Flood Field Pilot to Enhance the Recovery of Heavy Oils on Alaska North Slope – Polymer Injection Performance, Unconventional Resources Technology Conference Denver, CO July 22-24, 2019.
- A.Y. Dandekar, B. Bai, J.A. Barnes, D.P. Cercone, J. Ciferno, S.X. Ning, R.S. Seright, B. Sheets, D. Wang and Y. Zhang: First Ever Polymer Flood Field Pilot – A Game Changer to Enhance the Recovery of Heavy Oils on Alaska's North Slope, SPE-195257-MS, SPE Western Regional Meeting San Jose, California, USA, 23-26 April 2019.
- Three abstracts to be submitted to the 2020 IOR Conference one each on reservoir simulation; oil-water separation; and heater fouling studies

# Acknowledgements

Thanks to US DOE, NETL, Hilcorp Alaska LLC and BP Exploration Alaska



**Hilcorp Alaska** 







JATIONAL

ECHNOLOGY ABORATORY