

Pilot-Scale Testing of an Integrated Circuit for the Extraction of Rare Earth Minerals and Elements from Coal and Coal Byproducts Using Advanced Separation Technologies

PRINCIPAL INVESTIGATOR:

DOE Award Number: DE-FE0027035


Dr. Rick Honaker

Period of Performance: 3/1/2016 – 2/28/2020

University of Kentucky

NETL Program Manager: Charles Miller

2018 Project Review Meeting
Rare Earth Elements Research Portfolios
Tuesday, April 10, 2018



Project Objectives

- Develop, design and demonstrate a pilot-scale processing system for the efficient, low-cost and environmentally benign recovery of high-value rare earth elements (REEs) from coal and coal byproducts.
 - Integrate both physical and chemical separation processes;
 - Pilot-scale circuit will have a dry solids feed rate of ¼-ton/hr (0.23 tonne/hr) and will be capable of producing 5 7 pounds (2.3 3.2 kg) per hour of combined concentrates with purity levels of at least 2% total REEs by weight;
 - Technical and economic feasibility of the proposed system will be fully evaluated with respect to separation performance, throughput capacity, capital/operating costs, and environmental acceptability.
- The pilot-scale plant will be mobile and evaluated at two different locations and multiple feed stocks during the project period.


Phase 2 Budget Period 2 Schedule

			Q4			Q1			Q2	
		1	2	3	1	2	3	1	2	3
	E 2 BUDGET PERIOD 2 (Award to Shakedown/Commissioning)									
Task	Description	0	N	D	J	F	M	Α	M	J
1.0	Project Management & Planning									
2.0	Site Host Agreements									
3.0	Detailed Systems Engineering									
4.0	Environmental Controls Assessment									
5.0	Site Rehabilitation									
6.0	Bidding & Procurement									
7.0	Fabrication & Construction									
8.0	Installation & Assembly									
9.0	Systems Safety Analysis & Training									
10.0	Startup & Shakedown									


Phase 2 Budget Period 3 Schedule

PHAS	E 2 BUDGET PERIOD 3 (Initial Testing to Completion)																											
Task	Description	0	N	D	J	F	М	Α	М	J	J	Α	S	0	N [) J	F	М	Α	М	J	J	A !	0	N	D	J	F N
1.0	Project Management & Planning																											
2.0	Environmental Monitoring & Management																											
3.0	Feedstock Collection & Preparation																											
4.0	Exploratory Testing													1											ļ		1	
5.0	Test Plan Revision																								İ		耳	
6.0	Detailed Parametric Testing																											
7.0	Optimization & Validation																								ļ			
8.0	Provide Split Samples																											
9.0	Secondary Feedstock Testing																											
10.0	Plant Relocation & Recommissioning																								ļ			
11.0	Modeling & Simulation																											
12.0	Sample Analyses																											
13.0	Technical & Economic Analyses																								ļ			
14.0	Commercialization Analysis																								ļ		耳	
15.0	Decomissioning & Disposition																								İ		1	
16.0	Phase 2 Summary Report																											


Flowsheet Concept



Hydrometallurgy Circuit




Solvent Extraction Circuit



Solvent Extraction REE Products

		REE Oxid	le (ppm)	(ppm)							
Rare Earth Element	Fire C	lay	W. KY No. 13								
Ekinene	Middlings	TUF	Middlings	TUF							
Scandium	14	0	0	0							
Yttrium	8,157	22,050	34,438	22,579							
Lanthanum	82,149	28	757	128							
Cerium	250,277	527	7,586	1,694							
Praseodymium	24,421	150	1,142	465							
Neodymium	98,745	545	6,021	3,441							
Samarium	22,372	375	4,160	3,277							
Europium	1,584	98	1,380	1,083							
Gadolinium	13,921	950	9,152	8,280							
Terbium	<dl< td=""><td>360</td><td>1,519</td><td>1,413</td></dl<>	360	1,519	1,413							
Dysprosium	6,472	4,475	11,883	11,295							
Holmium	1,199	727	1,388	1,268							
Erbium	700	2,392	3,149	2,306							
Thulium	1,282	442	603	269							
Ytterbium	<dl< td=""><td>1,228</td><td>1,558</td><td>329</td></dl<>	1,228	1,558	329							
Lutetium	391	123	171	23							
Total	511,685	34,470	85,357	57,850							


Selective Precipitation Option





- 80% total REE recovery;
- 52% manganese oxide, 60% copper sulfide and 60% zinc sulfide;
- Achieved using a continuous process in a lab environment;
- Patent application submitted.

REEs	Content (%)
Sc2O3	0.05
Y2O3	21.05
La2O3	9.11
CeO2	23.32
Pr6O11	4.13
Nd2O3	17.67
Sm2O3	5.62
Eu2O3	1.24
Gd2O3	6.41
Tb2O3	0.89
Dy2O3	4.84
Ho2O3	0.81
Er2O3	1.55
Tm2O3	0.19
Yb2O3	0.92
Lu2O3	0.17
Total	97.97


Configuration Options









Configuration Options







Process Train Layouts

- 1.00 Preconcentration (Mine Site)
- 2.00 Size Reduction/Liberation
- 3.00 Physical Separation
- 4.00 Acid Leaching
- 5.00 Solvent Extraction & Precipitation
- 6.00 Chemical Storage
- 7.00 Rare Earth Mineral Concentration




Construction work in progress...









(Elevation View)



(Simplified Plan View)





































West Kentucky No. 13 – Bed Strata X-Ray Analysis













2.00 - Size Reduction/Liberation

(Elevation View)




(Simplified Plan View)



25

2.00 - Size Reduction/Liberation

(Elevation View)











2.00 - Size Reduction/Liberation




3.00 - Physical Separation


(Elevation View)




(Simplified Plan View)




3.00 – Physical Separation




3.00 - Physical Separation




4.00 - Acid Leaching



(Simplified Plan View)




4.00 – Acid Leaching







4.00 – Acid Leaching




4.00 - Acid Leaching



4.00 - Acid Leaching (Contaminant Bleed)



5.00 - Solvent Extraction/Precipitation





(Simplified Plan View)



Estimated Area = 45 ft x 6 ft


5.00 - Solvent Extraction/Precipitation









5.00 - Solvent Extraction/Precipitation




5.00 – Solvent Extraction/Precipitation




5.00 – Solvent Extraction/Precipitation




6.00 – Chemical Storage




(Simplified Plan View)



(Elevation View)




(Simplified Plan View - Alternative Configuration)



30 ft x 6 ft Bay (Mobile Towable Trailer)


(Elevation View)














Site/Property Layouts

Dotiki Mine Site

Site Photographs
Process Train Layouts
Berms/Drains
Electrical Services
Miscellaneous



Dotiki – Building Structure











Dotiki – Building Floor Plan



Dotiki – Accommodations






Dotiki – Working Area



Dotiki – Module Configuration



Summary

- Mobile ¼-tph REE pilot-plant will be operational by July 2018.
- System will be tested on multiple feed stocks at two locations.
- Plant consists of seven distinctly different process bays.
- Analyses capabilities will be available onsite to improve efficiency of test program.
- Aspen will be used for systems analyses and a techno-economic study.

