

# Supercritical Carbon Dioxide Pilot Plant Test Facility

**DE-FE0028979** 

Scott Macadam, Gas Technology Institute

2021 UTSR Project Review Meeting November 9, 2021











# **Promise of sCO<sub>2</sub> Power Cycles**



### **Promise:**

> Efficient, Compact, Scalable, low water, low-carbon power generation

### Plans to Demonstrate:

> Operability, Turbomachinery, Seals, Heat Exchangers, Durability, Materials, Corrosion, Cost

### **Versatile Technology – Broad Applicability:**



**Concentrated Solar** 



Fossil Fuel/Biomass



**Geothermal** 



**Nuclear** 



**Energy Storage** 



Waste Heat Recovery











# Supercritical Transformational Electric Power (STEP) Project DE-FE0028979



Scope: Design, construct, commission, and operate 10 MWe sCO<sub>2</sub> Pilot Test Facility Reconfigurable to test new technologies in the future

**Goal:** Advance state of the art for high temperature sCO<sub>2</sub> power cycle performance Evolve Proof of Concept (TRL3) to operational System Prototype (TRL7)

**Schedule:** Three budget phases over six years (2016-2023)

Currently in Budget Phase 2 – Fabrication & Construction

Team: U.S. Department of Energy (DOE NETL)

Gas Technology Institute (GTI®)

Southwest Research Institute (SwRI®)

General Electric Global Research (GE-GR)






























# **STEP Project Objectives**



STEP Demo will demonstrate a fully integrated functional electricity generating power plant using transformational sCO2-based power cycle technology

Demonstrate pathway to efficiency > 50%


Demonstrate cycle operability >700°C turbine inlet temperature and 10 MW<sub>e</sub> net power generation

### Quantify performance benefits:

- 2-5% point net plant efficiency improvement
- 3-4% reduction in LCOE
- Reduced emissions, fuel, and water usage

### Demonstrate Reconfigurable flexible test facility

Available for Testing future sCO<sub>2</sub> equipment & systems



STEP will be among the largest demonstration facilities for sCO<sub>2</sub> technology in the world













# Simple and Recompression Brayton Cycle test configurations planned to achieve project objectives

















### **STEP Project Status**



- > Site Construction Progress Excellent
  - Building Occupancy received in early June 2020 on schedule
  - Process Electrical, Primary Heater, Cooling Water, Compressor Installation progressing
- > Significant Achievements on Major Equipment Design & Fabrication
  - Most Major Equipment delivered or near completion
  - Equipment deliveries to site started in Nov 2019 and new arrivals every month
- > Challenges with 'first of a kind' equipment
  - High Temperature Recuperator Design Life
  - Fabrication of Turbomachinery, Primary Heater Fabrication, and Turbine Stop Valve
  - Resolved technical issues and progressing with final equipment manufacture and delivery
- > Developing supply chain for new materials and large-scale equipment
- > Installation of equipment on-going with commissioning starting in Spring 2022













Advance state of the art for high temperature sCO<sub>2</sub> power cycle performance from Proof of Concept to System Prototype validated in an operational system (Technology Readiness Level 3 to 7)

### INDIRECT-FIRED CYCLE



#### Recuperator Development .....

Compact, high efficiency designs for high T, high diff. pressure sCO<sub>2</sub>

High Temperature Recuperator meets performance and life



**High Temperature Recuperator fabrication nearing completion** 













Advance state of the art for high temperature sCO<sub>2</sub> power cycle performance from Proof of Concept to System Prototype validated in an operational system (Technology Readiness Level 3 to 7)


### INDIRECT-FIRED CYCLE



#### Turbine Technology .....

Low leakage seals, bearings; high temp, high power density sCO<sub>2</sub> turbine designs

Compact turbine assembly operates at >700°C





**Turbine nozzle fabrication completed** 



**Turbine rotor fabrication completed** 











Advance state of the art for high temperature sCO<sub>2</sub> power cycle performance from Proof of Concept to System Prototype validated in an operational system (Technology Readiness Level 3 to 7)

### INDIRECT-FIRED CYCLE

#### Materials

Development of compatible materials for high T sCO<sub>2</sub> conditions









First large-scale complex Inconel 740H tube heat exchanger installed Heater coil operates at 265 bar and 700°C















Advance state of the art for high temperature sCO<sub>2</sub> power cycle performance from Proof of Concept to System Prototype validated in an operational system (Technology Readiness Level 3 to 7)

### INDIRECT-FIRED CYCLE



#### Materials .....

Development of compatible materials for high T sCO<sub>2</sub> conditions

Large-scale cast Haynes 282 Turbine
Stop Valve
design and fabrication



First large-scale complex Haynes 282 Casting Turbine Valve operates at 265 bar and 700°C














# **Process Equipment Progress**















### **Timeline to Test Operations**















## **STEP Test System Modeling**



	Steady State	Transient
Software	Aspen Plus, Flownex	Flownex
Property Method	NIST REFPROP	NIST REFPROP
Cases Analyzed	2 Simple Cycle, 7 RCBC	Various operating scenarios such as start up, shut down, trips, and load level changes for both configurations
Purpose	Results used to define equipment requirements and specifications	Results supported system requirements and operational analysis of facility

Data generated will be used to validate the steady state and transient models, which will be used to project performance at the commercial scale and be valuable tools for other sCO<sub>2</sub> systems in the future











## **Steady State Modeling Initial Results**



Model Names	Cycle Configuration	Description	Load %	Net Power Level (MWe)	Cooler Exit Temperature	Turbine Inlet Temperature	Cycle Efficiency
133	Simple	Simple cycle minimum load case	Min	2.5	35°C	500°C	22.6%
136	Simple	Simple cycle maximum load case	Max	6.4	35°C	500°C	28.3%
151	Recompression	Baseline case	100%	10.0	35°C	715°C	43.4%
152	Recompression	"Hot" Day Case	70%	6.6	50°C	675°C	37.4%
153	Recompression	"Cold" Day Case	100%	9.9	20°C	525°C	36.8%
154	Recompression	Partial load case using inventory control	40%	4.0	35°C	715°C	37.0%
155	Recompression	RCBC at 500°C turbine inlet temperature	70%	6.9	35°C	500°C	32.5%
157	Recompression	Partial load case using TSV throttling (transient condition)	40%	4.2	35°C	715°C	30.8%
157a	Recompression	Partial load case using TSV throttling	40%	3.9	35°C	675°C	29.6%












# Simple Cycle Power Level Transient Sample Results



> Max Load (6.4 MWe) → Min Load (2.5 MWe) → Max Load (6.4 MWe) by throttling the Turbine Stop Valve (TSV)

- > TSV (gray line) closes to 17% open at 200s and reopens fully at 1500 seconds
- > As a result:
  - ➤ The HTR bypass valve (purple triangle) opens to maintain a 7°C approach temperature to protect the HTR
  - ➤ The 3-way valve of the cooler (red and yellow lines) adjusts flow through and around the cooler to maintain a 35°C inlet temperature to the MC
  - ➤ The ASV opens slightly to allow minimal recycle



TSV = Turbine Stop Valve

ASV = Anti-surge valve

MC = Main Compressor

HTR = High Temperature Recuperator HP = High pressure











## **Transient Modeling Key Findings**



- > Control valve schedules during start-up were evaluated and determined
- > Sequence approaches to manage component temperatures within specification
- > Determined timing to enable heater ignition/firing at minimum system flowrate.
- > Determined if liquid formation occurs during loop filling.
- > Determined start up and interactions of two parallel compressor loops for RCBC
- > Evaluated fast ramp scenarios and identified limiting capabilities of other subsystems












### **STEP Simulator**



- > A virtual simulator will be built of the facility
- > Flownex will represent the hardware physics
- > Mark VI controller will be used for the virtual controller
- > Operators will use this simulator
  - Training to gain familiarity with test system dynamics
  - Practice various control strategies
  - Assess "What if" scenarios













### **Summary & Conclusions**



- > Facility Significant Progress on Major Equipment Fab/Installation
- > Challenges with low TRL equipment which is educating the industry engineers and supply chain
  - Turbomachinery, High Temperature Recuperator, Primary Heater, and Turbine Stop Valve
- > Commissioning to Initiate in Spring 2022
- > Modeling of System Operation in Simple and RCBC configurations completed
  - Continue to Anchor Model to Commissioning and Simple Cycle/RCBC Test Data
- Digital Simulator using those System Models being developed to train operators and potential commercial system developers
- > STEP Project Status can be followed at www.STEPdemo.us











## Gratefully Acknowledging the Support from **U.S. DOE-NETL and Project Partners**





























This presentation was prepared by GTI as an account of work sponsored by an agency of the United States Government. Neither GTI, the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors herein do not necessarily state or reflect those of the United States Government or any agency thereof.









