EERC. UNIVERSITYOF.

EERC. UNIVERSITYOF. NORTH DAKOTA.

Energy & Environmental Research Center (EERC)

North Dakota CarbonSAFE Phase III: Site Characterization and Permitting (FE0031889)

U.S. Department of Energy National Energy Technology Laboratory Carbon Management and Natural Gas & Oil Research Project Review Meeting August 2022

> Wes Peck Energy & Environmental Research Center

Project Overview

GOAL:

 Perform commercial-scale site characterization and permitting for the geologic storage of nearly 4 million metric tons (Mt) of CO₂ per year.













Industrial Commission of North Dakota Lignite Research, Development and Marketing Program









Objective: Accelerate widescale deployment of CCUS by assessing and permitting the geologic storage of CO₂ emissions captured from the Milton R. Young Power station.

Project Tundra Overview



Two Projects in One

- Divert flue gas then separate CO₂ in a carbon capture system that strips out the CO₂ then liquifies under pressure.
- 2. Inject CO₂ into storage formation over a mile below lignite mine.

No impact on the power plant and no impact on its costs

How Did We Get Here?

- CarbonSAFE Jump Start—Leveraged existing:
 - Partnerships
 - Expertise
 - Methods
 - Regional characterization





Phase I: Integrated CCS Pre-Feasibility 12-18-month initiative

- Formation of a team; development of a feasibility plan; and high-level technical evaluation of the sub-basin and potential CO₂ sources
- Thirteen projects funded



Phase II: Storage Complex Feasibility 18-24-month initiative

- Data collection; geologic analysis; analysis of contractual and regulatory requirements; subsurface modeling; risk assessment; evaluate monitoring requirements; and public outreach
- Six projects funded



Phase III: Site Characterization and Permitting <3-year initiative

- Detailed site characterization; submit UIC Class VI permit to construct; CO₂ Capture Assessment; NEPA approvals
- Five projects funded
- Phase III.5: NEPA and FEED Studies Only for applicants who have completed most Phase III activities independent of DOE

Phase IV: Construction <2.5-year initiative

 Obtain UIC Class VI permit to inject; drill and complete injection and monitoring wells; complete risk and mitigation plans

Subject to funding

Phase III:



ACT SAFE TO BE

CSND Phase II ended March 31, 2020

CSND Phase III—started one month later!



Project Location



Broom Creek Measured Values

Depth: ~4900 ft Porosity (%): 2–27 Permeability (mD): 0.06–2690

Black Island/Deadwood Measured Values Depth: ~9400 ft Porosity (%): 3.4–15 Permeability (mD): 0.03–2060

Traill

Cass

Richland

Phase III Technical Approach: Address the Needs of the Permit!

			Major P	roposed	Characte	rization /	Activities	;		
Major NDIC Permitting Requirements	CON	LOPE	one Down	ole 1851118	restine Mot	Jeline Sim	Jiation Seisn	olle baselin	e pine for	st wells
Determine Plume Extent	Х	Х	Х	X	Х	Х	Х			
Determine Pore Space Amalgamation	х	х	х		х	х	х			
Geologic Properties of Injection and Confining Zones	х	х	х	х						
Regional Faulting Assessment	х						х			
Potential for Seismic Activity			Х		Х		Х			
Geologic Maps and Cross Sections		х			х		x		х	
Geomechanics of Confining Zones(s)		х	х	х	х					
Identify and Characterize Secondary Confining Zones		х	х		х		х			
Determine Area of Review		Х	Х	Х	Х	Х	Х	Х	Х	
Baseline Geochemical Data	Х			Х				Х	Х	
Baseline Water and Soil Data				Х				Х	X	







Pore Space and Area of Review

- Pore Space Access:
 - ~50 parcels of land
 - ~60 different landowners
 - >95% voluntary enrollment
- Area of Review (AOR)—risk-based approach for over-pressured formations (Broom Creek Formation)





Public Hearing



Combined applications were 1200+ pages

Over 7 hours of testimony and responding to public comments



First coal-fired power plant permitted to store CO₂



CarbonSAFE North Dakota Storage Facility Permits—Approved January 21, 2022



MRV Plan Development and Approval

- Develop an EPA-compliant MRV plan to meet the requirements of the IRS 45Q tax incentive program.
- The MRV plan is founded on the storage facility permit application "testing and monitoring plan" and complements the ND Class VI UIC reporting requirements.

MRV plan submitted November 2021. MRV plan approved April 2022.





EIV Submitted

- Verbal approval
- Preparing to begin the Environmental Assessment (EA)







Lessons Learned

- Injection tests are worth it.
- Scenario iteration takes time—every answer generates more questions.
- Pore space acquisition takes more time than you think.
- Working in a state with Class VI primacy-priceless.
- Great partners make a difference!





Where Are We Today

- NDIC administrative orders signed for two SFPs
- Received approval for Class VI injection wells
- MRV plan approved
- EIV document verbal approval
- Future activity:
 - Install injection wells and monitoring well
 - File for permit to inject when CO₂ is available.





For More Information

www.dmr.nd.gov/dmr/oilgas/ClassVI

CO2 Storage Facility Permit Requests:

- Applicant: Dakota Gasification Company
 - $\,\circ\,$ NDIC Case No. 29450 Draft permit, fact sheet, and storage facility permit application $ature{D}$

CO2 Storage Facility Permits Issued:

- Applicant: Minnkota Power Cooperative, Inc.
 Order 31583 Minnkota Power Cooperative Geologic storage of carbon dioxide, Broom Creek
 Formation, Oliver County
 Order 31584 Minnkota Power Cooperative Amalgamation of storage reservoir pore spacing, Broom
 Creek Formation, Oliver County
 Order 31585 Minnkota Power Cooperative Determination of financial responsibility for geologic
 storage of carbon dioxide, Broom Creek Formation, Oliver County
 Order 31586 Minnkota Power Cooperative Geologic storage of carbon dioxide, Deadwood
 Formation, Oliver County
 Order 31587 Minnkota Power Cooperative Geologic storage of carbon dioxide, Deadwood
 Formation, Oliver County
 Order 31587 Minnkota Power Cooperative Amalgamation of storage reservoir pore spacing,
 Deadwood Formation, Oliver County
 Order 31588 Minnkota Power Cooperative Amalgamation of storage reservoir pore spacing,
 Deadwood Formation, Oliver County
 Order 31588 Minnkota Power Cooperative Determination of financial responsibility for geologic
 storage of carbon dioxide, Deadwood Formation, Oliver County
 NDIC Case No. 29029 Draft permit, fact sheet, and storage facility permit application
 NDIC Case No. 29032 Draft permit, fact sheet, and storage facility permit application
 - Applicant: Red Trail Energy LLC
 - $\circ~$ Order 31453 Geological storage of carbon dioxide from Red Trail Energy
 - $\circ~$ Order 31454 Amalgamation of the storage reservoir pore space/Red Trail Energy
 - Order 31455 Determination of financial responsibility/Red Trail Energy
 - $\circ~$ NDIC Case No. 28848 Draft Permit, fact sheet, and storage facility permit application



EERC. UN NORTH DAKOTA.

Wes Peck Assistant Director of Subsurface Strategies wpeck@undeerc.org 701.777.5195 (phone) Energy & Environmental Research Center University of North Dakota 15 North 23rd Street, Stop 9018 Grand Forks, ND 58202-9018

www.undeerc.org 701.777.5000 (phone) 701.777.5181 (fax)



EERC. UNIVERSITYOF.

Appendix

Organization Chart





Project Overview

Objective:

 Perform commercial-scale site characterization and permitting for the geologic storage of nearly 4 million metric tons (Mt) of CO₂ per year.

Funding	DOE	Cost Share	Project Total
Dollars (MM)	\$16.97	\$7.96	\$24.93
Contribution	68%	32%	100%

- Performance dates:
 - BP1: October 2020 September 2022
 - BP2: October 2022 September 2023













Industrial Commission of North Dakota Lignite Research, Development and Marketing Program









Gantt Chart

Other Control Control <thcontrol< th=""> <thcontrol< th=""> <thcon< th=""><th>9 Q10 Q11 Q12 Q13</th></thcon<></thcontrol<></thcontrol<>	9 Q10 Q11 Q12 Q13
Start End May Jun Jul Aug Sep Oct Nov Dec Jun Jun Aug Sep Oct Nov Dec Jun Jun <th< th=""><th>n Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul A D5 C D6 D7 D7</th></th<>	n Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul A D5 C D6 D7
1.1 - Project Management Plan 10/1/20 9/30/23 1.2 - Data Management Plan 10/1/20 9/30/23 1.3 - Technology Maturation Plan 10/1/20 9/30/23 1.3 - Technology Maturation Plan 10/1/20 9/30/23 1.4 - Proparation and Submission of NEPA Documentation for Site Characterization and Submission of NEPA Documentation for Site Characterization and Submission of an Environmental Information Volume (EIV) for Potential Future Construction and Operation Future Construction and Operation 10/1/20 7/31/21 2.3 - Preparation and Submission of NEPA Documentation for Potential Future Construction and Operation 8/1/21 7/31/23 3.1 - Stratigraphic Test Well Drilling 6/1/20 3/31/21 XXX XXX XXX Maturati XXX 3.2 - 3-D Seismic Survey and Geophysical Methods 6/1/20 9/30/21 XXX XXX XXX XXX Maturati XXX	
1.2 - Data Management Plan 10/1/20 9/30/23 1.3 - Technology Maturation Plan 10/1/20 9/30/23 1.3 - Technology Maturation Plan 10/1/20 9/30/23 1.4 - Preparation and Submission of NEPA Documentation for Site Characterization and CO ₂ Capture Assessment 10/1/20 5/31/21 2.1 - Preparation and Submission of an Environmental Information Volume (EIV) for Potential Future Construction and Operation 10/1/20 5/31/21 2.3 - Preparation and Submission of NEPA Documentation for Potential Future Construction and Operation 8/1/21 7/31/21 3.1 - Stratigraphic Test Well Drilling 6/1/20 9/30/21 XXX XXX XXX XXX M11 XXX 3.2 - 3-D Seismic Survey and Geophysical Methods 6/1/20 9/30/21 XXX XXX XXX XXX M11 XXX	
1.3 - Technology Maturation Plan 10/1/20 9/30/23 10/1/20 7/31/23 2.1 - Preparation and Submission of NEPA Documentation for Site Characterization and CQ ₂ capture Assessment 10/1/20 5/31/21 2.2 - Preparation and Submission of an Environmental Information Volume (EIV) for Potential Future Construction and Operation 11/1/20 7/31/21 2.3 - Preparation and Submission of NEPA Documentation for Potential Future Construction and Operation 8/1/21 7/31/21 3.1 - Stratigraphic Test Well Drilling 6/1/20 3/31/21 XXX XXX XXX × Min 1XXX Image: Min 1XXX Min 1XXX 3.2 - 3-D Seismic Survey and Geophysical Methods 6/1/20 9/30/21 XXX XXX XXX × XXX × XXX Image: Min 1XXX Min 1XXX	
sk 2.0 - National Environmental Protection Act (NEPA) 10/1/20 7/31/23 Image: Construction and Submission of NEPA Documentation for Site Characterization and CO ₂ Capture Assessment 10/1/20 5/31/21 Image: Construction and CO ₂ Capture Assessment Image: Construction Assessment Image: Construction Assessment Image: Construction Assessment	
2.1 - Preparation and Submission of NEPA Documentation for Site Characterization and CO2 Capture Assessment 10/1/20 5/31/21 2.2 - Preparation and Submission of an Environmental Information Volume (EIV) for Potential Future Construction and Operation 11/1/20 7/31/21 2.3 - Preparation and Submission of NEPA Documentation for Potential Future Construction and Operation 8/1/21 7/31/21 ask 3.0 - Site Characterization 6/1/20 9/30/21 XXX XXX XXX Image: Construction and Cons	D4
Characterization and CO2 Capture Assessment 11/1/20 7/31/21 Image: Characterization and Submission of an Environmental Information Volume (EIV) for Potential Future Construction and Operation 11/1/20 7/31/21 Image: Characterization and Submission of NEPA Documentation for Potential Future Construction and Operation 8/1/21 7/31/23 Image: Characterization and Submission of NEPA Documentation for Potential Future Construction and Operation 8/1/21 7/31/23 Image: Characterization and Submission of NEPA Documentation for Potential Future Construction and Operation 6/1/20 9/30/21 Image: Characterization Assessment for Potential Future Construction and Operation Image: Characterization for Potential Future Construction and Operation 6/1/20 9/30/21 Image: Characterization for Potential Future Construction and Operation Image: Characterization for Potential Future Construction and Operation 6/1/20 9/30/21 Image: Characterization for Potential Future Construction and Operation Image: Characterization for Potential Future Construction and Operation Image: Characterization for Potential Future Construction and Operation Image: Characterization for Potential Future Construction and Construction for Potential Future Construction and Operation Image: Characterization for Potential Future Construction for Potential Future Constructio	D4
(EIV) for Potential Future Construction and Operation 8/1/21 7/31/23 Image: Construction and Operation 6/1/20 7/31/23 Image: Construction and Operation	D4
Future Construction and Operation 6/1/20 9/30/21 XXX XXX XXX Image: Construction and Operation Image: Construction and Operation 3.1 – Stratigraphic Test Well Drilling 6/1/20 3/31/21 XXX XXX XXX Image: Construction and Operation M2 3.2 – 3-D Seismic Survey and Geophysical Methods 6/1/20 9/30/21 XXX XXX XXX Image: Construction and Operation M2	D4
3.1 – Stratigraphic Test Well Drilling 6/1/20 3/31/21 XXX XXX MI XXX MI XXX 3.2 – 3-D Seismic Survey and Geophysical Methods 6/1/20 9/30/21 XXX XXX XXX MI XXX	
3.2 – 3-D Seismic Survey and Geophysical Methods 6/1/20 9/30/21 XXX XXX XXX XXX M	
3.3 – Laboratory Analysis 8/1/20 1/31/21 XXX XXX	
ask 4.0 – Modeling and Simulation 8/1/20 9/30/21 XXX XX 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	
4.1 – Geologic Modeling 8/1/20 9/30/21 XXX XXX 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	
4.2 - CO ₂ Injection Simulation 9/1/20 9/30/21	
4.3 – Area of Review Determination 10/1/20 9/30/21	
4.4 – Geochemical Modeling 10/1/20 6/30/21	
4.5 – Geomechanical Modeling 11/1/20 6/30/21	
ask 5.0 – Permitting and Regulatory Compliance 8/1/20 9/30/23 XXX XX	
5.1 – Storage Facility Permit Application 8/1/20 9/30/22 XXX XXX C M6 C P	
5.2 - Class VI Permit Application 11/1/20 9/30/22	D6
5.3 – MRV Plan Development and Approval 5/1/2 9/30/23	M10
ask 6.0 – Outreach 7/1/20 7/31/23 XXX XXX 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	
ask 7.0 – Monitoring 9/1/20 9/30/22 XXX 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9	
7.1 – Baseline Data Collection 9/1/20 9/30/22 XXX	
7.2 – Install Fox Hills Wells 4/1/21 6/30/21	
Task 8.0 – Crosscutting Collaboration with other DOE Initiatives 9/1/21 4/30/23	
8.1 – NRAP 9/1/21 3/31/23	M7 •
8.2 – SMART Initiative 9/1/21 4/30/23	M8 🔷
	25.20 nsk
ubtask Duration D1 – Project Mangement Plan (PMP) M1 – Submit Permit to Drill ward Date (10/1/20) D2 – Carbon Capture Technology(ies) Maturation Plan (TMP) M2 – Geophysical Data Acquisition Complete	
D3 – Environmental Information Volume M3 – Simulations Initiated	
Pre-Award Activity XXX D4 – NEPA Documentation M4 – Fox Hills Well Installation Complete Pre-Award Activity XXX D5 – Geologic Catalog of Materials M5 – Area of Review Determined	
D6 – Topical Report – Summary of Storage Facility and M6 – Storage Facility Permit Application Complete	
Class VI Well Permit Applications M7 – NRAP Supplemental Testing Complete	
D7 – Final Technical Report M8 – ML Algorithm Testing and Evaluation D8 – Data Submitted to NETL EDX M9 – Class VI Permitting Status Presented to	
D8 – Data Submitted to NETLEDX MP – Class VI Permitting Status Presented to DCE Project Manager	
U.S. DEPARTMENT OF INTERNAL MID-MRV Progress Presented to DOE Project Manager	



Project Overview – Goals and Objectives

- The goal of the proposed effort is to accelerate wide-scale deployment of CCUS by assessing and permitting two safe, cost-effective, commercial-scale storage sites within a storage complex for CO₂ emissions captured from MRYS in central North Dakota. Achieving the goal of Phase III will require acquisition, analysis, and development of geologic information to fully characterize a storage complex in the region around MRYS to demonstrate storage resources for commercial volumes of CO₂.
- Through the proposed effort, the following key activities will be performed: 1) identify and characterize two commercial-scale CO₂ stacked storage sites; 2) apply and obtain approval for an UIC Class VI permit to construct each proposed injection well; and 3) prepare an Environmental Information Volume (EIV) to assess any NEPA (National Environmental Protection Act)-related issues for the identified capture, transport, and storage sites.



Success Criteria

BP1

Subtask 3.1 – Submit Permit to Drill (M1). By November 30, 2020, a stratigraphic test well permit will be submitted to drill the well. The activity is necessary to collect core from each reservoir of interest and perform a suite of laboratory analyses and logging suites to supplement existing knowledge of the storage complex from CarbonSAFE Phase II. Completed August 14, 2021

Subtask 3.2 – Geophysical Data Acquisition Complete (M2). By July 31, 2021, 3-D seismic survey data acquisition will be complete. The data will serve to update geocellular modeling efforts in the storage complex and are a critical component for establishing the storage facility permits for each reservoir (M6). Completed June 19, 2021

Subtask 4.3 – Area of Review Determined (M5). By September 30, 2021, the area of review will be determined for the proposed CO_2 storage program which is required to satisfy storage facility permit applications (M6). Completed June 19, 2021

Subtask 5.1 – Storage Facility Permit Application Complete (M6). By September 30, 2021, the storage facility permit application will be completed and submitted to the North Dakota Industrial Commission. Completed May 28, 2021



Success Criteria Continued

BP2

- Subtask 8.1 NRAP Supplemental Testing Complete (M7). By January 31, 2023, work would expand upon the initial testing done for North Dakota CarbonSAFE Phase 2 and either a) test new versions of existing NRAP tools or b) test existing NRAP tools using newly generated simulation outputs. The results of the testing would be included in the final report and would not be a standalone deliverable. Completed
 - Subtask 8.2 ML Algorithm Testing and Evaluation (M8). By April 30, 2023, ML algorithms developed through the SMART Initiative Task 4 would be applied to North Dakota CarbonSAFE.
- Phase III data to test and evaluate the performance of one or more ML algorithms against numerical reservoir simulations. The results of the testing would be included in the final report and would not be a standalone deliverable.

