Phase III Review: Large Pilot Testing of Linde-BASF Advanced Post-Combustion CO₂ Capture Technology at a Coal-Fired Power Plant (FE-0031581)



Kevin C OBrien, PhD Director, Illinois Sustainable Technology Center Director, Illinois State Water Survey Prairie Research Institute University of Illinois at Urbana-Champaign



Stephanie Brownstein Technical Lead Carbon Capture Scale-Up, Illinois Sustainable Technology Center Prairie Research Institute University of Illinois at Urbana-Champaign

FECM/NETL 2023 Carbon Management Research Project Review Meeting (Aug. 28, 2023)













Disclaimer

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.



PROJECT OVERVIEW

Phase III Funding: \$67,726,858

DOE: \$47,601,858 Non-DOE: \$20,125,000* Work Period: June 1, 2021 – May 31, 2026

*\$20 MM cost share supplied by the state of Illinois



City Water, Light and Power (CWLP) in Springfield, IL

PROJECT OBJECTIVES:

Overall: Design, construct, and operate a 10 MW capture system based on the Linde / BASF advanced amine-based, post-combustion carbon dioxide (CO₂) capture technology at CWLP Dallman Unit 4, Springfield, IL.

Phase III: Build / Operate 10 MW capture system and compare performance with results from 1.5 MW testing at the NCCC. If successful, keep system for evaluating future capture and utilization testing technologies.



UIUC / CWLP Team Wins Highly Competitive Phase III Award

First-of-a-kind large carbon capture pilot: 10 MW advanced Linde/BASF solvent system



Illinois:

A Confluence of Geology, Technology, and Government Investment Creates unique advantages for the state of Illinois

<u>Illinois advantages</u>

- Unique CO₂ storage geology of Illinois is a major motivator for large capture pilots and large-scale capture demonstration projects at CO₂ emitters within the state
- State of Illinois supporting project with major cost share investment
- State of Illinois has a history of supporting CCS demonstrations (ADM, FutureGen) and is very supportive of CCS research and deployment activities

Project benefits

- Creates Union construction jobs
- Supports Illinois' focus on reducing carbon emissions
- Drives regional economy through tourism due to visits by global researchers
- Maintains Illinois' global leadership in CCUS
- With recent federal legislation (Inflationary Reduction Act) CO₂ can be monetized through 45Q and the utilization of CO₂

Isaae Enera

Affiliated





Prairie Research Institute: Experts in CCUS

"One-stop shop" to address project needs



Building The CO₂ Value Chain

Integrated Value Chain to Enable Point Source and DAC

UIUC is the prime for all the Capture, Storage, and Utilization projects depicted





Source: CarbonSAFE Publications | netl.doe.gov















Leveraging Multiple DOE Projects at CWLP

Enabling the development of the CO₂ Value Chain in the Springfield area







PROJECT STRUCTURE AND ACTIVITY

Host Site: City Water, Light and Power (CWLP)

CWLP Location and Configuration

Traditional PC plant



City Water, Light and Power (CWLP)

Water and power supplier for City of Springfield





Linde / BASF Solvent Based Capture System



BASE

Lind

ILLINOIS

Prairie Research Institute

Reduced capital/energy costs

- Optimized BASF OASE[®] blue solvent
- Efficient CO₂ capture from low-pressure sources
- Longer solvent stability
- Lower solvent circulation rate

Notable Linde process improvements

- Dry bed water wash design to minimize solvent losses
- Stripper regeneration at 3.4 bars reducing CO₂ compressor cost and power consumption
- Advanced Stripper Interstage Heater to reduce regenerator steam consumption





12





Isage Energ

Phase III: Project Management Structure

Consistent team throughout all phases



Project Tasks

BP1 for Phase III = BP3 overall for project

	Task #	Task	ВР	
	1.0	Project Management and Planning	All BP	
All BP3 tasks completed	2.0	Baseline Techno-Economic Analysis (TEA)		
	3.0	Detailed Engineering and Specifications		
	4.0	Permit Application	BP3	
	5.0	Construction and Execution Plan		
	6.0	Long Lead Item Equipment Procurement		
BP4 tasks	7.0	Equipment Procurement and Fabrication		
in progress	8.0	Site Preparation and Foundations Installation	DD4	
L	9.0	Plant Construction and Installation	DP4	
	10.0	Commissioning and Test Plan		
	11.0	Start-up and Operations		
	12.0	Operations and Testing		
	13.0	Analysis of Test Campaign Results		
	14.0	Updated Techno-Economic Analysis (TEA)	BP5	
	15.0	Update of EH&S Assessment, TMP, and TCP		
	16.0	Economic Revitalization and Job Creation Outcomes Analysis		
	17.0	Dismantling and Removal		















Blue = "Complete"

Orange = "In Progress"

Blue = "Complete"

Deliverables for Phase III

Orange = "In Progress"

Task/ Subtask	Deliverable	Due Date
1	Project Management Plan	Update due 30 days after award. Revisions to the PMP shall be submitted as requested by the Project Manager.
1	Resource Loaded Schedule	Update due 30 days after award. Revisions to the PMP shall be submitted as requested by the Project Manager.
1	Earned Value & Risk Management Systems	Update due 30 days after award. Revisions to the PMP shall be submitted as requested by the Project Manager.
1	Workforce Readiness Plan	End of Budget Period 5
1	Environmental Justice Analysis	End of Budget Period 5
2	Baseline TEA	End of Budget Period 3
3.1	PFDs, P&IDs, and Utility Balances	End of Budget Period 3
3.1	Equipment Lists and Process Data Sheets	End of Budget Period 3
3.2	Plant Layout and General Arrangement Drawings	End of Budget Period 3
3	Final Detail Design Report	End of Budget Period 3
5	Construction Plan	End of Budget Period 3
10	Pre-Startup Safety Review (PSSR) Report	End of Budget Period 4
10	Pilot Commissioning and Test Plan	End of Budget Period 4
14	Updated TEA	End of Budget Period 5
15	Update of EH&S Assessment, TMP, and TCP	End of Budget Period 5
16	Updated Economic Revitalization and Job Creation Outcomes Analysis	End of Budget Period 5

















Cost Challenges that Arise from Limited Skilled Labor

Another reason why workforce development is important

Labor

• Major cost driver for assembly of components on site

Possible Market Drivers

- The "Great Retirement" removed highly experienced trades people from the work force
- Results in trades people with less experience performing tasks
- Bidders account for reduced efficiencies as a result of less experienced work force

Efficiency

• Based on location/craft availability and experience, bidders have built in greater contingency for anticipated Q&A impact

ISTC is working to help alleviate this through DEIA initiatives. Create more trades people from disadvantaged groups.















Environmental Justice Analysis

EJ of major interest in the Illinois region

<u>Objective</u>

- Assess project impact on surrounding communities and potential distribution of anticipated benefits with key focus on traditionally marginalized and disproportionately impacted areas
- Facilitate involvement of affected stakeholders by encouraging information exchanges and a mixture of engagement techniques, such as focus groups, small discussions, and educational workshops

Progress

- Initiated social characterization/stakeholder mapping process of the surrounding areas to assess key EJ issues impacting regions
- Will leverage coalition building and community engagement accomplished through recently passed *Illinois Climate and Equitable Jobs Act* which is *aligned with DOE's Justice40 Initiative* objectives

EJ Profile of Surrounding Communities								
MP Proximity								
139092131								
.22086381								
459473255								
525183636								
382510421								
√I 1.2 4. 5. 3								















Steps that enabled the civil work to be completed

CONSTRUCTION UPDATE: A STORY IN PICTURES















Hydroexcavation

October 2022



Completion of pit area perimeter hydroexcavation





Hydroexcavation in action

Hydroexcavation section revealing underground lines















Large Pilot – ISBL Progress



Large Pilot – ISBL Progress



Off-site module fabrication



Absorber column at fabricator shop



Pipe racks and cooling water piping delivered to site















Large Pilot – OSBL Progress





PROJECT CREATING HIGH VISIBILITY FOR CWLP AND SPRINGFIELD

Visits from Stakeholders;

Filing for Membership in International Carbon Capture Test Network

Ground-Breaking Ceremony at CWLP

December 2022: Stakeholders from unions, elected officials, DOE





Key stakeholders included:

City of Springfield Mayor (Jim Langfelder) DOE/FECM Point Source Carbon Capture Director (Lynn Brickett) CWLP Chief Utility Engineer (Doug Brown) Linde Senior VP (Dominic Cianchetti) University of Illinois President (Tim Killeen) Plumbers & Steamfitters #137 Business Manager (Aaron Gurnsey)





Affiliated

naineers









Teesside University Visit

July 2023: Transatlantic Net Zero Centre of Excellence



Successful meeting to explore joint collaborations and better understand UIUC projects















Sussex University Visit

August 2023: Performing worldwide analysis of CCUS projects





Provided on-site information to support industrial decarbonization research















Summary and Conclusions

- Budget Period 3:
 - On-time completion and within budget
 - Procurement of long lead time equipment complete
- Budget Period 4 progress:
 - All equipment procurement complete
 - Site foundations and civil work complete
 - OSBL construction close to completion
 - Off-site module/column/vessel fabrication close to completion
 - Market and labor induced cost increases have occurred for materials, equipment, and construction
 - Implemented risk mitigation plan to address cost increases
 - Increased stakeholder financial commitment and financial support
- EJ assessment in progress

Acknowledgements

Name	Organization
Krista Hill, Ronald Munson, Carla Winaught Dan Hancu, Raj Gaikwad	National Energy Technology Laboratory Fossil Energy & Carbon Management
PJ Becker, Deborah Williams, Mike Gorsek	City Water, Light & Power (CWLP)
Yongqi Lu, Vinod Patel, Jim Dexter, Jason Dietsch, Les Gioja, Ryan Larimore, Torie Strole, Melanie Kuehn, Bryan Jones, Scott Prause, Bajio Varghese Kaleeckal, Hafiz Salih, Sebastiano Giardinella	Prairie Research Institute / University of Illinois
Jason Haley, Bradley McClean, Fran Beller, Dirk Jarmus, Tom Durow, James Kim, Mary Uselmann, Minish Shah, Juan Li, Krish Krishnamurthy (consultant)	Linde
Jesse Santos	BASF
David Guth	Affiliated Engineers Inc (AEI)
Ted Allison	Affiliated Construction Services (ACS)
Daryl-Lynn Roberts, Will Johnson	Visage Energy

This project is supported by the U.S. Department of Energy / National Energy Technology Laboratory (DOE/NETL) through Cooperative Agreement No. DE-FE0031581













