



SOUTHWEST RESEARCH INSTITUTE





The STEP 10 MWe sCO₂ Pilot Demo Status Update

Jeff Moore (SwRI) Project Manager

J. Marion (GTI Energy) Project Director

September 26, 2024



Agenda

1. Project overview

2. History & learnings getting to Mechanical Completion

3. 2024 activities

- a. Overall commissioning progress to date
- b. Test Results
- c. Outlook to complete SC commissioning

4. Future Plan

5. Summary

Why is it Important? sCO₂ Power Cycles Offer:



SOUTHWEST RESEARCH INSTITUTE

Efficient, Compact, Scalable, low water, low-carbon power generation

- Smaller “footprint” and lower construction costs
- Net plant efficiency improvement
- Reduction in LCOE (Levelized Cost of Electricity \$/kWhr)
- Reduced fuel and water usage
- Reduced emissions



Improve power plant efficiency



Reduce costs, emissions, water use



Compact: small size turbomachinery



Quick response time




Zero emissions configurations



Versatile technology with many applications

sCO₂ has greater efficiency than steam Rankine cycle at high turbine inlet temperatures



Versatile Technology – Broad Applicability



Waste Heat Recovery



Concentrated Solar



Energy Storage



Geothermal



Fossil Fuel & Biomass




Nuclear

sCO₂ Cycles – Supports the Energy Transition

Potential USA Impact by 2050



SOUTHWEST RESEARCH INSTITUTE



Small WHR


25% of SCGT Installed Base
 9.3 GW_e 10,700 GWh_e/yr
 4 MM tpa

Industrial Heat Pumps

10% of Industrial Heat
 138 GW_{th} 970,000 GWh_{th}/yr
 25.6 MM tpa CO₂



Waste Heat Recovery



Concentrated Solar



Energy Storage



Geothermal



Fossil Fuel & Biomass



Nuclear

Electro-Thermal Energy Storage

25% of Total Storage
 40.9 GW_e 89,500 GWh_e/yr
 33.6 MM tpa CO₂

Concentrated Solar

5% of Total Solar
 14 GW_e 98,500 GWh_e/yr
 37.0 MM tpa CO₂

Next Gen Nuclear

10% of Total Nuclear
 8 GW_e 62,500 GWh_e/yr
 23.5 MM tpa CO₂

OxyFuel with CCS

10% of NG fueled generation
 13.3 GW_e 93,100 GWh_e/yr
 35 MM tpa CO₂

Adv Geothermal

10% of Geothermal
 8.5 GW_e 60,000 GWh_e/yr
 22.5 MM tpa CO₂

% = Assumed market penetration
 GW_e or GW_{th} = installed capacity
 GWh_e /yr or GWh_{th}/yr = energy delivered
 MM tpa = million tonnes CO₂ per annum reduced
 Primary data source: eia annual energy outlook



Supercritical Transformational Electric Power (STEP) Demo Project



SOUTHWEST RESEARCH INSTITUTE

- \$158.6 million project to design, construct, commission, and operate a 10 MWe sCO₂ demonstration power plant
- **Objectives:**
 - Advance sCO₂ power from TRL3 to TRL7
 - Demonstrate pathway to net plant efficiency > 50%
 - Demonstrate control and operability at 500°C and $\geq 700^\circ\text{C}$ turbine inlet temperature with 10 MWe power generation



• Project Partners:



• Industry Co-Funders:



www.STEPdemo.us

STEP Project Interest from around the world



SOUTHWEST RESEARCH INSTITUTE

19	26	32	38
USA House H. hubs: gas with CCS: wildfire mitigation	Hydrogen economy: making it a reality	European offshore wind: immediate action needed	Power: power: optimizing gasnets to reduce emissions



Énergie
Une turbine à CO2 de la taille d'une table peut alimenter 10 000 foyers



Rinnovabili.it
IL QUOTIDIANO SULLA SOSTENIBILITÀ AMBIENTALE
DIRETTORE MAURO SPAGNOLO

ENERGIA - AMBIENTE - ECONOMIA CIRCOLARE - GREEN ECONOMY - MOBILITÀ - GREEN BUILDING

Home > Energia > Efficienza Energetica > Turbina a CO2 supercritica, inaugurato il maxi impianto pilota

Energia Efficienza Energetica

Turbina a CO2 supercritica, inaugurato il maxi impianto pilota

Taglio di nastro in Texas per l'impianto dimostrativo Supercritical Transformational Electric Power da 10 MW. Hamilton (SwRI): "Cambiarlo il modo in cui pensiamo alla produzione di energia"

2 Novembre 2023



A high tech supercritical carbon dioxide power plant is taking shape behind the walls of a modern building in Texas, with the potential to lower the cost of concentrating solar power systems.

A Tiny Supercritical Carbon Dioxide Turbine Can Power 10,000 Homes



\$155M demonstration plant at Southwest Research aims to revolutionize energy industry

By Tracy Hall-Henderson


October 23, 2023



MPS
modern power systems

Volume 43 | Number 9 | November/December 2023
www.modernpowersystems.com

Supercritical CO₂



STEP Demo project achieves mechanical completion

SAN ANTONIO BUSINESS JOURNAL

REAL ESTATE
Crane Watch >

\$155M facility could change power landscape

Email Share Share Tweet Unlock URL Print Order Reprints



TDI Colombia



EnergyPortal.eu

Gas News Bioenergy Solar Wind

The Future of Power Generation: Supercritical Carbon Dioxide

By Daniel Hall

OCT 27, 2023



ENERGY DAILY
the power of earth and beyond

CARBON WORLD

STEP Demo Plant Ushers in Next Era of Power Generation With sCO₂ Technology

Zelosos por Buenas Renovables

Energía sostenible ahora

La revolución de la tecnología de dióxido de carbono supercrítico (sCO₂)

Por Enrique Gámez Corvera

OCT 27, 2023



STEP forward for Brayton high efficiency demo

7 November 2023

Print Email



GTI Energy and its partners, Southwest Research Institute (SwRI) and GE Vernova, have marked what they believe is a significant leap forward in energy technology advancement with the opening of their Supercritical Transformational Electric Power (STEP) Demo test facility in San Antonio, Texas. Funded by the US Department of Energy and industry partners, the STEP Demo facility is said to be a first-of-a-kind




POWER Engineering

GTI, KEPCO collaborating on supercritical CO₂ power cycle research

GTI and KEPCO will explore opportunities for joint research and development on sCO₂ technologies over the next five years.

Clayton Energy Content Directors



(Editor's Note: This story originally published on May 23)

The non-profit research organization Gas Technology Institute and a unit of Korea Electric Power Co. (KEPCO) have signed an agreement to jointly research and develop supercritical carbon dioxide (sCO₂) power cycle technologies that could impact power generation efforts.

The memorandum of understanding between GTI and KEPCO focuses on sCO₂ work which can lead to the potential for higher power conversion efficiencies and more compact turbomachinery. Such achievements could help lower capital costs and reduce plant footprints for power generators.


GTI and KEPCO will explore opportunities for joint research and development on sCO₂ technologies over the next five years. The partners will cooperate, share technical information, and potentially exchange research staff for

sCO₂ technology development and commercialization.


STEP Project Milestones



SOUTHWEST RESEARCH INSTITUTE



Compressor Commissioning Turbine Test



STEP Demo Objectives – Technology Maturation

Notable Achievements



SOUTHWEST RESEARCH INSTITUTE

High temperature recuperator (HTR)

- **World's largest** high temperature printed circuit heat exchanger (PCHE)
- 50 MWth and ~50 tons (~45,300 kg)



sCO₂ turbine

- At ~1/10 the size of an equivalent steam turbine, is one of the **world's highest** power density for a terrestrial turbine
- 20,000 horsepower produced by 180 lb rotor (111 HP/lb)



Heater

- **World's largest** high temperature Inconel heater tube bundle
- 93 MWth



Turbine stop valve

- **World's largest** high temperature Haynes 282 casting
- 9,250 lbs (4196 kg)




STEP Test Facility 2024

Now built, is being commissioned, and will complete BP2 intermediate temperature testing in 2024



STEP Turbine

STEP Turbine
Cross-Section



- 16 MWe gross
- T_{IT} 715°C, 250 bar sCO₂
- Three stage gas path
- Monolithic Nimonic 105 rotor
- Enhanced thermal gradient region
- Increased performance inlet/exit volutes
- Builds on successful SunShot 1 MWe demonstration [700°C]

Design basis from successful SunShot
1 MW_e pilot [715°C, 27,000 rpm]



EDM of
Turbine Stator



3-stage Monolithic
Turbine Rotor



STEP Turbine Design Conditions

Inlet Flow

3,626 psi at 1,319°F (250 bar at 715°C)

227.4 lbm/s (103.2 kg/s)

Single Inlet – 5" Grayloc™ Flange

Velocity – 210.8 ft/s (Mach #: 0.12)

Exit Flow

1,307 psi at 1,086°F (90 bar at 586°C)

223.9 lbm/s (101.7 kg/s)

Single Exit – 6. Grayloc™ Flange

Velocity - 298.6 ft/s (Mach #: 0.20)

Rotor

Design Speed: 26,640 rpm

Max Continuous: 28,350 rpm

16 MW (13 MW Generator and 3 MW Compressor)

Case

Two design conditions

Inlet: 4,130 psi at 1330°F (285 bar at 721°C)


Exit: 2,600 psi at 1150°F (179 bar at 621°C)

Life

Creep Rupture: 100,000 hr. (with IN740H case)


Embrittlement: 2000 hr. (with IN625 case as built > 600C)

Low Cycle Fatigue: 11,000 cycles



Rotor Manufacturing

- Nimonic 105 heat treated forging
- Airfoil shapes cut using a 5-axis electrode discharge machining (EDM)
- Different shops used for rotor final machining, grind, spline cutting, and balance
- Spline test piece made and trial fit



Turbine rotor following rough machining and EDM




Close up of EDM Turbine Blades with Spline Test Piece

Turbine Assembly



Fully Assembled STEP Turbine Skid



LT Turbine Stop and Control Valve

- Low Temperature [LT] valve rated for 550°C
- 2 valves in one
- Control valve for speed and load control
- Stop valve for ESD
- Both with 200 ms closure time to prevent overspeed due to sudden loss of load



STEP Compression System

- Main Compressor electric motor driven
- Bypass Compressor directly driven by STEP sCO2 turbine
- Smallest BHGE radial impeller of class
- Compact Integral Guide Vanes (IGV) with large angle variation
- Wide testing operating range
- Baker Hughes OEM
- Received Dec 2020, Installed Sept 2022, Main compressor commissioning Nov'22– Feb'24
 - Accumulated 130 total starts, 250 hours of rotation


Design basis from industrial CO2 compressors and DOE Apollo project DE-EE-0007109



Main Compressor system and drive




Main compressor impeller



By-pass compressor impeller




Inlet Guide Vanes (IGV)



IGV flow modeling

Commissioning Tests - August Update



Test ID	Description	Turbine speed, TiT	Completion Date
T-1	Warm-up	0 rpm, cold flow	Completed in December week of 12/18/2023
T-2	Loop Fill & Warm-up	0 rpm, cold flow	
T-3	ESD and overspeed trip check	5k rpm, cold flow	
T-4	Fill to supercritical state	0 rpm, cold flow	Week of 1/8/2024 and 2/8/2024 operation. Cold vents have been tuned and are ready for higher temperature operation.
T-5	Seal break-in, trim balance	12k rpm, cold flow	
T-6	Cold limited speed hold	12k rpm, cold flow	
T-7	Heater light-off (Limited speed turbine operation)	12k rpm, 200C	
T-8	Warm speed ramp to 18k RPM	18k rpm, 200C	
T-9	Temperature ramp to 400C	18k rpm, 400C	Completed 9/11

Commissioning Tests - August Update




➤ Simple Cycle Min - Full speed 26,620 rpm at 500 °C TiT and 3.6 MW turbine power achieved to date

Test ID	Description	Turbine speed, TiT	Completion Date
T-10	400C Speed Ramp to 18kRPM	18k rpm, 400C	Completed 9/11
T-11	Full Speed No Load (FSNL)	26.6k rpm, 400C	Completed 9/11
T-12	Generator Connection and Initial Loading	26.6k rpm, 400C	Completed 9/12
T-13	Initial Load Ramp	26.6k rpm, 400C	Completed 9/13
T-14	Generator Synchronization	26.6k rpm, 400C	Early / Mid October
T-15	Simple Cycle Min	26.6k rpm, 500C	Completed 9/13
T-16	Simple Cycle Max	26.6k rpm, 500C	Early / Mid October
T-17	Loaded Trip	26.6k rpm, 500C	Completed 9/13


*Tested at 280C

Turbine First Full Speed Test with Power Generation

- Turbine inlet temperature of 280°C and speed of 27 krpm achieved in May 2024
- Low vibrations and critical speed response
- Speed and temperature control operational
- First power produced




Generator output




Simple Cycle Turbine Temperature Trend

September 2024 Testing




Gross Turbine Power = 3.6 MW
Net Power Plant Output = 1.9 MWe

Turbine Train Vibration Trend



P-H Diagram of Power Cycle for Simple Min



- A - Main Compressor Inlet
- B - Main Compressor Outlet
- C - HT Recup HP Inlet
- D - Heater Inlet
- E - Turbine Inlet
- F - Turbine Outlet
- G - LT Recup LP Inlet
- H - MC Cooler Inlet

STEP Stop/Control Valve



SOUTHWEST RESEARCH INSTITUTE


- Supplier – GE Vernova (US)
- Haynes 282 material for 715°C
- leveraged development under DOE AUSC program
- Advanced seals leveraging GE/Baker Hughes O&G capability
- Self-contained actuators leveraging GE/Baker Hughes O&G experience



Valve design similar to conventional steam valves with sCO₂ specific differences addressed with analysis and testing



BP3 [RCBC Configuration]



Summary and Outlook

- **sCO₂ power cycles are versatile to heat source and application and provide performance AND cost benefits over steam cycles**
- **Technology maturation by the STEP Pilot Demo project provides path to future commercial systems with higher efficiency and lower emissions**
- **STEP facility is now built and operating**
 - Achieved Simple-Min Conditions (500°C and 3.6 MW turbine power)
- **STEP (Simple Cycle - 500°C – BP2) test operations are completing 2024**
- **STEP (RCBC - 715°C – BP3) Planned for 2025-26**



Keep up to date on STEP Project progress at www.STEPdemo.us

Gratefully Acknowledge the Support from U.S. DOE and Project Partners



GE VERNOVA



CSIRO



Disclaimer

This presentation was prepared by GTI as an account of work sponsored by an agency of the United States Government. Neither GTI, the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors herein do not necessarily state or reflect those of the United States Government or any agency thereof.