



Development and Demonstration of Waste Heat Integration with Solvent Process for More Efficient CO₂ Removal from Coal-Fired Flue Gas

DE-FE0007525

Project Review Meeting

July 10, 2012



Project Overview



- Develop viable heat integration methods for CCS
- Integrate a waste heat recovery technology into an existing amine-based CO₂ capture process
- Evaluate improvements in the energy performance of the integrated plant

Presentation Outline



- Project Description
- Technology Background
- Technical Approach

Project Budget



	DOE Share	Recipient Share	% Cost Share
BP1	\$1,599,484	\$468,484	
BP2	\$10,959,677	\$3,210,053	
BP3	\$1,571,032	\$460,149	
TOTAL	\$14,130,193	\$4,138,686	22.5%

Project Participants



Organization	Project Manager/ Project Engineer
SCS	Nick Irvin, Todd Wall
MHIA	Paul Wood, Tiffany Wu Takahito Yonekawa Shintaro Honjo
URS	Katherine Dombrowski
DOE-NETL	Bruce Lani

Host Site:

Southern Company's Plant Barry: 25 MW
amine-based CO₂ capture process

25 MW KM-CDR at Plant Barry

SOUTHERN
COMPANY



25 MW KM-CDR at Plant Barry




- Funded by an industry consortium
- Started operation: June 2nd, 2011
- Fully integrated CO₂ capture and compression facility
 - Replicates conditions of a commercial unit
 - Designed for 90% CO₂ capture and compression to 1500 psig
 - Produces 500 metric tons CO₂ per day (>99.9% purity)
- Transport and storage in a saline formation at a nearby oil field (SCS and SECARB)

Work Plan



- A 25-MW High Efficiency System (HES) will be designed and installed to operate for 12 months in conjunction with the 25-MW MHI KM-CDR pilot process at Southern Company's Plant Barry

High Efficiency System



Project Objectives



- Quantify energy efficiency improvements to the CO₂ capture process when integrated with the HES and the host power plant
- Identify and resolve operational and control problems from the integration of the HES and KM-CDR
- Quantify the tangential benefits of the HES technology
 - Better ESP performance due to lower ash resistivity
 - Better SO₃ capture in existing systems
 - Reduced solvent consumption by reducing impurity load to the CO₂ capture process island
 - Reduced water consumption in FGD due to lower flue gas temperature

Schedule



- Budget Period 1: through June 2013
 - Task 2: Front End Design and Target Cost Estimate
 - Task 3: Permitting
- Budget Period 2: July 2013 – July 2014
 - Task 4: Engineering, Procurement, and Construction
- Budget Period 3: Aug 2014– February 2016
 - Task 5: Operations
 - Task 6: Field Testing and Analysis

Task 2: Front End Design and Target Cost Estimate





- Deliverable: Final design package with cost to build
- Basic Engineering
 - Heat and material balances
 - General arrangement drawings
 - Equipment sizing and duties
 - Control system architecture
 - Process control philosophy

Relevance of Work



- Typical steam systems dispose a lot of heat through steam condensation then extract a significant amount of steam from the turbines to reheat for boiler feed water
- Carbon capture plants require up to 50% of LP steam for the CO₂ Regenerator Reboiler to regenerate the solvent
- Heat integration system between boiler and CO₂ plant will reduce LCOE by minimizing the amount of steam extracted for reheating condensate and reduce steam to the CCS plant


Sources of Waste Heat



High Efficiency System (HES)



- Low temperature flue gas cooler with finned tubes
- Several installations in Japan
 - low-sulfur, coal-fired power plants in Japan
 - Re-heat scrubbed flue gas to eliminate visible plumes
- HES has not been demonstrated in U.S.
 - Recovered heat can be used in the boiler/steam turbine



Outline of HES Process Flow


W/O High Efficiency System

Gaseous SO₃ 18 ppm

13 ppm

Particulate Matter 20 lb/MMBtu

0.03 lb/MMBtu




With High Efficiency System

Gaseous SO₃ 18 ppm

< 1 ppm


Particulate Matter 20 lb/MMBtu

0.005 lb/MMBtu




ESP Performance with HES


Electrical Resistivity of Ash VS Gas Temperature



Particulate Removal Efficiency VS Gas Temperature



HES Requires High D/S Ratio



- Flue gas dust to sulfur ratio must be within an appropriate range
- SO₃ is condensed on the fly ash as the flue gas cools in the HES
 - Corrosion due to acid mist is avoided
 - Carbon steel can be used for plant equipment downstream of the air heater, except the FGD system

Material of Construction



Carbon steel tube condition after 2 years operation at Tomatch-atsuma #4



Outline of HES Process Flow


W/O High Efficiency System

Gaseous SO₃ 18 ppm

Particulate Matter 20 lb/MMBtu

13 ppm

0.03 lb/MMBtu




With High Efficiency System

Gaseous SO₃ 18 ppm

Particulate Matter 20 lb/MMBtu

< 1 ppm

0.005 lb/MMBtu



Outline of HES Process Flow


W/O High Efficiency System

Gaseous SO₃ 18 ppm

13 ppm

Particulate Matter 20 lb/MMBtu

0.03 lb/MMBtu




With High Efficiency System

Gaseous SO₃ 18 ppm

< 1 ppm

Particulate Matter 20 lb/MMBtu


0.005 lb/MMBtu




Boiler System



- Highly integrated heat recovery system can simplify the LP steam cycle



Simplified Boiler System



Economic Analysis



- Preliminary economics calculated per 2007 DOE Cost and Performance Baseline
- % increase in LCOE over no CO₂ capture plant
 - KM-CDR: 69%
 - KM-CDR + HES + CCS Heat Integration: 62%
- Revised analysis in progress, per 2010 methodology

Summary of HES Benefits



- Improve removal of hazardous air toxics (Hg, Se, SO₃) across the ESP
- Reduce AQCS cost
 - Improve ESP performance
 - Improve FGD performance
 - Improve CCS performance
- Potential to simplify boiler/steam turbine cycles
- Reduce total energy penalty of CCS plant by 26%

Challenges



- Highly integrated systems incorporating waste heat recovery have yet to be demonstrated at any scale
- Process control challenges, specifically during process dynamics which are typical in power plant operations
- Removal performance of specific impurities not yet quantified for varying operating conditions
- Uncertainty around the reliability of the system with higher sulfur fuels ($> 1\% \text{ S}$)

Field Testing and Analysis



- Baseline Testing
- Test Campaigns
 - Corrosion and Erosion
 - Water quality testing
 - SO₃ and Trace Metal Removal Performance
- Data Analysis
 - Verification of heat integration effect
 - Heat recovery for boiler feedwater
 - Reduction of FGD water consumption

Future Plans



- Complete FEED and TCE at the beginning of next year
- Begin EPC phase in 2013
- Start operations and testing in 2014