

Hydrogen Storage for Load-Following and Clean Power: Duct Firing of Hydrogen to Improve the Capacity Factor of NGCC (DE-FE0032008)

DOE Fossil Energy and Carbon Management (FECM)

John Vega, Jeff Mays (Principal Investigator)

GTI Energy | April 19th, 2023



Agenda

- Project Overview/Team members
- Project Objectives
- Proposed System/Benefits
- Phase I Feasibility Study Results
- Phase II Pre-FEED Study Scope/Activities
- Phase II Pre-FEED Study Schedule
- Summary

Hydrogen Storage for Load-Following and Clean Power Project

• Scope: Pre-FEED study to advance the concept of asset-integrated production and intermediate duration (~54 MWh) storage of Blue Hydrogen for electric load following

lacktrian Southern Company


ELECTRIC POWER

- Team:
 - -GTI Energy
 - -EPRI
 - -Southern Company
 - Pacific Gas & Electric
 - -Service & Technology Corp
 - -Zeeco
 - -Low Carbon Resources Initiative
 - -U.S. Department of Energy (DOE NETL)

- Schedule: Phase II through 9/2023
- Funding: Phase II Pre-Feed \$800K



GTI ENERGY



GTI Hydrogen Generation (CHG) and integrated H2 storage with GTCC

Pacific Gas and

Electric Company



ENERGY


Hydrogen Storage for Load-Following and Clean Power Project Objectives



- Pre-FEED study of the concept of using asset-integrated production and intermediate duration (~54 MWh) storage of Blue Hydrogen (i.e., fossil fuel-derived, low-carbon hydrogen) for electric power generation to achieve load following
 - Existing Natural Gas Combined Cycle (NGCC) plant in Southern Company fleet
 - Retrofit with GTI's Compact Hydrogen Generator (CHG) integrated with:
 - CO₂ capture ready
 - Storage of compressed H_2 in roadable storage
 - $-H_2$ duct burner firing within existing heat recovery steam generator (HRSG) section of an NGCC plant
 - Pathfinder for hydrogen power generation while large frame hydrogen-fired gas turbines are matured

Hydrogen Storage for Load-Following and Clean Power Project - Proposed System





- Commercial scale: Baseload = 690 MW_e , Duct-burner Augmentation = 176 MW_e Peak
- Demonstration scale: 84 MW_e , Duct-burner Augmentation = 38 MW_e Peak


GTI Energy Hydrogen Generation (CHG) and GO Integrated H₂ Storage with GTCC Concept Benefits GTI ENERGY

- Low-carbon H_2 produced by the CHG provides dispatchable H_2 production and is significantly cheaper than SMR-based H_2
- Utilization of <u>stored H₂</u> as the energy carrier enables the system to be <u>dispatchable</u> and support peak energy demands with minimal impact of the fossil asset
 - -This offers flexibility in VRE markets
 - Produce faster total plant ramp rates, improving efficiency
- Demonstrates utilization of stored H₂ in an economical and low-carbon manner
 - System is agnostic to the hydrogen source
 - -Can provide hydrogen for other uses
- Pathfinder for hydrogen power generation as hydrogen-fired large frame gas turbines are matured

H₂ Storage Concept Benefit




- Hydrogen storage minimizes the size of the hydrogen generation system by adding capacitance to the system.
 - Lowers overall cost (plant size reduction vs. H₂ storage costs¹)
 - Electric utility industry challenge gets worse with increased renewables
- Further benefits of storage concept is the ability to add H₂ from other sources (ex. - produced from curtailed renewable electricity) and provide H₂ to other applications (vehicles, heating, etc.)



¹ Reference: Ahluwalia, R. K., et. al., *System Level Analysis of Hydrogen Storage Options*, U.S. DOE Hydrogen and Fuel Cells Program 2019 Annual Merit Review and Peer Evaluation Meeting, Washington D.C. April 29-May1, 2019, Project ID: ST001




GTI's CHG Blue Hydrogen Process Schematic





GTI's CHG Blue Hydrogen Economic Advantages



Hydrogen Storage for Load-Following and Clean Power Project - Phase I Feasibility Study Results



- 12-month Phase I Feasibility study confirmed the system is feasible
 - -Hydrogen produced by the CHG/utilized in a duct burner in a HRSG
 - Demonstration will include 54 MWh of hydrogen storage
 - H₂ production is relatively constant by storing H₂
 - CO₂ capture inherent to the CHG process can capture 90% of the CO₂
 - Firing rate of the duct burner is varied for plant response to fluctuations of electrical load
- Proposed system is an improvement over alternate low carbon dispatchable power options
 17.4% lower levelized cost relative to an SMR with an amine system for CO₂ capture
- Revenues are improved by arbitrage between use of low-cost off-peak variable electricity generation or use of stored H₂ under peak demand

Phase II (Pre-FEED) Scope/Activities Overall Objective - Be Ready to Launch FEED



- Pre-FEED tasks include:
 - Updating the requirements, Concept of Operations, component modeling and system modeling, performance estimates, emission estimates, fluid/process conditions (PFD), utility usage, and facility sizing/definition

 $-\mathsf{TEA}$

- Commercial Scale Plant Economics
- Improved cost estimates from EPC (SCS) and potential CHG OEM (STC)
- Update Technology Gaps/TMP
- Develop Environmental Information Volume
- -Conceptual design for the dual fuel burner




Phase II Pre-FEED Status


System Requirements at Battery Limits

	Inputs	Outputs			
Component	Flow	Flow		Units	
Natural Gas	1,618			lb/hr	
HP BFW	5,463			lb/hr	
LP BFW	903			lb/hr	
Sorbent	14,327			lb/hr	
Cooling Water	28,436			lb/hr	
Power	0.521 Peak 0.198 Avg.			MWe	
CO2 from Calciner		3,918		lb/hr	
Product Gas		609		Lb/hr	
H2		465.2	96.9%	lb/hr	Mol%
CH4		87.8	2.3%	lb/hr	Mol%
CO2		20.9	0.2%	lb/hr	Mol%
CO		14.2	0.2%	lb/hr	Mol%
N2		15.5	0.2%	lb/hr	Mol%
H2O		4.33	0.1%	lb/hr	Mol%
Condensate Water		2,037 H2, 900 CO2		lb/hr	
Total H2 Storage (8 hr. fill)		0.7		MMSCF	
Product Gas Heat		7.7 (7.1 H2)		MWth	

- Requirements updated
- Process model updated
 - PFD updated
 - Performance estimates completed
- Layout completed
- Duct Burner emission estimates completed

GTI's 7.7 MW_{th} CHG for Pre-FEED study






GTI ENERGY



Phase II Pre-FEED Schedule



Hydrogen Storage for Load-Following and Clean Power Project Summary



- 12-month Phase I Feasibility study confirmed the system is feasible
 - -17.4% lower cost than alternate low carbon dispatchable power option
- 12-month Phase II Pre-FEED is ongoing:
 - Requirements definition, process modeling, performance, emissions, PFD, utility usage, and facility sizing/definition are now complete or ongoing for specific site
 - -Gathering detailed costs for the TEA
 - Conceptual design for the dual fuel burner ongoing
- Team is pursuing multiple paths for the demonstration (FEED is the next step)



solutions that transform

Team thanks Heather Hunter (DOE PM) and DOE for the support to the project



GTI Energy develops innovative solutions that transform lives, economies, and the environment

Disclaimer

This presentation was prepared by GTI as an account of work sponsored by an agency of the United States Government. Neither GTI, the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors herein do not necessarily state or reflect those of the United States Government or any agency thereof.